

398355

52



Mac Email
<mac@penn-er.com>

06/11/01 05:13 PM

To: Joseph McDowell/R3/USEPA/US@EPA
cc: jbartl@pond.com, frebowitza@ttnus.com, ghorvat@dynamac.com, rapatel@state.pa.us, umedr@aol.com, jshelton@pirnie.com, rwagenmann@umtownship.org, bhartlein@libertyproperty.com, jsunday@libertyproperty.com, "Darryl D. Borrelli" <dborrelli@mgklaw.com>, "Brenda H. Gotanda" <BGotanda@mgklaw.com>, Anthony Dappolone/R3/USEPA/US@EPA
Subject: Construction Activities on LPT's 2301 Renaissance Boulevard Property

This project status report covers on-site work completed on the subject property on 6/11/01 and planned for completion on 6/12/01.

Work Completed on 6/11/01

Soils imported from off-site were stockpiled on-site in the borrow pit area. These soils will be used to backfill the building foundation. The installation of a storm sewer line connecting the northern portion of Basin No.2 to the inlets located in the parking lot north of the proposed building was started today. Saturated sediments were removed from the drainage swale located in the central portion of the site. These sediments were stockpiled in the borrow pit area.

Anticipated Work for 6/12/01

Soils imported from off-site will be stockpiled at the site. Also, the soil within the building foundation will be tilled to help dry it out. Backfilling of the building foundation may also be implemented tomorrow. The installation of the storm sewer line connecting Basin No. 2 to the inlets located in the parking lot north of the building will be continued tomorrow and backfilling of the swale located in the central portion of the site may be initiated as well.

Potential Issues

A very small quantify of tar-like material and slag was encountered on the ground immediately west of the cinder/slag fill area. This material was found in the same location as was a small quantity of similar material on 5/29/01 and is believed to be residuals from the cinder/slag fill area. This material will be removed tomorrow and placed within the fenced in portion of the cinder/slag fill area and will be subsequently handled in the same manner as is the material in the cinder/slag area (i.e., capping and/or excavation and off-site disposal).

Please feel free to give me a call if you have any questions regarding the contents of this project status report or if you require additional information.