399229 007



To: Joseph McDowell/R3/USEPA/US@EPA

cc: jbartl@pond.com, "Frebowitz, Andrew" <FrebowitzA@ttnus.com>,
"Horvat, George" <GHorvat@Dynamac.com>, rapatel@state.pa.us,
umsdr@aol.com, jshelton@pirnie.com, rwagenmann@umtownship.org,
bhartlein@libertyproperty.com, jsunday@libertyproperty.com, "Darryl D.
Borrelli" <dborrelli@mgklaw.com>, "Brenda H. Gotanda"
<BGotanda@mgklaw.com>

Subject: Construction Activities on LPT's 2301 Renaissance Boulevard Property

This project status report covers on-site work completed on the subject property on 10/30/01 and planned for completion on 10/31/01.

Work Completed on 10/30/01

Work today continued on the floor slab and utilities for the on-site building. Also, the stormwater line connecting the two new relocated manholes located south of Basin No. 1 and the stormwater line connecting the manholes located northwest of the on-site building slab were installed today. Grading of soils over these newly relocated stormwater lines was also initiated today.

Anticipated Work to be Completed on 10/31/01

Work on the floor slab and utilities for the on-site building will be continued tomorrow. Also, the new stormwater manholes that were installed south of Basin No. 1 and northwest of the on-site building slab will be sealed tomorrow. Final backfilling of the pipe trenches in which the new stormwater lines were installed today will be completed tomorrow as well. Additionally, grading of soils over the stormwater lines that were relocated today will be continued tomorrow. The domestic and fire water hookups will be installed at the western end of the building slab tomorrow. This will require the excavation of previously installed backfill both in and outside the western end of the building slab.

Potential Issues

No potential issues of concern were encountered at the site today.

Please feel free to give me a call if you have any questions regarding the contents of this project status report or if you require additional information