

Metropolitan Water Reclamation District of Greater Chicago

100 EAST ERIE STREET

Director of Research & Development

CECIL LUE-HING

CHICAGO, ILLINOIS 60611

312 / 751-5600

November 27, 1990

990 RECEIVED

Thomas J. Walsh

Harry "Bus" Yourell

BOARD OF COMMISSIONERS Nicholas J. Melas President

Nancy Drew Sheehan ¹ Vice President Gloria Alitto Majewski Chalman, Committee on Finance

Joanne Alter Thomas S. Fuller Joseph E. Gardner Terrence J. O'Brien

Mr. Ed Marek
Acting Manager
Chicago Area Region
Field Operations Section
Illinois Environmental
Protection Agency
1701 First Avenue

Maywood, Illinois 60153

EPA Region 5 Records Ctr.

Dear Mr. Marek:

Subject: Progress Report for the 103rd and Doty Closure Plan for October 1990

This letter transmits information and data for the month of October 1990 on the closure plan for the 103rd and Doty site.

Total amount of sludge delivered to the Doty site in October 1990 was 7,610 dry tons.

Total precipitation recorded for October 1990 at the site was 4.7 inches.

Phase I construction activities and status during October included the following:

- East slope Regrading and application of the first lift and second lift of clay cap have been completed. Approximately 90 percent of application of the third (final) lift of clay cap has been completed.
- 2. South slope Fill and grading have been completed. Approximately 75 percent of application of the first lift of clay and 35 percent of the second lift of clay have been completed.
- 3. South pond Excavation, grading and application of the first and second lifts of clay cap have been completed. The third (final) lift of clay cap application is 90 percent complete.
- 4. North pond Excavation and grading are complete. Approximately 60 percent of application of the first lift of clay has been completed.

2 (a) primitinal Profession Agency Evision of Water Pollution Control Permit Section-Springfield State or Illinois

DEC 07 1990

Mr. Ed Marek November 27, 1990 -2-SUBJECT: Progress Report for the 103rd and Doty Closure Plan for October 1990 Reinforced concrete pipe along Doty Avenue -This is complete except for installation of two culvert pipes and connecting pipes. Installation of ductile iron pipe connecting retention ponds to sewers has been completed. Road ditches, manholes, and draw-off boxes -This is 30 percent complete. Overall, Phase I construction was approximately 80 percent complete as of the end of October 1990. On October 10, a retention pond in the southeast corner of the site overflowed, and water entered the Stony Island Avenue ditch and a wetlands area east of the site. Rainfall on October 9 and 10 totalled 2.4 inches. A sample of the pond overflow was taken on October 10 and the analysis is presented in Table 1. The IEPA Maywood office was informed of this incident by telephone on October 10, 1990. Very truly yours, 1. hur Hoz Cecil Lue-Hing, D.Sc., P.E. Director Research and Development CLH:JG:ns Attachment Chappel (IEPA) Keller (IEPA) Rogers (IEPA) Gould (IEPA) DiVita Knight Murray Neubauer Hall

METROPOLITAN WATER RECLAMATION DISTRICT OF GREATER CHICAGO

TABLE 1

ANALYSIS OF A RETENTION POND OVERFLOW WHICH ENTERED THE STONY ISLAND AVENUE DITCH AND A WETLAND AREA ON OCTOBER 10, 1990

Constituent	Concentration*
pH units Electrical Conductivity, mS/m BOD Total P TKN	7.5 78.4 8.0 0.85 5.86
NH ₃ -N	0.86
NO ₂ +NO ₃ -N	5.55
Total Dissolved Solids	706
Cyanide	0.025
Phenol	0.017
B	0.20
Cd	<0.02
Cr	0.03
Cu	0.05
Fe	2.3
Pb	0.04
Mn	0.34
Ni	<0.1
Ag	<0.002
Zn	<0.1

^{*}Mg/L, except as noted.