



DAILY REPORT

PAGE 1 OF 4

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP		SUPERINTENDENT	Ron Griffith
DAY OF WEEK & DATE:	Monday, July 11, 2011		REPORT NO.	146
WEATHER	Sunny, humid, light wind from south		TEMPERATURE	L:87° H:95°F
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
8 – USA Environment (USA) 10 – Shirley and Sons 2 – Chris Ransome & Associates (CRA)		LaBarge Property Komatsu PC300LC Excavator Mini-Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch 'Jim Dandy' Tug Boat Jon Boat Aggregate Transport Barge TxDOT ROW/SJRW Cat Long Reach Excavator Cat 930 Loader Morooka Dump Truck (2) Water Truck		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	
<u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u>				
06:50 Sam Werner (Anchor QEA) on-site at the Admin area; USA already on-site at the Admin area.				
07:00 Participated in a tailgate Health and Safety Meeting, led by Aubrey Pearson (USA Health & Safety Officer). Main topic: staying hydrated.				
07:00 Today's Projected Work Objectives for USA and their subcontractors, per Ron Griffith (USA): <ul style="list-style-type: none">• Receive and stockpile Armor Cap D rock at the laydown area near the main access gate• Place Armor Cap D rock in the Western Cell• Place Armor Cap A rock in the Eastern Cell using barge-based equipment				
09:55 S. Werner mobilized to the TxDOT ROW/SJRW area. Current activities: <ul style="list-style-type: none">• Barge-based equipment placing Armor Cap A in the Eastern Cell at locations directed by survey crew; Armor Cap A rock was loaded from the aggregate transport barge via excavator on to a smaller barge navigated by a jon boat; the smaller barge supported crew, material, and a mini-excavator for precise placement• Placing Armor Cap D rock in the northeast corner of the Western Cell; Morooka trucks are transporting Armor Cap D rock from the laydown area near the main access gate to the Western Cell, where a long-reach excavator places the rock				
11:15 S. Werner mobilized to the Admin area.				



DAILY REPORT

PAGE 2 OF 4

15:05 S. Werner and David Keith (Anchor QEA) mobilized to the TxDOT ROW/SJRWP area. Current activities:

- Barge-based equipment placing Armor Cap A rock in the Eastern Cell
- Placing Armor Cap D rock in the northeast corner of the Western Cell
- Crew participating in on-going site cleanup – trash and rubble detail

16:10 S. Werner and D. Keith mobilized to the Admin area.

16:30 S. Werner departed Admin area, off-site for the day.

Summary of Progress on this Date:

- Barge-based placement of Armor Cap A rock at areas identified as requiring additional rock; the additional rock placement in the northwestern area and Eastern Cell was completed on this date
- Placed Armor Cap D rock in the Western Cell using land-based equipment
- Repaired and graded the gravel parking area at the LaBarge property used as an armored cap stockpile area using 368 tons of crushed concrete road base
- General site cleanup

Persons On-site on this Date:

International Paper – Phil Slowiak

Anchor QEA – Sam Werner, David Keith

USA Environment – Ron Griffith, Aubrey Pearson and 6 crew

Shirley & Sons – 10 crew

Chris Ransome & Associates – 2 crew

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 7/11 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	16,263	16,263 (131%)*
Armor Cap B/C	6"	ton	0	weigh tickets	11,255	11,255 (91%)
Armor Cap C	6"	ton	0	weigh tickets	10,069	10,069 (94%)
Armor Cap D	8"	ton	188	weigh tickets	23,566	23,754 (90%)

*The majority of the delivered Armor Cap A rock above 100 percent was used to construct the rock access point in the Eastern Cell and is not counted in the amount of Armor Cap A rock placed.

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 7/11 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	253	contractor measure	13,221	13,474 (108%)
Armor Cap B/C	6"	ton	0	contractor measure	11,255	11,255 (91%)
Armor Cap C	6"	ton	0	contractor measure	10,069	10,069 (94%)
Armor Cap D	8"	ton	626	contractor measure	23,128	23,754 (90%)
All Types:						58,552 (95%)



DAILY REPORT

PAGE 3 OF 4

<u>PHONE LOG:</u> None.					
<u>SITE PHOTOS/VIDEOS TAKEN: (attached below)</u>			<u>FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:</u>		
2 photos (descriptions provided underneath photo)			None		
FIELD REPRESENTATIVE	Sam Werner	HRS	9.5	DATE	7/11/11

(Signature on Hardcopy)



Photo 1 – Mini-excavator placing Armor Cap A rock in a shallow water area in the Eastern Cell.



Photo 2 – Delivering and placing Armor Cap D rock at the north end of the central berm in the Western Cell.