



DAILY REPORT

PAGE 1 OF 5

PROJECT	San Jacinto River Waste Pits TCRA		CONTRACT NO.	
CONTRACTOR	USA Environment, LP	SUPERINTENDENT	Ron Griffith	
DAY OF WEEK & DATE:	Saturday, May 14, 2011		REPORT NO.	103
WEATHER	Sunny, light-to-moderate wind from northwest	TEMPERATURE	L:60° H:85°F	
<u>NUMBER/CLASS OF CONTRACTOR'S PERSONNEL:</u>		<u>MAJOR EQUIPMENT ON JOB (Size/capacity):</u>		
10 – USA Environment (USA)		<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <u>LaBarge Property</u> Komatsu PC300LC Excavator (2) Komatsu PC200LC Excavator Komatsu D61 Dozer Deere 624J Front-end Loader Deere 644J Front-end Loader Crane Work boat with winch </div> <div style="width: 45%;"> <u>TxDOT ROW/SJRWP</u> Cat Long Reach Excavator JCB Long Reach Excavator Cat 930 Loader Cat D5 Dozer Water Truck Barge-Mounted Excavator (2) (idle) 'Jim Dandy' Tug Boat (idle) Jon Boat (idle) Aggregate Trans. Barge (idle) </div> </div>		
<u>TIDE INFORMATION:</u>		<u>HEALTH AND SAFETY INFORMATION:</u>		
Time:	Location:	Height (inches):	No incidents or near misses on this date.	
08:30	SG-03	43		
13:00	SG-03	Out-of-water		
<u>CHRONOLOGICAL ACCOUNT OF ANCHOR QEA FIELD REPRESENTATIVE ACTIVITIES:</u>				
06:55 Randy Brown (Anchor QEA) on-site at the Admin area; USA crew on-site.				
07:00 Participated in a tailgate Health and Safety Meeting led by Ian Moscoso (USA Health & Safety Officer). Main topics: proper decontamination procedures; be cautious of proper footing to avoid slips/trips/falls.				
07:15 Today's Projected Work Objectives for USA and their subcontractors: <ul style="list-style-type: none"> Receive crushed concrete road base (CCRB) and use the CCRB to complete construction of the northern berm of the Western Cell Prepare remaining grid areas in the Western Cell to receive cement for stabilization resuming on Monday, May 16, 2011 Note: no water-based rock placement will be completed on this date				
08:15 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities: <ul style="list-style-type: none"> Receiving CCRB and constructing the northern berm of the Western Cell using this material 				
08:30 SG-03 tide gauge reading = 43 inches.				
08:15 CRA (2 crew) on-site for progress survey work.				
09:20 R. Brown mobilized to the Admin area.				



DAILY REPORT

PAGE 2 OF 5

12:50 R. Brown mobilized to the TxDOT ROW/SJRWP area. Current activities:

- Constructing the northern berm in the Western Cell using CCRB

13:00 SG-03 tide gauge reading = out-of-water.

14:00 Construction of the northern berm in the Western Cell has been completed; USA crew began mobilizing equipment out of the Western Cell to the south berm.

14:30 Equipment has been staged on the south berm; USA and R. Brown departed the TxDOT ROW/SJRWP area for the day and mobilized to the Admin area.

14:45 USA crew departed the Admin area, off-site for the day.

15:00 R. Brown departed the Admin area, off-site for the day.

Summary of Progress on this Date:

- Completed construction of the northern berm in the Western Cell

Persons On-site on this Date:

Anchor QEA – Randy Brown

USA Environment –Ron Griffith, Ian Moscoso, and 8 crew

Cover Material Delivery Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Delivered 5/14 (units)	Delivery Verification Method	Preceding Delivered Total	Total Delivered for Project
Armor Cap A	3"	ton	0	weigh tickets	14,950	14,950 (120%)
Armor Cap B/C	6"	ton	0	weigh tickets	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	weigh tickets	10,069	10,069 (94%)
Armor Cap D	8"	ton	0	weigh tickets	20,643	20,641 (78%)

Cover Material Placement Summary as of this Date:

Material	Stone Size (D ₅₀)	Units	Placed 5/14 (units)	Verification Method	Preceding Placed Total	Total Placed for Project
Armor Cap A	3"	ton	0	contractor measure	11,709	11,709 (94%)
Armor Cap B/C	6"	ton	0	contractor measure	1,927	1,927 (16%)
Armor Cap C	6"	ton	0	contractor measure	9,708	9,708 (91%)
Armor Cap D	8"	ton	0	contractor measure	18,386	18,386 (70%)
All Types:						41,730 (67%)

DAILY REPORT

PAGE 3 OF 5

PHONE LOG:

None.

SITE PHOTOS/VIDEOS TAKEN: (attached below)

5 photos (descriptions provided underneath photo)

FORCE ACCOUNT WORK/ CHANGES ENCOUNTERED:

None

FIELD REPRESENTATIVE

Randy Brown

HRS

8

DATE

5/14/11

(Signature on Hardcopy)



Photo 1 – Construction of the northern berm in the Western Cell, as viewed from near the main access gate.



Photo 2 – Construction of the northern berm of the Western Cell.



Photo 3 – The Western Cell following completion of northern berm construction.



Photo 4 – The Eastern Cell during a low tide caused by north winds, as viewed from the south berm.



Photo 5 – Armor Cap C rock above the water surface in the Eastern Cell during a low tide caused by north winds.