

WEEKLY ACTIVITIES PROJECTIONS

Date: 6/28/18	FOR: Dates: 7/2/18 To: 7/28/18	Project No.: 6519170001
Project Name: SBCW – Bunker Hill CTP Upgrade and Groundwater Collection System Phase II		Date:
Project Location: Kellogg, Idaho		Field Representative: Koorus Tahghighi

Week of 7/2:

Welding water supply HDPE pipe
 Complete vegetation removal along ROW
 Complete test pits, if needed
 Begin billboards metal work
Deliveries: HDPE pipe (?), bentonite
Shipments: vegetation, demo debris

Week of 7/9:

Complete water supply HDPE pipe welding
 Complete billboards demo and disposal
 Establish equipment decon stations
 Install ITD fence
 Remove trail fence
 Begin to position jersey barriers
 Test the slurry mix plant
Deliveries: HDPE piping (?), bentonite, import fill material
Shipments; vegetation demo debris

Week of 7/16:

Conduct prep meeting for SBCW
 Begin preparing slurry
 Begin SBCW (slurry wall) construction (test section)
 Complete ITD fence installation
 Complete trail fence removal
 Complete jersey barrier positioning
 Begin work platform prep on the north side
Deliveries: bentonite, import fill material
Shipments: debris to Page Repository

Week of 7/23:

Continue with slurry mixing and SBCW construction (complete test section and continue)
 Continue with platform setup on the north side
 Begin surcharging completed SBCW?
Deliveries: bentonite, geogrid, import fill material
Shipments: waste and debris to Page Repository