

CONSTRUCTION MEETING SUMMARY



Parametrix, Inc.

Owner: City of Bremerton

Project No.: 235-1896-054

Contractor: BRC Inc

Meeting Date: 2/28/02

Contract: Sesko Property Abatement

Meeting Location: Parametrix Office

Attendance Taken: ☒ Yes ☐ No

The following is intended to provide a summary of essential items discussed during the meeting. Any party questioning the accuracy or completeness must bring it to the attention of Parametrix, Inc. within one week of receipt.

ITEMS OF DISCUSSION

- Corrections to last "CONSTRUCTION MEETING SUMMARY" ☒ None required
- Is work on schedule? ☒ Yes ☐ No (If No, list reason):
- Is Contractor's schedule up to date? ☒ Yes ☐ No (If No, Contractor must submit updated schedule.)
- Submittal Status: Awaiting submittal of salvage credit items
- Health and Safety Issues: None
- Outstanding issues needing attention: See attached sheet
- Construction ☐ problems or ☐ claims:
- New work items: See attached sheet
- Other: See attached

Silt fence @
Arsenal

Notice of Suspension

Meeting Attendees: Janet (City), Paul and Ron (BRC), Peter and Ken (PMX)

1. Progress status:

Arsenal Way:

Pennsylvania:

2. Request for Payment:

Property	Demo/Cleanup (Less Haz Testing)	Salvage Credit	Total Bid (Less Haz Testing)	Total Payments
Arsenal	150,148.60	48,690.00	101,458.60	85,014.26
Pennsylvania	76,859.44	21,640.00	55,219.44	37,904.90

Note: Above costs include 8.2% sales tax.

3. Boat and crane removal at Pennsylvania site:

4. Hazardous waste testing and disposal:

Emerald needs to dispose of all contaminated waste.

5. Substitution of gravel for hydroseeding at Arsenal:

Hydroseeding -- \$3,750
ACE Paving will deliver 100cy for approx \$3,000

6. Appeal status for tagged items:

7. Other