



# Parametrix, Inc. Daily Inspection Report

Report # 1

Page 1 of 2

Project: Sesko Nuisance Abatement-Remob Owner: City/Sesko Job No.: 235-1896-054Date: 5/13/03 Day: Monday Contractor: BRC Cont. Rep./Title: Ron ShearWeather A.M.: 65 °F P.M. 75 °F Site Conditions: (Good)(Fair)(Poor) GoodLocation and Type of Work: Arsenal Way

Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):

ExcavatorLow Boy used to deliver excavator and haul out school busPickup Trucks4 men

Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):

BRC and I arrived on site at 0800. Patrolman also on site. Spent first hour walking site and generally scoping extent of job.BRC proceeded with loading school bus on low boy and on consolidating other material to load out.I spent 3 hours on site developing a photo inventory of all material.BRC estimates 2 weeks to accomplish job.

Work Completed:

School bus and other equipment moved off site.

Discrepancies Noted (Nonconformance Report # ):

None

Discussions with Contractor (Include orders given and received):

BRC advised to submit an estimate for additional scope of work to City. I will provide them with a photo inventory. Mr. Sesko advised that Janet/attorney will allow him until next Monday to remove house trailer from site. BRC advised. Two large shipping containers belong to Jeff Dorsey, Aldor Inc, 206-605-2760. Janet advised. May 7, 2003 City ltr discussed with Sesko.

Any Cause for Dispute, Change Orders, or Delays, and Reasons:

As discussed above, a significant change order due to additional material on site will be required.

Extra Work in Progress—Description (Include Extra Work Report form):

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_ Signature \_\_\_\_\_



**Parametrix, Inc.**  
**Daily Inspection Report**

Sheet No. 2

Job No.: 235-1896-054 Project & Owner: Sesko Nuisance Abatement

Date: 12/20/01 Contractor: BRC

\_\_\_\_\_  
Signature