

February 1, 2002
PMX# 235-1896-054 (02/01)

Ms. Janet Lunceford
City of Bremerton Fire Department
817 Pacific Avenue
Bremerton, Washington 98337

Re: Sesko Property Abatement Project - BRC Progress Payment

Dear Janet:

The following is a summary of the BRC billing and payments based on our records:

Contract Amount	\$158,571.69
Progress Payment Number 1	\$ 32,726.42
BRC Progress Request No. 2 (Arsenal)	\$ 60,088.24
BRC Progress Request No. 2 (Pennsylvania)	\$ 37,904.90
Total BRC Progress Request No. 2	\$ 97,993.14
Payment Request 1-2 Total	\$130,719.56
Payment Request 1-2 Percentage of Total	82.4%

The above percentage is based on the contract amount of \$158,571.69 that includes \$1,893.50 (including tax) for Hazardous Waste testing. This will probably not be required. Deducting this from the contract amount results in \$156,678.19. Using this contract amount, the Payment Request 1 and 2 is for 83.4%.

Based on our inspection of work accomplished, we believe this to be a reasonable billing.

Please contact me at (360) 850 5305 if you have any questions.

Sincerely,
PARAMETRIX, INC.

Peter Battuello
Project Manager