



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/23/02 Day: Wednesday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 35 °F P.M. 40 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

## Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

0 large truck

Pickup Trucks

2 Men

## Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):

I arrived at Arsenal Way at 10:30. BRC had moved to Pennsylvania. I spoke briefly with Ms. Sesko. I then went to Pennsylvania. BRC had moved one excavator to the site and was in the process of cleaning scrap.

Much of the material has been moved to the adjacent property, including the shed. Mr. Sesko and several helpers were in the process of moving an old truck and other equipment.

I spoke with Janet. She said that the boats on the beach could not be removed because they would have to do it from Mr. Sesko's property and that would be considered trespassing. She said that the two boats owned by Mr. Sesko could be moved if they are on his property. She asked me to locate them on the map.

I returned to the Pennsylvania site at 2:00pm. BRC was consolidating trash with one of the excavators. Two men working.

I prepared a map showing the boat locations per request of Janet.

Mr Sesko was on site and we discussed the boats and his crane. He had successfully drug the old truck off site.

## Work Completed:

The Arsenal site looks very clean. Asphalt surface swept clean and gravel areas smoothe out. Some piles of trash remain to be loaded out. Tagged items still remain.

## Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):

None

## Discussions with Contractor (Include orders given and received):

None

## Any Cause for Dispute, Change Orders, or Delays, and Reasons:

## Extra Work in Progress—Description (Include Extra Work Report form):

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/24/02 Day: Thursday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 35 °F P.M. 40 °F Site Conditions: (Good)(Fair)(Poor) Poor

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I arrived at the Pennsylvania Property at 9:00. BRC was loading one large truck and trailer with concrete/foam floats.

It was raining hard. Water was running off the site to the bay along its natural course; however, because there had been truck and equipment traffic, including Mr. Sesko's efforts at moving equipment, sedimentation was flowing off site. Mark said he was going to install a silt fence.

I advised Mark that we needed to leave Mr. Sesko's crane because it was serving as an anchor for the float.

Mr. Sesko was on site but he was in a boat out on the float. I didn't speak with him.

The Bremerton patrolman was on site.

**Work Completed:**

A load of scrap was loaded out.

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/25/02 Day: Friday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 40 °F P.M. 40 °F Site Conditions: (Good)(Fair)(Poor) Poor

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I arrived at the Pennsylvania Property at 10:30. BRC had just finished demolishing the building and was staging the scrap for loading out on Monday.

It was raining and the ground was muddy. BRC had installed a silt fence and there did not appear to be any sediment leaving the site.

There was a family of about 6 racoons living in the building that were displaced when the building was demolished. One of the people on site (not BRC) reported that the Humane Society was called. Also a hive of honey bees was found in the wall of the building. It was set off to the side for people protection.

Mrs. Sesko was on site but I did not talk with her. Mr. Sesko was not on site.

BRC was planning to leave the site. They did not plan to work the afternoon.

The Bremerton patrolman was not on site.

**Work Completed:**

Building demolished and other scrap consolidated.

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

None.

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

  
Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/28/02 Day: Monday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 45 °F P.M. 45 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

0 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

The weekly construction coordination meeting was held in the PMX offices in the morning.

BRC was not on site today because of the icy roads in Tacoma. Ron and Paul attended the morning meeting and then they accomanied Peter to the Pennsylvania site to inspect progress.

They determined that the 3 boats could be pulled up the slope from the end of the street; ie, they could be removed without being on Mr. Sesko's property.

**Work Completed:**

None

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

  
Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/29/02 Day: Tuesday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 35 °F P.M. 35 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

0 large truck

Pickup Trucks

2 Men

Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):

It was decided that no inspection was required today. None was accomplished. It is unknown whether or not BRC was on site.

Work Completed:

Unknown

Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):

None

Discussions with Contractor (Include orders given and received):

None

Any Cause for Dispute, Change Orders, or Delays, and Reasons:

Extra Work in Progress—Description (Include Extra Work Report form):

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

  
Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/30/02 Day: Wednesday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 35 °F P.M. 35 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I arrived at the Pennsylvania site at 10:00. BRC was loading a truck with scrap metal.

I determined more accurately the location of the boats and cranes.

Mr. Sesko was on site. He said he plans to move the sailboat to the adjoining property by slinging up the bank with the crane.

Mark reported that he has permission to load out the busses by using the drive through the neighbors property.

Mark reported that he had worked all day yesterday on the site.

**Work Completed:**

The building that was demolished last week has been hauled out. Additional scrap hauled out. Busses still remain

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

  
Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 1/31/02 Day: Thursday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 40 °F P.M. 45 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I arrived at the Pennsylvania site at 10:30. BRC was removing the gas tank from a bus and preparing it for loading out this afternoon.

Mark reported that Mr. Sesko had moved the other bus to the adjacent property.

I looked more closely at how the KED was anchored and prepared a memo describing it.

Mr. Sesko was not on site. His employee was on site and he reported that Mr. Sesko would move the boat soon. Mark said he was not ready to take it yet.

The Bremerton patrolman was not on site.

**Work Completed:**

Nearly all material has been moved from this site except for the boats and the crane.

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

Signature



# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 2/1/02 Day: Friday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 50 °F P.M. 50 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I arrived at the Pennsylvania site at 10:00. BRC had been there earlier in the morning to pick up a load of scrap. Mr. Sesko's assistant was on site. He said that BRC planned to return to pick up the last remaining drag on box. The bus was still on site and will probably be removed next week.

Bremerton patrolman was not on site.

**Work Completed:**

Nearly all material has been moved from this site except for the boats and the crane and one bus.

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

Signature





# Parametrix, Inc. Daily Inspection Report

Report #  
Page 1 of 2

Project: Sesko Nuisance Abatement Owner: City/Sesko Job No.: 235-1896-054

Date: 2/5/02 Day: Friday Contractor: BRC Cont. Rep./Title: \_\_\_\_\_

Weather A.M.: 50 °F P.M. 50 °F Site Conditions: (Good)(Fair)(Poor) Good

Location and Type of Work: Arsenal Way and Pennsylvania Ave property

**Number and Classification of Contractors, Men, and Equipment (Include condition of equipment):**

Excavator, John Deer JD 590D and Excavator Cat 322B and Excavator Hanix C&B550

1 large truck

Pickup Trucks

2 Men

**Work in Progress (Include report of operations, materials received and condition, work start/stop time, and any unusual conditions):**

I drove by both sites at about 11:30 am. BRC was not working at either site. I observed that the bus was still at the Pennsylvania site.

I observed that Mr. Sesko had moved the sailboat tot he adjoining property.

**Work Completed:**

None

**Discrepancies Noted (Nonconformance Report # \_\_\_\_\_):**

None

**Discussions with Contractor (Include orders given and received):**

None

**Any Cause for Dispute, Change Orders, or Delays, and Reasons:**

**Extra Work in Progress—Description (Include Extra Work Report form):**

None

Items for Office Action: \_\_\_\_\_

Visitors: \_\_\_\_\_

Signature