

Pre-Construction Meeting Agenda
Jorgensen Forge PL Outfall Coordination Meeting

Wednesday January 5, 2011

1. Objectives

- a. Meet Key Team Members
- b. Present and Review Schedule
- c. Discuss Means and Methods of Performing the Work

2. Schedule

- a. Jan 5th: Pull Transducers from Manholes/Survey
- b. Jan 10th: Utility Locate
- c. Jan 13-14th: Geoprobe Investigation *(CORRUGATED PIPE PORTION OF THE PIPE)*
- d. Jan 24th-25th: Pre-Cleanout Video Survey/Solids Sampling of Manholes
- e. Jan 31st- Feb 4th: Mobilization/Sealing of Public Manhole and Concrete/CMP
- f. Feb 7th- 18th: Cleaning of Lines and Laterals and Sealing of Manholes/Demob.
- g. March/April: Waste Manifesting and Disposal

3. Means and Methods

- a. Pre-Cleaning Video Survey
- b. Equipment Laydown Area on West End of JF (see figure)
- c. Sealing of Public Manhole (accomplish from JF side of fence)
- d. Sealing of CMP/Concrete Transition (Use of Temporary Cleanout, and Backfilling of Hole w Spoils)
- e. Cleaning and Sealing by Segment- EPA Approval Process
- f. Dewatering Bins for Solids
- g. Washwater Treatment and Recycling System

* 3 PIPES to MANHOLE @ MARSHALL WAY. Will have to Fill w/ CDF
- SIX inch LINE to each PIPE to Remove Liquid.
- Will TEST SOIL to REUSE AS Fill IF Clean.

* EPA Approval Process per SECTION. This will

- Contact with EPA REPA WRITE: EPA/STATE OF WASH

~~XXX~~ ENE coord w/ WAYNE DESIGNS FOR ACCESS to SITE


USEPA SF



1501782



Revised Duplex Vactor Water Treatment System
Floyd/Snider Boeing Sewer Cleanout Project
(based on 10,000 gpd treatment needed)



Baker Corp to provide tanks, pumps, bag
filter and all hoses & connectors