





















Jorgensen Forge Property
EE/CA Remedy Implementation Working Schedule

Working Draft
Revised August 28, 2013



ID	Task Name	Duration	Start	Finish	Jul 21, '13			Aug 4, '13			Aug 18, '13			Sep 1, '13			Sep 15, '13			Sep 29, '13			Oct 13, '13			Oct 27, '13			Nov 10, '13			Nov 24, '13			Dec 8, '13		
					F	T	S	T	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T		
1	 Jorgensen Forge Early Action Area	94 days	Mon 7/29/13	Thu 11/14/13																																	
2	 Prepare and Submit RAWP	15 days	Mon 7/29/13	Mon 8/12/13																																	
3	 Owner Review	2 days	Mon 8/12/13	Wed 8/14/13																																	
4	Respond to Owner Comments	1 day	Wed 8/14/13	Thu 8/15/13																																	
5	 RAWP Review Meeting	1 day	Fri 8/16/13	Mon 8/19/13																																	
6	Respond to Review meeting comments and submit	2 days	Mon 8/19/13	Wed 8/21/13																																	
7	 EPA/Owner Review	5 days	Wed 8/21/13	Wed 8/28/13																																	
8	Respond to EPA -Owner Comments and Submit	2 days	Wed 8/28/13	Fri 8/30/13																																	
9	 EPA/Owner Final Review	5 days	Fri 8/30/13	Fri 9/6/13																																	
10	Prepare Final RAWP and Submit	2 days	Fri 9/6/13	Mon 9/9/13																																	
11	Approval of RAWP	0 days	Mon 9/9/13	Mon 9/9/13																																	
12	 Notification to US Coast Guard	14 days	Mon 9/9/13	Tue 9/24/13																																	
13	Field Activities	57.5 days	Mon 9/9/13	Thu 11/14/13																																	
14	Mobilization/Site Prep	7 days	Mon 9/9/13	Tue 9/17/13																																	
15	Upland Equipment Mobilization	4 days	Mon 9/9/13	Fri 9/13/13																																	
16	Personnel Training	1 day	Tue 9/10/13	Wed 9/11/13																																	
17	Setup Stock Pile Area	2 days	Fri 9/13/13	Mon 9/16/13																																	
18	Pre-Construction Survey	1 day	Wed 9/11/13	Thu 9/12/13																																	
19	Install Temporary Fencing	2 days	Fri 9/13/13	Mon 9/16/13																																	
20	Upland H2O Treatment	3 days	Fri 9/13/13	Tue 9/17/13																																	
21	Placement of Silt Curtains/Oil Booms	1 day	Mon 9/16/13	Tue 9/17/13																																	
22	Upland Activities	44.5 days	Tue 9/17/13	Thu 11/7/13																																	
23	Demolition	7 days	Tue 9/17/13	Wed 9/25/13																																	
24	Upland and Shoreline/Bank Excavation	7 days	Wed 9/25/13	Thu 10/3/13																																	
25	Backfill Filter Layer Above +2 MLLW	4 days	Tue 10/29/13	Fri 11/1/13																																	
26	Backfill Rip Rap Layer Above +2 MLLW	6 days	Thu 10/31/13	Wed 11/6/13																																	
27	Backfill Substrate Layer Above +2 MLLW	2 days	Wed 11/6/13	Thu 11/7/13																																	
28	Shoreline/In Water Activities	43 days	Fri 9/20/13	Fri 11/8/13																																	
29	 Water Treatment Barge Released from Dry Dock	0 days	Fri 9/20/13	Fri 9/20/13																																	
30	Allowable start date for mobilizing in-water equipment	0 days	Fri 9/20/13	Fri 9/20/13																																	
31	Water Treatment Barge Operation	43 days	Fri 9/20/13	Fri 11/8/13																																	
32	Mobilize H2O Treatment Barge	10 days	Fri 9/20/13	Tue 10/1/13																																	
33	Water Treatment	23 days	Wed 10/2/13	Mon 10/28/13																																	
34	Water Treatment Barge Demobilization	10 days	Tue 10/29/13	Fri 11/8/13																																	
35	In-water Equipment Mobilization	7 days	Tue 9/24/13	Tue 10/1/13																																	
36	Install Mooring Pile	2 days	Fri 9/27/13	Sat 9/28/13																																	
37	Dredging	22 days	Wed 10/2/13	Sat 10/26/13																																	
38	Backfill Below Toe Trench - Sand Backfill	10 days	Thu 10/17/13	Mon 10/28/13																																	
39	Backfill Filter Layer Below +2 MLLW	2 days	Mon 10/28/13	Tue 10/29/13																																	
40	Backfill Rip Rap Layer Below +2 MLLW	4 days	Wed 10/30/13	Sat 11/2/13																																	
41	Backfill Substrate Layer Below +2 MLLW	1 day	Mon 11/4/13	Mon 11/4/13																																	
42	Removal of TSCA	1 day	Mon 10/28/13	Mon 10/28/13																																	
43	Backfill TSCA Area	1 day	Tue 10/29/13	Tue 10/29/13																																	
44	Restoration	2 days	Fri 11/8/13	Sat 11/9/13																																	
45	Demobilization	5 days	Sat 11/9/13	Thu 11/14/13																																	

Jorgensen Forge Property Date: Wed 8/28/13	Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
	Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
	Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	