

From: [Markunas, Raymond J.](#)
To: [Higham, John T CDR](#); brian.hart@kiefner.com; [Donnelly, John](#)
Cc: [HQS-SMB-B3402-C3403DOCU](#); [Lucarino, Kelli](#); [Reyes, Pedro S MSTC](#)
Subject: RE: Test Update
Date: Thursday, May 10, 2018 6:39:48 PM

Status update

- All field items were completed, PSE&G engineering verified recorders are working in NJ and NY
- Test officially started at 16:45 hours today
- Monitoring sites in NJ and NY will be staffed 24 hours a day until completion of test, Next Tuesday May 15th
- Kiefner will be on site next Tuesday for field verifications and collection of recorder data
- Final Test procedure documents will be sent to the UC

Ray Markunas

Asset Expert, Transmission Underground

Public Service Electric & Gas Co.

Electric & Gas Asset Strategy, Transmission Engineering
4000 Hadley Road, South Plainfield, NJ 07080
Office: 908-412-7629, Fax: 908-412-0235



From: Markunas, Raymond J.
Sent: Wednesday, May 09, 2018 12:37 PM
To: 'Higham, John T CDR'; brian.hart@kiefner.com; [Donnelly, John](#)
Cc: [HQS-SMB-B3402-C3403DOCU](#); lucarino.kelli@epa.gov; [Reyes, Pedro S MSTC](#)
Subject: RE: Test Update

Commander,

Unfortunately you were provided incorrect information, the Option 2 test is targeted to start tomorrow 5/10/2018 at 1600 hours. We are on target with that date and time.

Status:

- Instrumentation has been set up and distributed to the ConEd and PSE&G field personnel
- The Field Test procedure with final comments has been issued to the team.
- Construction logistics are in progress for installation of instrumentation, which is scheduled for tomorrow
- Operational Verification of instrumentation is scheduled for tomorrow, post installation
- Review of Kiefner Option 2 test data requirements and Acceptance Criteria is ongoing

- The “Final Check” team conference call is scheduled for tomorrow at 14:30 hours

We will forward all documents that are finalized to the UC.

Ray Markunas

Asset Expert, Transmission Underground

Public Service Electric & Gas Co.

Electric & Gas Asset Strategy, Transmission Engineering

4000 Hadley Road, South Plainfield, NJ 07080

Office: 908-412-7629, Fax: 908-412-0235

From: Higham, John T CDR [mailto:John.T.Higham@uscg.mil]

Sent: Wednesday, May 09, 2018 12:00 PM

To: brian.hart@kiefner.com; Markunas, Raymond J.; Donnelly, John

Cc: HQS-SMB-B3402-C3403DOCU; lucarino.kelli@epa.gov; Reyes, Pedro S MSTC

Subject: [EXTERNAL] Test Update

Email sent from outside of PSEG. Use caution before using links/attachments.

Pipe Integrity Team,

Please provide status update. I was advised that at 1600 today Option 3 test would commence. Are we still on track? Also please forward to the UC the test plan/procedures the team agreed to utilize. Thank you.

R,
JH

The information contained in this e-mail, including any attachment(s), is intended solely for use by the named addressee(s). If you are not the intended recipient, or a person designated as responsible for delivering such messages to the intended recipient, you are not authorized to disclose, copy, distribute or retain this message, in whole or in part, without written authorization from PSEG. This e-mail may contain proprietary, confidential or privileged information. If you have received this message in error, please notify the sender immediately. This notice is included in all e-mail messages leaving PSEG. Thank you for your cooperation.