

From: Apakian, Mary
To: [Hass, Andrew](#); [Fatzinger, Travis T NAP](#); [Depolo, David S NAP](#)
Cc: [Geiger, William](#)
Subject: RE: schedule for next week
Date: Thursday, June 16, 2016 11:12:56 AM

Here what Steve Glazier found out about schedule today while onsite.

- 1 – Bathometric survey is scheduled for Friday (tomorrow) Expect results by next Wednesday
- 2 - Believe that Rip-Rap placement complete this week, depending on Bathometric survey results
- 3 – Waler repair is 85% complete. Need to erect last piece of waler and place shims and weld in place. Anticipate complete next Wednesday.
- 4 – Crane demob / Reese mat removal, dependent on Bathometric survey results. No real information on restoration start date or duration.

From: Hass, Andrew [mailto:hass.andrew@epa.gov]
Sent: Thursday, June 16, 2016 8:31 AM
To: Fatzinger, Travis T NAP ; Depolo, David S NAP ; Apakian, Mary
Cc: Geiger, William
Subject: schedule for next week

Hi everyone,

From the latest Metal Bank sheet pile wall repair daily update, the “work to be performed” schedule had certain activities pushed back. Tie-rod testing is now scheduled for Wednesday-Thursday and that still may change based on work completed over the next couple days. It sounds like you all were flexible next week w/ respect to coverage. The main thing is you all need to know what activity will be performed when so we have the appropriate folks on-site for oversight. That will hopefully happen tomorrow where we get another update and clearer picture of work to be performed next week.

We tentatively scheduled coverage for next week yesterday, but that is no longer applicable based on the new update. Sorry for the constant changing of schedules but I will look to coordinate coverage for next week as early as possible tomorrow so everyone can plan accordingly. Also, please let me know if there has been any updated scheduling conflicts/availability that has may have arisen. Thanks.

Hope all is well.

Drew