



Serving the Soldier... Serving the Nation



# ITII&R WEEKLY REVIEW

## Site Activities & Issues

16 August 2012

# ARMY NATIONAL GUARD LED SITES

Blue - Changes from previous review package  
Red - Critical / Past due dates or information

# (ARNG) AFRC Fairmont WV062 (Data and Voice)

CCD: 15 May 2012 BOD: 30 August 2012 Site POC:  
99<sup>th</sup> RSC / LNO: / Engineer: N/A

## ■ Completed:

- CCD updated per 16 February 2012 Weekly Meeting
- BOD updated per 24 May 2012 Weekly Meeting

## ■ Current:

- Data Circuit – T1 Circuit – WF25JUL117598D amendment was submitted 20 July 2012 to extend the delivery date to 15 September 2012
- Voice Circuit – CA 1907099 – 1 PRI, 40 DIDs & 5 POTs – Services Ordered and placed on hold pending facility being ready. Per site POC, the facility is 80% complete. On 21 June 2012 request sent to LEC to move forward with provisioning the POTs, PRI/DIDs. POTs, PRI/DIDs scheduled date was 02 August 2012. Awaiting confirmation from LEC and site. (per USARC BRAC MILCON Voice/Data Service Updates)
- USARC Mitigation Plan: WV ARNG lead - 39% complete; No IT, No IDS, No ARNET (as provided by POC on 28 September 2011)
- DA1687 request submitted to RSC 09 April 2012
- VoIP PBX Information Worksheet requested 25 July 2012

## ■ Next:

- [Site Survey 29 August 2012](#)
- Configuration, Test, and STIG
- Ship to site TBD
- Install start date TBD – awaiting notification of data circuit and PRI delivery
  - Priority Number 21 – based on construction completion

# REMAINING BRAC SITES

Blue - Changes from previous review package  
Red - Critical / Past due dates or information

- **Completed:**
  - Equipment Order released to Vendor 18 August 2011
  - CCD changed from 28 October 2011 to 21 December 2012 (per COE RCAS Report dated 05 December 2011)
  - BOD changed from 21 December 2012 to 31 March 2013 (per COE RCAS Report dated 08 August 2012)
  - PM Changed (per COE RCAS Report dated 08 August 2012)
- **Current:**
  - Data Circuit – No GFI Data Sheet received. Data Circuit to be ordered July 2012. (per USARC BRAC MILCON Voice/Data Service Updates)
- **Next:**
  - Red Zone 07 January 2013
  - Configuration, Test, and STIG
  - Site Survey TBD
  - DA1687
  - Ship to site TBD
  - Install start date TBD

■ **Completed:**

- Equipment Order released to Vendor 17 August 2011
- CCD changed from 03 April 2012 to 03 September 2012 and BOD changed from 31 May 2012 to 31 October 2012 (per COE RCAS Report dated 05 March 2012)

■ **Current:**

- Data Circuit – T1 Circuit – Existing circuit will be utilized.
- Voice Circuit – CA 1905781 –1 PRI, 80 DIDs & 10 POTs - GFI Data Sheet received. Waiting on PLANs confirmation/validation of address. (per USARC BRAC MILCON Voice/Data Service Updates provided)
- DA1687 request submitted to RSC 09 April 2012

■ **Next:**

- Red Zone 03 October 2012
- Configuration, Test, and STIG
- VoIP PBX Information Worksheet
- Site Survey TBD
- Ship to site TBD
- Install start date TBD

- **Completed:**
  - ❑ Equipment Order released to Vendor 22 August 2011
  - ❑ Red Zone 02 May 2012
  - ❑ Site Survey 28 June 2012
  - ❑ VoIP PBX Information Worksheet received 26 June 2012
  - ❑ Configuration, Test, and STIG complete on 18 July 2012
  - ❑ Ship to site 19 July 2012
  - ❑ Install completed on 27 July 2012
  - ❑ Data Circuit – T1 Circuit – Circuit activated as scheduled on 27 July 2012.
  - ❑ CCD changed from 31 July 2012 to 27 August 2012 (per COE RCAS Report dated 08 August 2012)
- **Current:**
  - ❑ Voice Circuit – CA 1887201 – LEC completed PRI/POTs extension to TER Room 115 on 01 August 2012 (per USARC BRAC MILCON Voice/Data Service Updates provided)
  - ❑ DA1687 request submitted to RSC 09 April 2012
  - ❑ [Remote Configuration will be needed to complete this site.](#)
    - ❑ [Testing is being conducted for Voice on Guard and Reserve Network](#)
- **Next:**
  - ❑ As Builts

# MCAR / GTA SITES

Blue - Changes from previous review package  
Red - Critical / Past due dates or information



- **Completed:**
  - Red Zone 14 February 2012 (per COE RCAS Report dated 05 April 2012)
    - SAIC not in attendance as site was not yet on contract at the time of Red Zone
  - CCD updated to 07 May 2012 and BOD updated to 27 March 2012 (per COE RCAS Report dated 05 April 2012)
  - IT NEC Coordination Visit 23 & 24 April 2012
  - Equipment Order released to Vendor 14 June 2011
  - DA1687 received 20 June 2012
  - SAIC shipped distribution switch and SFP modules to complete NEC transition prior to SAIC install
  - Configuration, Test, and STIG completed on 6 July 2012
  - Ship to site 10 July 2012
  - Installation Complete 20 July 2012
    - Site is up and operational
- **Current:**
  - As Builts

- **Completed:**
  - Site Design Coordination Visit 07 November 2011
  - Red Zone 11 January 2012
  - BOD changed from 17 March 2012 to 15 May 2012 (per Red Zone Meeting held on 11 January 2012)
  - Site Survey 18 April 2012
  - CCD changed from 03 April 2012 to 30 April 2012 (per COE RCAS Report dated 07 May 2012)
  - Data Circuit – We already have a data circuit at this location; the NEC has agreed to extend to the site (per USARC BRAC MILCON Voice/Data Service Updates provided)
  - Install completed 08 June 2012
- **Current:**
  - DA1687 request submitted to RSC 11 April 2012. Pre-Install DD250/DA1687 coordination email sent 14 May 2012.
    - RSC awaiting UIC & DODAAC assignment before providing DA1687
      - SAIC Asset Manager working on alternate resolution to complete property transfer and re-addressed the issue on 24 July 2012
- **Next:**
  - As Built

CCD: 29 March 2013    BOD: 30 April 2013    Site PM:  
99<sup>th</sup> RSC / LNO: / Engineer:

## ■ **Completed:**

- Site Design Coordination Visit 14 November 2011
- Red Zone 15 December 2011
- Equipment Order released to Vendor 24 January 2012
- CCD changed from 17 November 2012 to 29 March 2013 (per COE RCAS Report dated 08 August 2012)
- BOD changed from 24 August 2012 to 30 April 2013 (per COE RCAS Report dated 08 August 2012)

## ■ **Current:**

- Data Circuit – Per Mr. Andino, will use existing T1 @ pole (needs to be repositioned)
- Voice Circuit – No Voice Services requirements identified to USARC ESD Telco/TeamUSA. (per USARC BRAC MILCON Voice/Data Service Updates provided)
- DA1687 request submitted to RSC 09 April 2012

## ■ **Next:**

- Configuration, Test, and STIG
- VoIP PBX Information Worksheet
- Site Survey TBD
- Ship to site TBD
- Install start date TBD

16 August 2012

# FFR / RPX SITES

Blue - Changes from previous review package  
Red - Critical / Past due dates or information

- **Completed:**
  - Red Zone 09 March 2011
  - Site Design Coordination Visit 17 August 2011
  - Equipment Order sent to Procurement 01 December 2011
  - VoIP PBX Information Worksheet (Phone Roster) received 08 December 2011
  - Site Survey 14 December 2011
  - Configuration, Test, and STIG completed 27 July 2012
  - Ship to site 31 July 2012 Phase I Equipment Only
  - VoIP PBX Information Worksheet received 06 August 2012
  - [Install complete 10 August 2012](#)
    - [Site is up and operational](#)

## ■ **Completed:**

- ❑ Site Design Coordination Visit 17 August 2011
- ❑ Red Zone 29 November 2011
- ❑ Equipment Order released to Vendor 18 May 2012
- ❑ Site Survey 29 & 30 May
- ❑ Configuration, Test, and STIG completed 17 July 2012
- ❑ Ship to site 19 July 2012
- ❑ Install completed on 27 July 2012
- ❑ DA1687 received 01 August 2012

## ■ **Current:**

- ❑ Data Circuit – CA 2143735 - WO27JUL123475 submitted to start a new data T1.
- ❑ Voice Circuit – CA 2143722 - No PRI at this site to use/relocate to move CENTREX lines. Received "move to" address 08 August 2012. Order to be submitted to LEC 08 August 2012. (per USARC BRAC MILCON Voice/Data Service Updates provided)
- ❑ VoIP PBX Information Worksheet requested 25 July 2012

## ■ **Next:**

- ❑ Remote Configuration will be needed to complete this site.
- ❑ As Builts

16 August 2012

▪ **Completed:**

- ❑ BOD updated to 28 July 2013 (per COE RCAS Report dated 10 January 2012)
- ❑ Email received from Mr. J. Andino on 10 February 2012 stating project will be completed prior to 30 May 2013.
- ❑ FFR CCD changed from 09 June 2013 to 19 July 2013 (per COE RCAS Report dated 05 March 2012)
- ❑ USARC Conference Call 25 April 2012
  - BOD for Trailer Solution 25 May 2012
- ❑ Equipment Order released to Vendor 28 June 2012
- ❑ Configuration, Test, and STIG completed 17 July 2012
- ❑ Ship to site 19 July 2012
- ❑ Install completed on 27 July 2012
- ❑ DA1687 received 01 August 2012

▪ **Current:**

- ❑ Data Circuit – Per POC, will use existing T1 Circuit at site
- ❑ Voice Circuit – Per POC, Voice coordinated with temporary trailer move.
- ❑ VoIP PBX Information Worksheet requested 25 July 2012
- ❑ Remote Configuration being conducted
  - USARC requested CENTRIX circuit programming – configuration may not work with OMS CME

▪ **Next:**

16 August 2012

# 14 SITE P&D MCAR / GTA SITES

Blue - Changes from previous review package  
Red - Critical / Past due dates or information



- **Completed:**
  - ❑ CCD changed from 01 April 2013 to 18 July 2013 and BOD changed from 07 March 2013 to 16 September 2013 (per COE RCAS Report dated 05 April 2012)
- **Current:**
  - ❑ Awaiting notification of GFI Data Sheet and/or Blueprints/Drawings posting on AKO.
  - ❑ Data Circuit – No GFI Data Sheet received. Data Circuit to be February 2013
  - ❑ Voice Circuit – No GFI Data Sheet received. Voice Services to be ordered April 2013. (per USARC BRAC MILCON Voice/Data Service Updates)
- **Next:**
  - ❑ Site Design Coordination Visit
  - ❑ Red Zone 19 April 2013
  - ❑ IEDR submittal and Implementation Award
  - ❑ Virtual PDR submittal and concurrence
  - ❑ Equipment Order
  - ❑ Configuration, Test, and STIG
  - ❑ VoIP PBX Information Worksheet
  - ❑ Site Survey TBD
  - ❑ DA1687
  - ❑ Ship to site TBD
  - ❑ Install start date TBD

16 August 2012

- **Completed:**
  - Validated GFI posted to AKO 23 May 2012
  - ATP Received 26 July 2012
  - Virtual PDR Concurrence received 26 July 2012
  - Equipment Order submitted to Procurement 26 July 2012
- **Current:**
  - Data Circuit – No GFI Data Sheet received. Data Circuit to be September 2012
  - Voice Circuit – No GFI Data Sheet received. Voice Services to be ordered November 2012. (per USARC BRAC MILCON Voice/Data Service Updates)
- **Next:**
  - Site Design Coordination Visit
  - Red Zone 30 November 2012
  - Configuration, Test, and STIG
  - VoIP PBX Information Worksheet
  - Site Survey TBD
  - DA1687
  - Ship to site TBD
  - Install start date TBD

- **Completed:**
  - ❑ Validated GFI posted to AKO 23 May 2012
- **Current:**
  - ❑ Design in Process
    - Engineer developing LOM and design for Internal Peer Review
  - ❑ Data Circuit – No GFI Data Sheet received. Data Circuit to be October 2012
  - ❑ Voice Circuit – No GFI Data Sheet received. Voice Services to be ordered December 2012. (per USARC BRAC MILCON Voice/Data Service Updates)
- **Next:**
  - ❑ Site Design Coordination Visit
  - ❑ Red Zone 05 December 2012
  - ❑ IEDR submittal and Implementation Award
  - ❑ Virtual PDR submittal and concurrence
  - ❑ Equipment Order
  - ❑ Configuration, Test, and STIG
  - ❑ VoIP PBX Information Worksheet
  - ❑ Site Survey TBD
  - ❑ DA1687
  - ❑ Ship to site TBD
  - ❑ Install start date TBD

# DA1687 & DD250 Issues

Regional Support Command	Summary of Overall Issues
Sites in 99 <sup>th</sup> RSC	Update: list of sites down from 16 to 2 with the 99 <sup>th</sup> working the issues.
Sites in 88 <sup>th</sup> RSC	<p>Two sites with DD250 &amp; DA1687 issues making a successful property transfer unattainable . Five different attempts over the past month have been made to contact the PBO with no response.</p> <p>Sites in question:</p> <ul style="list-style-type: none"> <li>•AFRC Yakima – <i>DD250 for Guard Equipment still unsigned</i> – POC Information forwarded 24 July 2012</li> <li>•AFRC Springfield, OH – <i>Need DA1687 from PBO</i> – FAC ID and Address provided to POC on 20 July 2012</li> </ul>
Sites in 81 <sup>st</sup> RSC	<p>Four sites with DD250 &amp; DA1687 issues making a successful property transfer unattainable. Five different attempts over the past month have been made to contact the PBO. PBO has responded but has been unable to resolve these issues with the site POCs.</p> <p>Sites in question:</p> <ul style="list-style-type: none"> <li>•AFRC Mobile, AL – Site POC will not sign DD250 or DA1687</li> <li>•ARC Fort Benning, GA – DA1687 from PBO and then site POC will sign DD250</li> <li>•AFRC Wilmington, NC – DD250 for Navy Equipment still unsigned</li> <li>•AFRC Tuscaloosa, AL - Need DD250 signed by site POC</li> </ul>
NY ARNG	Farmingdale, NY DD250 signed by site POC the time of install but is not on the DA1687 as a signature authority. POC no longer wants to be responsible for the property and has expressed that USAR is responsible for this equipment and should visit the site for an inventory and the signing of the DD250. Information to assist with getting this completed was sent to Government on 19 July 2012

# DA1687 & DD250 Issues

Regional Support Command	Summary of Overall Issues
All	<p>Continued issue with delay of UIC and DODAAC creation from the RSCs. RSCs require 90 day lead times to create UIC and DODAAC. SAIC has supplied each RSC with a list of future sites in order to meet the 90 day lead time requirement. Issue creating 60 – 90 day delay of property transfers.</p>

# FY10 26 Sites Implementation – As Built Overview

Site	As Builts Due	As Builts Submitted
AFRC Forrest Park		24-May-10
ARC Ellsworth		21-Jun-10
ARC Fort Worth		22-Jul-10
AFRC Columbus-Whitehall		29-Jul-10
High Tech RTS-Maintenance Phase I		1-Sep-10
AFRC Niagara Falls		8-Nov-10
AFRC Butte, MT		27-Oct-10
AFRC Letterkenny, PA		29-Nov-10
ARC Moffett Field, CA		29-Nov-10
AFRC Bristol-Woodhaven, PA		14-Dec-10
ARC Saginaw, MI		16-Dec-10
AFRC Yakima Training Center, WA		17-Dec-10
AFRC Enid-Vance AFB, OK		17-Dec-10
ARRTC Fort Knox, KY		12-Jan-11
AFRC McAlester, OK		21-Jan-11
AFRC East Houston, TX		17-Jun-11
ARC Ellington Field, TX		17-Jun-11
ARC Garden Grove, CA		4-Nov-11
AFRC Hayden Lake, ID		12-Aug-11
AFRC Arkadelphia, AR		5-Jun-12
ARC Amarillo, TX		12-Aug-11
ARC St. Louis, MO		17-Nov-11
High Tech RTS-Maintenance Phase II		4-Nov-11

# FY11 55 Sites Implementation – As Built Overview

Site	As Builts Due	As Builts Submitted
AFRC Fort Hamilton, NY		28-Feb-11
AFRC Fort Allen, PR		16-Nov-11
AFRC Fort Sill, OK		3-Mar-11
AFRC Fort Totten, NY		21-Apr-11
ARC Shoreham, NY		6-Dec-11
ARC Kingston, NY		3-Feb-12
AFRC San Marcos, TX		31-Oct-11
AFRC Jonesboro, AR		15-Feb-12
AFRC Dodge City, KS		12-Aug-11
AFRC Lewisville, TX		26-Oct-11
AFRC Fort Campbell, KY		25-Aug-11
AFRC Fort Custer, MI		24-Oct-11
AFRC Newark, DE		3-Feb-12
AFRC Tyler, TX		27-Dec-11
AFRC Round Rock, TX		13-Jan-12
AFRC Newport Naval Station, RI		20-Dec-11
AFRC 100 <sup>th</sup> Division Fort Knox, KY		25-Aug-11
AFRC White River Junction, VT		9-Dec-11
AFRC Kirksville, MO		21-Dec-11
AFRC Shreveport, LA		26-Oct-11
AFRC Kingsville, TX		12-Aug-11
AFRC Wilmington, NC	In Process	
AFRC Fargo, ND		26-Oct-11

# FY11 55 Sites Implementation – As Built Overview

Site	As Builts Due	As Builts Submitted
AFRC Tuscaloosa, AL		17-Nov-11
AFRC Rutland, VT		7-Dec-11
AFRC Pine Bluff, AR		9-Nov-11
ARC Sinton, TX		24-Oct-11
AFRC Fort Totten, NY – Voice Solution		3-Feb-12
AFRC Willow Grove, PA		6-Dec-11
ESC Warehouse Fort Benning, GA		25-Oct-11
AFRC Seattle/Everett, WA		31-Jan-12
AFRC Middletown, CT		3-Feb-12
AFRC Huntsville, TX		31-Oct-11
AFRC Scranton, PA		15-Sep-11
AFRC Lewisburg, PA		26-Oct-11
AFRC Vancouver, WA		31-Oct-11
AFRC El Dorado, AR		11-Nov-11
AFRC Chattanooga, TN		16-Nov-11
AFRC Brownsville, TX		21-Dec-11
AFRC Ceiba, PR		31-Jan-12
AFRC Hot Springs, AR		5-Jun-12
AFRC Lufkin, TX		2-Mar-12
ARC Fort Snelling, MN		2-Mar-12
CSMS Ayer, MA		12-Apr-12
AFRC Red River, TX		12-Apr-12
AFRC Williamsport, PA	In Process	
AFRC Fort Benning, GA	In Process	

16 August 2012



# FY12 Sites Implementation – As Built Overview

Site	As Builts Due	As Builts Submitted
ARC Joliet, IL		8-Feb-12
ARC Brockton, MA		30-Apr-12
FFR Cranston / Providence, RI		1-May-12
GTA Cincinnati, OH		12-Apr-12
ARC Fort Carson , CO		14-Aug-12
MCAR Bryan, TX	In Process	
GTA Ft. Bliss, TX	8-Aug-12	
MCAR Fort Sam Houston, TX (San Antonio)	In Process	
Atlanta-Winder, GA	29-Aug-12	
Camp Parks, CA - TASS	19-Sep-12	
Madison AMSA/AFRC, WI	26-Sep-12	

# FY10 - 26 Site Status with CCD

Site Location	FacID	CCD	BOD
<b>Implementation Complete</b>			
ARC Forest Park - Fort Sheridan, IL (Data Only)	<b>IL131</b>	Complete	
ARC Columbus-Whitehall, OH (Data only)	<b>OH110</b>	Complete	
AFRC Ellsworth, WI (Data only)	<b>WI092</b>	Complete	
AFRC Fort Worth, TX (Data only)	<b>TX184</b>	Complete	
HT RTS Sacramento, CA (Data only)	<b>CA062</b>	Complete	
HT RTS Sacramento, CA - Phase II	<b>CA062</b>	Complete	
ARC Niagara Falls, NY (Data only)	<b>NY117</b>	Complete	
AFRC Butte, MT (Data only)	<b>MT029</b>	Complete	
ARRTC Fort Knox, KY (Data only)	<b>KY118</b>	Complete	
ARC Saginaw, MI (Data & Voice)	<b>MI053</b>	Complete	
AFRC Bristol-Woodhaven, PA (Data only)	<b>PA175</b>	Complete	
AFRC Letterkenny, PA (Data only)	<b>PA182</b>	Complete	
ARC Moffett Field, CA (Data only)	<b>CA187</b>	Complete	
AFRC Yakima Training Center, WA (Data only)	<b>WA103</b>	Complete	

Site Location	FacID	CCD	BOD
<b>Implementation Complete</b>			
AFRC Vance AFB, OK (Data only)	<b>OK067</b>	Complete	
AFRC McAlester, OK (Data only)	<b>OK069</b>	Complete	
AFRC East Houston, TX (Data only)	<b>TX154</b>	Complete	
ARC Ellington Field PH 2, TX (Data only)	<b>TX154</b>	Complete	
ARC Garden Grove, CA (Data only)	<b>CA016</b>	Complete	
ARC Arkadelphia, AR (Data & Voice)	<b>AR064</b>	Complete	
ARC Amarillo, TX (Data & Voice)	<b>TX187</b>	Complete	
ARC Hayden Lake, ID (Data & Voice)	<b>ID017</b>	Complete	
ARC St. Louis, MO (Data & Voice)	<b>MO079</b>	Complete	
ARC Garden Grove, CA (Voice only)	<b>CA016</b>	Complete	
<b>Canceled Sites - FEDSIM Email Received</b>			
AFRC Farmingdale, NY - included in ARNG Led Si	<b>NY114</b>	Removed	
AFRC Fort Drum, NY	<b>NY112</b>	Removed	
AFRC Carbondale, IL - included in ARNG Led Site	<b>IL185</b>	Removed	
ARC Camp Withycombe, OR - included in ARNG	<b>OR023</b>	Removed	

# FY11 - 55 Site Status with CCD

Site Location	FacID	CCD	BOD
<b>Implementation Awarded</b>			
AFRC/ECS Lakehurst, NJ (Data & Voice)	<b>NJ048</b>	3-Sep-12	31-Oct-12
AFRC Allentown-Bethlehem, PA (Data & Voice)	<b>PA207</b>	31-Aug-12	15-Oct-12
AFRC Mayaguez, PR (Data & Voice)	<b>PR044</b>	15-Apr-13	30-Jun-13
AFRC Fort Buchanan, PR (Data only)	<b>PR009</b>	21-Dec-12	31-Mar-13
AFRC Pease, NH (Data & Voice)	<b>NH022</b>	23-Jan-13	14-Mar-13
AFRC Newtown (Danbury), CT (Data & Voice)	<b>CT018</b>	20-Aug-13	17-Jan-14
<b>Implementation Complete</b>			
AFRC Fort Hamilton, NY (Data only)	<b>NY115</b>	Complete	
AFRC/ECS Ft Sill, OK (Data only)	<b>OK065</b>	Complete	
AFRC Fort Allen, PR (Data only)	<b>PR046</b>	Complete	
ARC Shoreham, NY (Data & Voice)	<b>NY058</b>	Complete	
ARC Kingston, NY (Data & Voice)	<b>NY128</b>	Complete	
AFRC Jonesboro, AR (Data & Voice)	<b>AR071</b>	Complete	
AFRC San Marcos, TX (Data only)	<b>TX201</b>	Complete	
ARC Dodge City, KS (Data & Voice)	<b>KS104</b>	Complete	
AFRC Fort Totten, NY (Data only)	<b>NY023</b>	Complete	
AFRC Dallas - Lewisville, TX (Data & Voice)	<b>TX189</b>	Complete	
ARC Fort Campbell, KY (Data only)	<b>KY103</b>	Complete	
AFRC Newark, DE (Data & Voice)	<b>DE007</b>	Complete	
AFRC Fort Custer, MI (Data & Voice)	<b>MI051</b>	Complete	

**BRAC Congressionally or OSD approved site to be completed in 2012**

Site Location	FacID	CCD	BOD
<b>Implementation Complete</b>			
AFRC Tyler, TX (Data & Voice)	<b>TX196</b>	Complete	
AFRC Round Rock, TX (Data only)	<b>TX210</b>	Complete	
AFRC 100th Div Ft Knox, KY (Data only)	<b>KY104</b>	Complete	
AFRC Newport Naval Station, RI (Data & Voice)	<b>RI010</b>	Complete	
AFRC White River Junction, VT (Data & Voice)	<b>VT012</b>	Complete	
AFRC Kirksville, MO (Data & Voice)	<b>MO072</b>	Complete	
AFRC Kingsville, TX (Data only)	<b>TX186</b>	Complete	
AFRC Shreveport, LA (Data & Voice)	<b>LA047</b>	Complete	
AFRC Wilmington, NC (Data & Voice)	<b>NC106</b>	Complete	
AFRC Wilmington, NC - Navy (Voice Only)	<b>NC106</b>	Complete	
AFRC Tuscaloosa, AL (Data & Voice)	<b>AL077</b>	Complete	
AFRC Fargo, ND (Data & Voice)	<b>ND009</b>	Complete	
AFRC Rutland, VT (Data & Voice)	<b>VT007</b>	Complete	
AFRC Fort Totten, NY (Voice R1)	<b>NY023</b>	Complete	
ARC Sinton, TX (Data & Voice)	<b>TX212</b>	Complete	
AFRC Pine Bluff Arsenal, AR (Data & Voice)	<b>AR072</b>	Complete	
AFRC Willow Grove, PA (Data & Voice)	<b>PA206</b>	Complete	
AFRC Everett, WA (Data & Voice)	<b>WA111</b>	Complete	
ARC Seattle, WA (Data & Voice)	<b>WA111</b>	Complete	
ECS Warehouse, Fort Benning, GA (Data Only)	<b>GA134</b>	Complete	
AFRC Huntsville, TX (Data & Voice)	<b>TX195</b>	Complete	
AFRC Middletown, CT - Phase II (Data & Voice)	<b>CT019</b>	Complete	

# FY11 - 55 Site Status with CCD

Site Location	FacID	CCD	BOD
<b>Implementation Complete</b>			
AFRC Scranton, PA (Data & Voice)	<b>PA162</b>	Complete	
AFRC Lewisburg, PA (Data & Voice)	<b>PA176</b>	Complete	
AFRC El Dorado, AR (Data & Voice)	<b>AR066</b>	Complete	
AFRC Vancouver, WA (Data & Voice)	<b>WA070</b>	Complete	
AFRC Chattanooga Site 1, TN (Data & Voice)	<b>TN122</b>	Complete	
ARC Chattanooga Site 2, TN (Data & Voice)	<b>TN124</b>	Complete	
AFRC Brownsville, TX (Data & Voice)	<b>TX188</b>	Complete	
AFRC Hot Springs, AR (Data & Voice)	<b>AR069</b>	Complete	
AFRC Ceiba, PR (Data & Voice)	<b>PR042</b>	Complete	
AFRC Lufkin, TX (Data & Voice)	<b>TX209</b>	Complete	
AFRC Williamsport, PA - ARNG Led Site	<b>PA208</b>	Complete	
(BRAC) AFRC Fort Benning, GA (Data Only)	<b>GA085</b>	Complete	
(MCAR) AFRC Fort Benning, GA (Data Only)	<b>GA085</b>	Complete	
AFRC Ayer, MA (Data Only)	<b>MA058</b>	Complete	
ARC Fort Snelling, MN (Data & Voice)	<b>MN001</b>	Complete	
AFRC Red River - Hooks, TX (Data Only)	<b>TX133</b>	Complete	
Fort Indiantown Gap, PA Phase I - ARNG Led Site		Complete	
Fort Indiantown Gap, PA Phase II- ARNG Led Site		Complete	
AFRC Scranton, PA - Addendum	<b>PA162</b>	Complete	
AFRC Camden, NJ (Data & Voice)	<b>NJ050</b>	Complete	
<b>Canceled Sites - per USARC direction</b>			
ARC Honolulu (Ft. Shafter), HI	<b>HI023</b>	Removed	
ARC Brockton, MA - included in Follow On P&D Si	<b>MA006</b>	Removed	
ARC Chester-Newtown Square, PA (Data & Voic	<b>PA174</b>	Removed	
ARRTC Fort Knox, KY - Skidgel Hall		Removed	

16 August 2012

# FY12 - Site Status with CCD

Site Location	FacID	CCD	BOD
<b>Awaiting GFI</b>			
Quincy, IL (Data & Voice)	IL190	11-Feb-13	2-Apr-13
<b>Design Started</b>			
FFR - Aguadilla, PR (Data & Voice)	PR013	24-Aug-12	24-Aug-12
San Marcos, TX (Data & Voice)	TX201	4-Jan-13	31-Jan-13
<b>IEDRs Submitted</b>			
Fort AP Hill, VA (Data Only)	VA086	24-Oct-12	28-Dec-12
<b>Implementation Awarded</b>			
FFR - Tacoma, WA Pier 23 (Data & Voice)	WA079	12-May-11	1-Jul-11
RPX OMS Caven Point, NJ (Data & Voice)	NJ008	11-Nov-11	30-Mar-12
Baltimore - Curtis Bay, MD (Data & Voice)	MD064	29-Mar-13	30-Apr-13
Rochester, NY (Data & Voice)	NY126	17-Sep-12	6-Nov-12
Las Vegas, NV Phase I (Data & Voice)	NV008	14-Dec-12	1-Sep-13
Los Alamitos, CA (Data & Voice)	CA023	26-Oct-12	26-Oct-12
Ashley, PA (Data & Voice)	PA004	31-Dec-13	31-Jan-14
Woodlands, TX (Data & Voice)	TX232	15-Oct-12	30-Sep-12
Harrisburg, PA (Data & Voice)	PA221	17-Apr-13	20-Nov-12
FFR Caven Point, NJ (Data & Voice)	NJ008	19-Jul-13	28-Jul-13
Raleigh, NC (Data & Voice)	NC115	29-Nov-12	1-Jan-13

Site Location	FacID	CCD	BOD
<b>Implementation Complete</b>			
Joliet, IL (Data & Voice)	IL079	Complete	
FFR - Brockton, MA (Data & Voice)	MA006	Complete	
FFR - Cranston/Providence, RI USAR (Data & Voice)	RI007	Complete	
FFR - Cranston/Providence, RI USMC (Data & Voice)	RI007	Complete	
Cincinnati, OH (Data & Voice)	OH117	Complete	
Fort Carson, CO (Data & Voice)	CO147	Complete	
Bryan, TX (Data & Voice)	TX213	Complete	
Fort Bliss, TX (Data Only)	TX233	Complete	
Fort Sam Houston/ San Antonio, TX (Data Only)	TX137	Complete	
Atlanta - Winder, GA (Data & Voice)	GA128	Complete	
Camp Parks, CA TASS (Data Only)	CA039	Complete	
<b>Canceled Sites - per USARC direction</b>			
Combined Arms Trng - Fort McCoy, WI		Removed	
Madison, WI-AMSA		Removed - added to	
RPX - Camp Parks, CA		Removed	
Beaumont, TX		Removed	
Camp Parks, CA TASS		Removed	
Colorado Springs, CO		Removed	
ARRA Modernization of the Army -		Removed	
Fort Buchanan, PR		Removed	
DesMoines, IA (Data & Voice)		Removed	
Robstown, TX (Data & Voice)		Removed	
Caguas, PR (Data & Voice)		Removed	
Fort Story, VA (Data & Voice)		Removed	
MCAR Caven Point, NJ (Data & Voice)		Removed	
RPX - Fort Deven, MA Bldg 680 (Data & Voice)		Removed	
FFR - Fort Sheridan, IL (Data & Voice)		Removed	

# FY11 – 21 ARNG Led Site Status with CCD – Listed By Priority

Site Location	FacID	CCD	BOD
<b>Implementation Awarded</b>			
AFRC Fairmont, WV (Data & Voice)	WV062	15-May-12	30-Aug-12
<b>Implementation Complete</b>			
AFRC Cedar Rapids, IA (Data & Voice)	IA052	Complete	
AFRC Great Falls - Malstrom, MT (Data & Voice)	MT028	Complete	
AFRC Mobile, AL (Data & Voice)	AL115	Complete	
AFRC Columbus, NE (Data & Voice)	NE033	Complete	
AFRC McCook, NE (Data & Voice)	NE035	Complete	
AFRC Withycombe, OR (Data & Voice)	OR023	Complete	
AFRC Carbondale, IL (Data & Voice)	IL185	Complete	
AFRC NW Houston, TX (Data Only)	TX193	Complete	
AFRC Dyess AFB - Abilene, TX (Data & Voice)	TX211	Complete	
AFRC Camden, AR (Data & Voice)	AR065	Complete	
AFRC Marana, AZ (Data & Voice)	AZ031	Complete	
AFRC Springfield, OH (Data & Voice)	OH115	Complete	
AFRC Mansfield, OH (Data & Voice)	OH114	Complete	
AFRC Fayetteville-Bentonville, AR (Data & Voice)	AR067	Complete	
AFRC Anniston - Pelham Range, AL (Data & Voice)	AL116	Complete	
AFRC Muscatine, IA (Data & Voice)	IA054	Complete	
AFRC Middletown, IA (Data & Voice)	IA053	Complete	
AFRC Spencer / Ripley, WV (Data & Voice)	WV063	Complete	
AFRC Farmingdale, NY (Data Only)	NY114	Complete	
AFRC Elkins, WV (Data & Voice)	WV061	Complete	
AFRC Madison, WI - Equipment Shortages (Data & Voice)	WI097	Complete	
AMSA Madison, WI (Data & Voice)	WI097	Complete	

16 August 2012

# FY12 - Site Status with CCD – Additional 14 Sites

Site Location	FacID	CCD	BOD
<b>Awaiting GFI</b>			
ARC Belton, MO (Data & Voice)	<b>MO074</b>	17-Mar-13	7-May-13
ARC Concord (Fairfield), CA (Data & Voice)	<b>CA207</b>	27-Mar-13	10-Jun-13
(GTA) ARC Michigan City, IN (Data & Voice)	<b>IN085</b>	18-Jul-13	16-Sep-13
(GTA) ARC Denton, TX (Data & Voice)	<b>TX190</b>	11-Apr-13	18-Apr-13
(GTA) ARC Roanoke, VA (Data & Voice)	<b>VA099</b>	6-May-13	15-Jun-13
(GTA) ARC Cape Coral (Ft. Meyers), FL (Data & Voice)	<b>FL153</b>	9-Jul-13	28-Aug-13
(GTA) ARC Uniontown, PA (Data & Voice)	<b>PA222</b>	5-Sep-13	4-Dec-13
(GTA) AFRC West Palm Beach, FL (Data & Voice)	<b>FL151</b>	12-Mar-13	22-Jan-14
ARC Orangeburg, SC (Data & Voice)	<b>SC025</b>	23-Sep-13	12-Nov-13
(GTA) ARC Binghamton (Utica), NY (Data & Voice)	<b>NYxxx</b>	15-Mar-14	9-May-14
<b>Design Started</b>			
(GTA) ARC Orlando, FL (Data & Voice)	<b>FL132</b>	5-Mar-13	23-Apr-13
ARC Tallahassee, FL (Data & Voice)	<b>FL040</b>	19-Apr-13	23-May-13
<b>IEDRs Submitted</b>			
AFRC Austin Bergstrom International Airport (ABIA), TX	<b>TX120</b>	15-Sep-12	15-Oct-12
<b>Implementation Awarded</b>			
(GTA) ARC Macon, GA (Data & Voice)	<b>GA130</b>	28-Feb-13	21-Apr-13