



Great Water Alliance Program
Waukesha Water Utility
Program Milestone Shedule
USEPA Submittal



May 2020

Contract Package No.	Contract Package Description	100% Design Completion	Bid Advertiseing	Bid Award	Construction NTP	Construction Substantial Completion	Construction Final Completion	Transition Startup	Program Completion
2A	Water Supply Pipeline Section I, II, and III and Station Suction Pipelines	Jun-20	Jul-20	Oct-20	Nov-20	Aug-22	Oct-22	Oct-23	23-Dec
2B	Return Flow Pipeline, BPS Discharge Pipeline, Water Supply Pipeline	Jul-20	Nov-20	Jan-21	Feb-21	Mar-22	May-22		
3	Booster Pumping Station, Storage, and Chemical Facilities	Dec-20	Jan-21	Mar-21	Apr-21	Jul-23	Sep-23		
3A	Rempe Water Tower and Site Work	Dec-20	Mar-21	May-21	Apr-21	Jul-22	Sep-22		
4	Return Flow Pumping Station	Mar-20	Apr-20	Jun-20	Jul-20	Jan-22	Apr-22		
5	Return Flow Pipeline	Feb-20	Mar-20	May-20	Jun-20	Feb-22	Apr-22		
6	Return Flow Pipeline, 18-Inch Sanitary Sewer, and Outfall Facilities	Mar-20	Apr-20	Jun-20	Jul-20	Apr-22	Jun-22		