

GENERAL SERVICES ADMINISTRATION REGION 5

B. H. WHIPPLE F.O.B PROJECT GMP RECONCILIATION THE RYAN COMPANIES

June 12, 2012



GSA Region 5 B. H. Whipple Federal Office Building Project GMP Reconciliation Table of Contents

| Des | cription | Page |
|-----|-------------------------------------------------------|------|
| 1. | Executive Summary | 1 |
| 2. | Description of Reports included in the Reconciliation | 3 |
| 3. | GMP Reconciliation Notes | 4 |
| 4. | GMP Analysis including Calculation of Savings | 6 |
| 5. | Summary - Cost Amounts by Trade Category | 7 |
| 6. | SOV/Assignment of Costs | 10 |
| 7. | Subcontract/Change Order Summary | 18 |
| 8. | Ryan SPW LLC Contract Summary | 27 |
| q | Ryan Companies Amendment | 28 |



June 12, 2012

B. H. Whipple Federal Office Building Project Management Team

RE: GMP Reconciliation for the B. H. Whipple Federal Office Building Project

The attached report contains the results of the GMP Reconciliation completed for the work performed by Ryan Companies US, Inc. of the Bishop Henry Whipple Federal Building project. The reconciliation was conducted between the dates of May 7, 2012 and June 6, 2012.

METHODOLOGY

In conducting a GMP reconciliation, the CMc contract, subcontracts, self-performance work, general conditions and applications for payment are reviewed in order to determine the total cost basis for the project. In this case, the base GMP portion of the contract and additional changes were fairly easily segregated. All subcontracts and change orders were reviewed for completeness and applicability to the GMP work. A section of this report breaks out the subcontracts that were reviewed as well as identifying any issues within these documents. Allowances within the SOV's were also identified and reviewed in order to ensure that reporting on these items was accurate. In conducting a final GMP reconciliation, a final review of all allowance closeouts will be necessary. The CMc application for payment is used as a source to ensure that all costs incurred are being reported. For this purpose, subcontractor applications are reviewed vs. the CMc application.

PURPOSE

The purpose of the GMP reconciliation is to ensure that all costs are being reported fairly and accurately. Typically, the reconciliation performed at the conclusion of the project or at the time of the conversion to another contract model is standard. In this case, the goal is to provide the project team with a snapshot of the project status at the current stage of the project. Issues may be identified and addressed sooner rather than at closeout.



RESULTS

The overall result of the GMP reconciliation on this project shows that project savings identified via the reconciliation are consistent with the savings currently identified by the contractor. The current **savings** amount within the GMP per the reconciliation is **207,077.13**. The breakout of this calculation may be found on the tab entitled GMP Analysis and Calculation of Savings. The calculation was determined by adding the subcontract costs, self performance costs and any identifiable placeholders (for prospective costs). All backup documentation and calculations are contained in the body of this report.

As this project moves further along in the construction phase, there are some items of note which we will continue to follow and are of note:

- 1) The Financing/Carry Costs line items will be monitored, as we expect to see this line item zero out as the contract items are completely billed out.
- 2) The contingency/placeholder funds will continue to be monitored against future subcontracts written. As noted in PS01, any contingency savings is subject to the shared savings calculation.

FOLLOW-UP

Financial completion of this contract is scheduled for March 2015. A follow up review will be conducted in October, 2012 in order to continue to monitor the GMP. Further follow up reviews will be conducted approximately every four months following. Items identified in this report are open for review. Feedback from the GSA project team is welcome at any time.

J.R. Ratkovsky Controller Ozanne Construction Company



B. H. Whipple Federal Office Building GMP Reconciliation

Description of Reports included in the Analysis:

GMP Analysis Including Calculation of Savings:

This analysis is the report intended to summarize the underlying analysis. This report summarizes the calculated trade totals and provides a calculation of projected GMP savings or overrun based on the totals derived from the underlying documentation.

Summary – Cost Amounts by Trade Category:

This analysis summarizes and compares the costs identified in the contractor SOV against the costs identified in the calculated cost of the work and fee. This allows for a comparison of contractor identified schedule of values totals by trade vs the underlying costs. The total identified in the calculated cost of the work and fee is carried over to the GMP calculation of savings.

Assignment of Costs of SOV:

This report is essentially the contractor's current schedule of values. In addition to the scheduled amount is a trade category classification. This allows the reader to ascertain the trade category of each individual trade item. The totals by trade category feed the summary totals in the Summary of SOV by Trade Category report.

Subcontract/Change Order Review:

This review breaks out the contract and change order documents by contractor. It allows the reader to view the flow of the contract documents and ensures that all contracts and change orders have been completed and are mathematically correct. Highlighted areas in the review are designated as areas of concern.



GSA Region 5 B. H. Whipple Federal Office Building GMP Reconciliation Notes

| 1 | The Base GMP was established at PS01. This would establish the GMP at 87,497,238.00. The breakout on the GMP based is as follows: (Note: The construction fee amount on Ryan Companies' Application for Payment #27 does not tie to the estimated fee amount). Estimated Cost of the Work (ECW) = 82,352,000.00 Construction Fee = 1,851,238.00 Contingency (app 4%) = 3,294,000.00 |
|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2 | This analysis assumes that the financing/carry costs listed will be fully utilized. If these are closed out at a later date at a value less than the full amount, the value of the estimated cost of the work is subject to change. |
| 3 | PS01 is included in this analysis as an attachment. PS01 contains the shared savings clause as well as the basis for the shared savings ceiling. |
| 4 | This analysis only considers the GMP portion of the project. The fixed fee preconstruction portion of this contract is included as a fixed fee item and only for purposes of tying out the balances. |
| 5 | As the project progresses, a final general conditions reconciliation is recommended in order to finalize and verify general conditions amounts. |
| 6 | For the purposes of this analysis, Ryan Companies' Application for Payment #27 was utilized. All subcontracts finalized through Application #27 are included in the reconciliation. |
| 7 | If the cost of performance is less than the GMP, Ryan will be entitled to forty (40) percent, if any, of the difference between the Cost of Performance and the GMP. The amount of shared savings shall not exceed two million dollars. At the conclusion of subcontract awards, if the CMc has awarded contracts to subcontractors, which in total, are less than that which the CMc presented to GSA in the Guaranteed Maximum Price, the amount of such savings shall be deemed "Buyout Savings" with the next application for payment the CMc and GSA shall execute a change order allocating the Buyout Savings to GSA in totality. |
| 8 | Subcontracts were reviewed in order to verify base amounts and totals. Ryan Companies provided Ozanne with a CD containing subcontracts in place. In any final GMP reconciliation, all subcontracts (as well as total self performance costs) will need to be analyzed. |



GSA Region 5 B. H. Whipple Federal Office Building GMP Reconciliation Notes

A final accounting of all work self performed by Ryan Companies is recommended. This analysis will insure that General Conditions costs and self-performance costs have not been intermingled. Also, this will guarantee that amounts listed as self-performed accurately reflect the supporting documentation.

Placeholders were utilized judiciously in this analysis where it was determined that a true savings amount did not exist. In a final GMP reconciliation, only verifiable subcontracts, self performance and general conditions items will be utilized.



B. H. Whipple Federal Office Building GMP Analysis Including Calculation of Savings

| ESTIMATED COST OF THE WORK (TRAD TRADE COSTS | E COSTS + GENERAL CONDITIONS) | | 116,678,055.19 | 142,865,697 |
|----------------------------------------------------------|-------------------------------|--------------------------------|----------------|------------------------|
| TOTAL HAZARD MATL SU | IRVEY | 357.82 | | |
| TOTAL MISC DEMO | | 4,283,739.00 | | |
| TOTAL ASBESTOS ABATI TOTAL POUR-BOLLARDS | | 12,106,602.58 479.36 | | |
| TOTAL SAWCUT SLAB JO | | 31,096.25 | | |
| TOTAL CONCRETE | | 1,294,798.00 | | |
| TOTAL INTERIOR CONC | RAMP | 84,719.73 | | |
| TOTAL PRECAST | | 399,684.00 | | |
| TOTAL UNTI MASONRY TOTAL STONE | | 648,206.00 794,961.59 | | |
| TOTAL MISC. METEALS | | 879,691.91 | | |
| TOTAL MISC. METALS-EF | RECTION | 32,387.00 | | |
| TOTAL LUMBER/FASTEN | | 932.94 | | |
| TOTAL ROUGH CARPENT TOTAL FINISH CARPENT | | 917,591.00 397,253.00 | | |
| TOTAL ARCH WOODWOF | | 506,162.00 | | |
| TOTAL WATERPROOFING | | 26,832.00 | | |
| TOTAL WALL PANELS | | 392,610.00 | | |
| TOTAL ROOFING TOTAL ROOF REPAIRS | | 176,970.00 703,728.00 | | |
| TOTAL FIREPROOFING | | 1,376,475.00 | | |
| TOTAL FIRE SAFING | | 33,889.00 | | |
| TOTAL JOINT SEALERS | | 6,915.00 | | |
| TOTAL DOORS AND FRA | | 2,630.00 | | |
| TOTAL WOOD DOORS | WR | 833,392.00 | | |
| TOTAL WOOD DOORS TOTAL OVERHEAD DOOR | 28 | 1,131,673.00 77,480.00 | | |
| TOTAL TRAFFIC DOORS | | 109,073.00 | | |
| TOTAL WINDOWS | | 1,182,076.00 | | |
| TOTAL SKYLIGHTS | _ | 49,272.00 | | |
| TOTAL CYPSUM BOARD | j | 833,672.00 | | |
| TOTAL GYPSUM BOARD TOTAL TILE | | 4,812,803.00 796,063.00 | | |
| TOTAL FILE | LINGS | 1,514,247.00 | | |
| TOTAL SPECIAL FLOORII | | 232,192.00 | | |
| TOTAL TERRAZZO | | 364,748.00 | | |
| TOTAL CARPET | | 3,276,668.00 | | |
| TOTAL PAINTING TOTAL MISC SPECIALITIE | =q | 1,137,493.00 265,668.00 | | |
| TOTAL IMISC SPECIALITIE | | 741,278.60 | | |
| TOTAL TELEPHONE | | 30,149.00 | | |
| TOTAL TOILET PARTITIO | | 149,017.00 | | |
| TOTAL OPERABLE PART | | 34,800.00 | | |
| TOTAL TOILET & BATH A TOTAL DETENTION EQUI | | 466,230.00 1,784,122.00 | | |
| TOTAL AUDIO-VISUAL EC | | 287,999.00 | | |
| TOTAL PARKING CONTR | | 282,497.00 | | |
| TOTAL MAINT EQUIPMEN | IT | 3,103.38 | | |
| TOTAL IT HARDWARE TOTAL KITCHEN EQUIP | | 858,448.00 | | |
| TOTAL WINDOW TREATM | IENT | 1,013,656.00 318,712.00 | | |
| TOTAL OFFICE CASEWO | | 159,559.34 | | |
| TOTAL ELEVATORS | | 220,494.00 | | |
| TOTAL FIRE PROTECTIO | N | 3,885,942.00 | | |
| TOTAL PLUMBING TOTAL HVAC SYSTEMS | | 4,413,493.00 | | |
| TOTAL FIVAC STSTEMS TOTAL ELECTRICAL SYS | TEMS | 32,808,740.68 18,744,532.12 | | |
| TOTAL SECURITY & COM | | 31,958.00 | | |
| TOTAL FIRE DETECTION | | 1,180.00 | | |
| TOTAL EARTHWORK | | 2,851,618.66 | | |
| TOTAL DEWATERING | | 1,578.48 | | |
| TOTAL SITE CONCRETE TOTAL CURBS (B6/12) | | 1,109,471.00 216,706.00 | | |
| TOTAL ASPHALT PAVING | | 941,617.32 | | |
| TOTAL FENCES | | 264,045.00 | | |
| TOTAL LANDSCAPING/IR | RIG | 686,060.00 | | |
| TOTAL IRRIGATION | OL CON | 1,992.00 | | |
| TOTAL TRAFFIC CONTRO TOTAL MONU/PYLON SG | | 99,103.63 42,500.00 | | |
| TOTAL MONU/PYLON SG TOTAL FLAGPOLES | • | 42,500.00 10,515.00 | | |
| TOTAL BIKE RACKS | | 23,579.00 | | |
| TOTAL SITE UTILITIES | | 143,258.31 | | |
| TOTAL SITE ELECTRICAL | | 1,483,541.49 | | |
| TOTAL PRECONSTRUCT GENERAL CONDITIONS | ON | 851,327.00 | 26,187,642.32 | |
| TOTAL GENERAL CONDI | TIONS | 18,437,426.15 | 20,107,042.32 | |
| TOTAL INSURANCE | | (b) (4) | | |
| TOTAL FINANCING/CARR | Y COSTS | 5.029.310.00 | | |
| TOTAL BOND ONTINGENCY (REMAINING) | | (b) (4) | | 5,858,662 |
| | ATION FOR RAVIENT (1971) | | | |
| OTAL FEE (BASED ON RYAN'S APPLIC | ATION FOR PAYMENT #27) | | | 3,203,111 |
| OTAL COST OF PERFORMANCE | | | | 151,927,470 |
| OTAL CALCULATED GMP | | | | 152,134,547 |
| STIMATED PROJECT SAVINGS | | | | 207,077 |
| OTAL AVAILABLE FINANCING/CARRYI | | | | |
| | | | | |
| NALLOCATED FINANCING/CARRY COS NALLOCATED CONTINGENCY | STS | | | 5,029,310 5,858,662 |



B. H. Whipple Federal Office Building Summary - Cost Amounts by Trade Category

| | | | | CALCULATED (| COST OF THE W | ORK AND FEE | |
|-----------|-----------------------|---------------|--------------|--------------|---------------|--------------|---------------|
| | | SOV | | | Self | | |
| Cost Code | Description | PAY APP #27 | Subcontract | Ryan SPW LLC | Performed | Placeholders | Total |
| 02.022600 | Hazard Matl Survey | 357.82 | | | 357.82 | 0.00 | 357.82 |
| 02.024100 | Misc Demo | 4,283,739.00 | | 1,996,524.00 | | 2,287,215.00 | 4,283,739.00 |
| 02.026010 | Asbestos Abatement | 12,106,602.58 | 6,651,600.58 | | | 5,455,002.00 | 12,106,602.58 |
| 03.030260 | Pour-bollards | 479.36 | | | 479.36 | 0.00 | 479.36 |
| 03.031922 | Sawcut Slab Joints | 31,096.25 | 6,203.75 | | | 24,892.50 | 31,096.25 |
| 03.033000 | Concrete | 1,294,798.00 | | 715,947.00 | | 578,851.00 | 1,294,798.00 |
| 03.033535 | Interior Conc Ramp | 84,719.73 | | 67,219.00 | | 17,500.73 | 84,719.73 |
| 03.034010 | Precast | 399,684.00 | 399,684.00 | | | 0.00 | 399,684.00 |
| 04.042200 | Unti Masonry | 648,206.00 | 406,911.00 | | | 241,295.00 | 648,206.00 |
| 04.044000 | Stone | 794,961.59 | | | | 794,961.59 | 794,961.59 |
| 05.055000 | Misc. Metals | 879,691.91 | 486,356.00 | | | 393,335.91 | 879,691.91 |
| 05.055005 | Misc. Metals-Erection | 32,387.00 | 32,387.00 | | | 0.00 | 32,387.00 |
| 06.061000 | Lumber/Fastener | 932.94 | | | 932.94 | 0.00 | 932.94 |
| 06.061005 | Rough Carpentry | 917,591.00 | | 440,092.00 | | 477,499.00 | 917,591.00 |
| 06.062000 | Finish Carpentry | 397,253.00 | | 89,095.00 | | 308,158.00 | 397,253.00 |
| 06.064000 | Arch Woodwork | 506,162.00 | 477,667.00 | | | 28,495.00 | 506,162.00 |
| 07.071400 | Waterproofing | 26,832.00 | 6,500.00 | 20,332.00 | | 0.00 | 26,832.00 |
| 07.074200 | Wall Panels | 392,610.00 | 103,460.00 | | | 289,150.00 | 392,610.00 |
| 07.075100 | Roofing | 176,970.00 | 159,210.00 | | | 17,760.00 | 176,970.00 |
| 07.075200 | Roof Repairs | 703,728.00 | 470,541.00 | | | 233,187.00 | 703,728.00 |
| 07.078200 | Fireproofing | 1,376,475.00 | 615,441.00 | | | 761,034.00 | 1,376,475.00 |
| 07.078210 | Fire Safing | 33,889.00 | 33,889.00 | | | 0.00 | 33,889.00 |
| 07.079200 | Joint Sealers | 6,915.00 | 6,915.00 | | | 0.00 | 6,915.00 |
| 08.081100 | Doors and Frames | 2,630.00 | 2,630.00 | | | 0.00 | 2,630.00 |
| 08.081120 | Doors/Frms/Hdwr | 833,392.00 | | 194,592.35 | _ | 638,799.65 | 833,392.00 |
| 08.082100 | Wood Doors | 1,131,673.00 | 368,633.00 | | | 763,040.00 | 1,131,673.00 |
| 08.083300 | Overhead Doors | 77,480.00 | 77,480.00 | | | 0.00 | 77,480.00 |
| 08.083410 | Traffic Doors | 109,073.00 | 109,073.00 | | | 0.00 | 109,073.00 |
| 08.085205 | Windows | 1,182,076.00 | 727,304.00 | | | 454,772.00 | 1,182,076.00 |



B. H. Whipple Federal Office Building Summary - Cost Amounts by Trade Category

| | | | | CALCULATED (| COST OF THE W | ORK AND FEE | |
|-----------|---------------------------|---------------|---------------|--------------|---------------|---------------------|---------------|
| | | SOV | | | Self | | |
| Cost Code | Description | PAY APP #27 | Subcontract | Ryan SPW LLC | Performed | Placeholders | Total |
| 08.086200 | Skylights | 49,272.00 | 49,272.00 | | | 0.00 | 49,272.00 |
| 08.088100 | Glass & Glazing | 833,672.00 | 69,847.00 | | | 763,825.00 | 833,672.00 |
| 09.092100 | Gypsum Board | 4,812,803.00 | 1,562,067.00 | 14,808.00 | | 3,235,928.00 | 4,812,803.00 |
| 09.093000 | Tile | 796,063.00 | 290,077.00 | | | 505,986.00 | 796,063.00 |
| 09.095100 | Acoustical Ceilings | 1,514,247.00 | 584,699.00 | 11,841.00 | | 917,707.00 | 1,514,247.00 |
| 09.096200 | Special Flooring | 232,192.00 | | | | 232,192.00 | 232,192.00 |
| 09.096600 | Terrazzo | 364,748.00 | 93,626.00 | | | 271,122.00 | 364,748.00 |
| 09.096800 | Carpet | 3,276,668.00 | 887,785.00 | | | 2,388,883.00 | 3,276,668.00 |
| 09.099100 | Painting | 1,137,493.00 | 443,088.00 | | | 694,405.00 | 1,137,493.00 |
| 10.101005 | Misc Specialities | 265,668.00 | | | | 265,668.00 | 265,668.00 |
| 10.101400 | Identifying Devices | 741,278.60 | 47,673.00 | | 115.15 | 693,490.45 | 741,278.60 |
| 10.101700 | Telephone | 30,149.00 | | | | 30,149.00 | 30,149.00 |
| 10.102100 | Toilet Partitions | 149,017.00 | 77,097.00 | | | 71,920.00 | 149,017.00 |
| 10.102500 | Operable Partitions | 34,800.00 | | | | 34,800.00 | 34,800.00 |
| 10.102800 | Toilet & Bath Access | 466,230.00 | | 59,687.00 | | 406,543.00 | 466,230.00 |
| 11.110830 | Detention Equipm | 1,784,122.00 | | | | 1,784,122.00 | 1,784,122.00 |
| 11.110835 | Audio-Visual Equip | 287,999.00 | 229,127.00 | | | 58,872.00 | 287,999.00 |
| 11.111110 | Parking Control Equipment | 282,497.00 | 280,695.00 | | | 1,802.00 | 282,497.00 |
| 11.112410 | Maint Equipment | 3,103.38 | | | 3,103.38 | 0.00 | 3,103.38 |
| 11.112511 | IT Hardware | 858,448.00 | 858,448.00 | | | 0.00 | 858,448.00 |
| 11.114010 | Kitchen Equip | 1,013,656.00 | | | | 1,013,656.00 | 1,013,656.00 |
| 12.122000 | Window Treatment | 318,712.00 | 165,339.00 | | | 153,373.00 | 318,712.00 |
| 12.123500 | Office Casework | 159,559.34 | | 25,400.00 | | 134,159.34 | 159,559.34 |
| 13.139535 | Special Construction | 207,077.13 | | | | 0.00 | 0.00 |
| 14.142000 | Elevators | 220,494.00 | 12,444.00 | | | 208,050.00 | 220,494.00 |
| 21.210000 | Fire Protection | 3,885,942.00 | 2,551,847.00 | | | 1,334,095.00 | 3,885,942.00 |
| 22.220000 | Plumbing | 4,413,493.00 | 2,582,711.00 | | | 1,830,782.00 | 4,413,493.00 |
| 23.230000 | HVAC Systems | 32,808,740.68 | 25,278,021.00 | | 2,291.00 | 7,528,428.68 | 32,808,740.68 |
| 26.260000 | Electrical Systems | 18,744,532.12 | 16,493,620.00 | | | 2,250,912.12 | 18,744,532.12 |



B. H. Whipple Federal Office Building Summary - Cost Amounts by Trade Category

| | | | | CALCULATED | COST OF THE W | ORK AND FEE | |
|-----------|--------------------------|----------------|---------------|--------------|---------------|---------------|----------------|
| | | sov | | 0,12002,1122 | Self | | |
| Cost Code | Description | PAY APP #27 | Subcontract | Ryan SPW LLC | Performed | Placeholders | Total |
| 27.270000 | Security & Communication | 31,958.00 | 31,958.00 | | | 0.00 | 31,958.00 |
| 28.283100 | Fire Detection & Alarm | 1,180.00 | 1,180.00 | | | 0.00 | 1,180.00 |
| 31.312000 | Earthwork | 2,851,618.66 | 2,364,035.66 | | | 487,583.00 | 2,851,618.66 |
| 31.312020 | Dewatering | 1,578.48 | | | 1,578.48 | 0.00 | 1,578.48 |
| 32.320100 | Site Concrete | 1,109,471.00 | 6,394.00 | 1,015,799.00 | | 87,278.00 | 1,109,471.00 |
| 32.320105 | Curbs (B6/12) | 216,706.00 | 115,306.00 | | | 101,400.00 | 216,706.00 |
| 32.321300 | Asphalt Paving | 941,617.32 | 870,942.00 | | | 70,675.32 | 941,617.32 |
| 32.323100 | Fences | 264,045.00 | 264,045.00 | | | 0.00 | 264,045.00 |
| 32.329100 | Landscaping/Irrig | 686,060.00 | 667,028.00 | | | 19,032.00 | 686,060.00 |
| 32.329110 | Irrigation | 1,992.00 | 1,992.00 | | | 0.00 | 1,992.00 |
| 32.329500 | Traffic Control Sgn | 99,103.63 | 67,212.00 | | 9,785.63 | 22,106.00 | 99,103.63 |
| 32.329510 | Monu/Pylon Sgn | 42,500.00 | | | | 42,500.00 | 42,500.00 |
| 32.329520 | Flagpoles | 10,515.00 | | | | 10,515.00 | 10,515.00 |
| 32.329525 | Bike Racks | 23,579.00 | | | | 23,579.00 | 23,579.00 |
| 33.330000 | Site Utilities | 143,258.31 | 118,104.50 | | 11,517.00 | 13,636.81 | 143,258.31 |
| 33.337000 | Site Electrical | 1,483,541.49 | 1,575,469.00 | | 22,175.49 | (114,103.00) | 1,483,541.49 |
| | General Conditions | 18,437,426.15 | 504,548.04 | | 17,780,474.45 | 152,403.66 | 18,437,426.15 |
| 50.504005 | Bond | (h) (1) | | | | | |
| | Insurance | (D) (4) | | | | | |
| 60.601025 | Financing/Carry Costs | 5,029,310.00 | | | | 5,029,310.00 | 5,029,310.00 |
| 60.602000 | Contingency | 5,858,662.00 | | | | 5,858,662.00 | 5,858,662.00 |
| | Profit & Overhead | 3,203,111.16 | | | 3,203,111.16 | 0.00 | 3,203,111.16 |
| | Preconstruction | 851,327.00 | | | 851,327.00 | 0.00 | 851,327.00 |
| | | | | | | | |
| | GRAND TOTAL | 152,134,547.80 | 70,287,582.53 | 4,651,336.35 | 24,608,155.03 | 52,380,396.76 | 151,927,470.67 |



| | | •• | Scheduled | |
|--------|-----------------|--------------------------------|--------------|---------------------|
| Item # | Cost Code | Description | Value | Contractor |
| | Preconstruction | • | 851,327.00 | |
| | | | | |
| Whipp | le Main Build | ing | | |
| 1 | | Senior Superintendent-hr | 663,588.00 | Ryan GC Cost |
| 2 | | Superintendent-hr | 265,465.00 | Ryan GC Cost |
| 3 | 01.011020 | Assist Superintendent-hr | 614,377.00 | Ryan GC Cost |
| 4 | 01.011030 | Project Supervisor-hr | 285,434.00 | Ryan GC Cost |
| 5 | 01.011050 | Project Engineer/PM-hr | 528,435.00 | Ryan GC Cost |
| 6 | 01.011060 | Field Coordinator-hr | 81,810.00 | Ryan GC Cost |
| 7 | 01.011065 | Sr Labor Foreman-hr | 448,040.00 | Ryan GC Cost |
| 8 | 01.011080 | Time Keeper-hr | 71,200.00 | Ryan GC Cost |
| 9 | 01.011100 | Genl Purpose Labor-hr | 75,043.00 | Ryan GC Cost |
| 10 | 01.011110 | Plan Study Supt-hr | 7,315.00 | Ryan GC Cost |
| 11 | 01.011130 | Safety Engineer-hr | 66,114.95 | Ryan GC Cost |
| 12 | 01.012010 | Office supplies | 76,020.00 | Ryan GC Cost |
| 13 | 01.012020 | Superintendent / PM Cell Phone | 42,930.00 | Ryan GC Cost |
| 14 | 01.012050 | | 145,000.00 | Ryan GC Cost |
| 15 | 01.012080 | | 15,050.00 | Ryan GC Cost |
| 16 | 01.013020 | | 69,700.00 | Ryan GC Cost |
| 17 | 01.014010 | | 0.00 | Ryan GC Cost |
| 18 | 01.014011 | Safety Inspect-Ryan-hr | 97,743.00 | Ryan GC Cost |
| 19 | 01.014015 | Training-Safety/Job | 0.00 | Ryan GC Cost |
| 20 | 01.014020 | | 23,940.00 | Ryan GC Cost |
| 21 | 01.014030 | General Layout Ryan-hr | 357,413.00 | Ryan GC Cost |
| 22 | 01.014040 | Temp Stairs/Ladders-ea | 38,400.00 | Ryan GC Cost |
| 23 | 01.014050 | | 88,215.85 | Ryan GC Cost |
| 24 | 01.014090 | Security Guard-wk | 262,900.00 | Ryan GC Cost |
| 25 | 01.014095 | Temp Doors-ea | 46,459.79 | Ryan GC Cost |
| 26 | 01.014110 | | 2,373.61 | Ryan GC Cost |
| 27 | 01.014120 | Temp Partitions -If | 573,090.29 | Ryan GC Cost |
| 28 | 01.014150 | ' | 599,148.35 | Ryan GC Cost |
| 29 | 01.014155 | Trailer Cleaning | 131,435.10 | Ryan GC Cost |
| 30 | 01.014160 | Final Clean-up-sf | 314,441.00 | Ryan GC Cost |
| 31 | 01.014170 | | 60,365.14 | Ryan GC Cost |
| 32 | 01.014190 | Constr Debris Dumpster | 361,790.00 | Ryan GC Cost |
| 33 | 01.015010 | | 246,230.00 | Ryan GC Cost |
| 34 | 01.015015 | Jobsite Office Equip | 118,499.00 | Ryan GC Cost |
| 35 | 01.015130 | Equip/Tool Purchase | 23,310.00 | Ryan GC Cost |
| 36 | 01.015140 | Equip Fuel & Oil | 38,522.00 | Ryan GC Cost |
| 37 | 01.015155 | Equip Maint/Repair | 19,118.00 | Ryan GC Cost |
| 38 | 01.015350 | Misc Equip Rental | 39,172.00 | Ryan GC Cost |
| 39 | 01.015601 | Stair Scaffold Twr | 90,130.00 | Ryan GC Cost |
| 40 | 01.015620 | Superintendent Fuel | 47,952.00 | Ryan GC Cost |
| 41 | 01.015710 | Laborer/Operator Z-hr | 298,952.00 | Ryan GC Cost |
| 42 | 01.015850 | Yard Deliveries-hr | 42,858.00 | Ryan GC Cost |
| 43 | 01.016010 | Postage/Courier Serv | 33,060.00 | Ryan GC Cost |
| 44 | 01.016020 | Plan Printing | 148,500.00 | Ryan GC Cost |
| 45 | 01.016030 | Client/Public Relation | 65,904.00 | Ryan GC Cost |
| 46 | 01.016050 | Parking | 10,080.00 | Ryan GC Cost |
| 47 | 01.016080 | Chemical Toilets | 31,680.00 | Ryan GC Cost |
| 48 | 01.016110 | Hire/Post Acc Drug T | 13,825.00 | Ryan GC Cost |
| 49 | 02.024100 | Int Misc Demolition -sf | 4,204,642.00 | Ryan SPW LLC - Demo |
| | | | • • | • |



| Sched | ule of Values | - Application #27 | Oak a doda d | |
|----------|---------------|-----------------------------------------|------------------------|---------------------------------------------------------|
| ltom # | Coat Codo | Description | Scheduled | Contractor |
| 50 | 02.026010 | Description Asbestos Abatement | Value 11,641,605.00 | Contractor Mavo Systems |
| 50 51 | 03.031922 | | 24,892.50 | Ryan GC Cost |
| | 03.031922 | | • | • |
| 52 52 | | | 986,085.00 | Ryan SPW LLC - Struct Concrete Ryan SPW LLC - Concrete |
| 53 | 03.033535 | Interior Conc Ramp-sf | 84,719.73 | • |
| 54 | 04.042200 | Unit Masonry | 356,051.00 | S&S Concrete, d.b.a Northland |
| 55 | 04.044000 | Stone-Is | 286,966.00 | Contract not Currently Awarded Metro Erectors |
| 56 | 05.055000 | Misc Metals-Is | 658,600.91 | |
| 57 | 06.061005 | Rough Carpentry-Is | 852,441.00 | Ryan SPW LLC - Carpentry |
| 58 | 06.062000 | Finish Carpentry-Is | 397,253.00 | Ryan SPW LLC - Millwork |
| 59 | 06.064000 | Arch Woodwork-Is | 506,162.00 | Aaron Carlson |
| 60 | 07.074200 | | 289,150.00 | Contract not Currently Awarded |
| 61 | 07.075100 | • | 17,760.00 | Berwald Roofing |
| 62 | 07.075200 | Roof Repairs-hr | 703,728.00 | Berwald Roofing |
| 63 | 07.078200 | Fireproofing | 1,376,475.00 | Minuti-Ogle |
| 64 | 08.081120 | Doors/Frms/Hdwr-ea | 833,392.00 | Ryan SPW LLC - Door, Frms, Hrdwr |
| 65 | 08.082100 | Wood Doors | 1,131,673.00 | Glewwe Doors |
| 66 | 08.085205 | Windows-ea | 1,182,076.00 | Egan Companies, d.b.a. InterClad |
| 67 | 08.088100 | Glass & Glazing | 833,672.00 | Harmon |
| 68 | 09.092100 | Gypsum Board-Is | 4,797,075.00 | Minuti-Ogle |
| 69 | 09.093000 | Tile | 796,063.00 | Grazzini Brothers |
| 70 | 09.095100 | Acoustical Ceilings | 1,514,247.00 | Sonus Interiors; Ryan SPW LLC |
| 71 | 09.096200 | Special Flooring | 232,192.00 | Diversified Coatings |
| 72 | 09.096600 | Terrazzo | 364,748.00 | Grazzini Brothers |
| 73 | 09.096800 | Carpet | 3,276,668.00 | Acoustics Associates |
| 74 | 09.099100 | Painting-Is | 1,027,518.00 | Natus, d.b.a. Hamernick |
| 75 | 10.101005 | Misc Specialities | 265,668.00 | Ryan GC Cost |
| 76 | 10.101400 | Indentifying Devices-ea | 741,163.45 | Designer Sign |
| 77 | 10.101700 | Telephone | 30,149.00 | Contract not Currently Awarded |
| 78 | 10.102100 | Toilet Partitions-Is | 149,017.00 | Golden Valley Supply |
| 79 | 10.102500 | Operable Partitions-sf | 34,800.00 | Contract not Currently Awarded |
| 80 | 10.102800 | Toilet & Bath Access | 466,230.00 | Ryan SPW LLC - Specialties |
| 81 | 11.110830 | Detention Equipm | 1,784,122.00 | Contract not Currently Awarded |
| 82 | 11.110835 | | 287,999.00 | Parsons Electric |
| 83 | 11.112511 | IT Hardware | 858,448.00 | Presidio |
| 84 | 11.114010 | Kitchen Equip-ls | 1,013,656.00 | Contract not Currently Awarded |
| 85 | 12.122000 | | 318,712.00 | Custom Expressions |
| 86 | 12.123500 | | 159,559.34 | Mock-up Costs: Multiple Subs |
| 87 | | Special Construction | 207,077.13 | Contract not Currently Awarded |
| 88 | 14.142000 | | 220,494.00 | Otis Elevator |
| 89 | | Fire Protection | 3,759,592.00 | Skyline Fire Protections |
| 90 | 22.220000 | Plumbing | 4,289,368.00 | Horwitz |
| 91 | 23.230000 | HVAC Systems | 22,935,084.00 | Master Mechanical |
| 92 | 26.260000 | Electrical Systems | 18,277,592.12 | Hunt Electric |
| 93 | 33.330000 | Site Utilities-Is | 10,094.22 | Ryan GC Cost |
| 94 | 50.501010 | | 355,214.20 | Ryan A&E |
| 95 | 50.501010 | Curtainwall Consu Fe | 8,700.00 | Architectural Testing |
| 95 96 | 50.501035 | | 0.00 | Ryan GC Cost |
| | | | | |
| 97 | 50.501041 | Environment Consult | 190,090.00 | Ryan GC Cost |
| 98 | 50.501055 | | 1,500.00 | Ryan GC Cost |
| 99 | 50.501060 | Legal Fees | 0.00 | Ryan GC Cost |
| 100 | 50.501061 | Environ Fees-Ryan-hr LEED Consultant | 0.00 | Ryan GC Cost |
| 101 | 30.301078 | LLED CONSUITABLE | 83,635.00 | EcoDEEP |



| Sched | ule of values | - Application #27 | Scheduled | |
|---------|---------------|--------------------------------|----------------|------------------------------|
| ltem # | Cost Code | Description | Value | Contractor |
| 102 | 50.501080 | 3rd Party Consultant | 200,000.00 | Faithful & Gould |
| 103 | 50.504005 | Performance Bond | (1) | Bond |
| 104 | 50.504010 | Builder's Risk Insur | (b) (4) | Insurance |
| 105 | 50.504015 | Gen'l Liability Ins | | Insurance |
| 106 | 50.506000 | Testing | 243,550.00 | American Engineering Testing |
| 107 | 50.507010 | EEO/AA Activities | 2,000.00 | Ryan GC Cost |
| 108 | 51.511005 | Temp Heater Rental | 196,516.00 | Ryan GC Cost |
| 109 | 51.511015 | Maintain Temp Heat-hr | 185,900.00 | Ryan GC Cost |
| 110 | 51.511035 | Building Temp Encl-sf | 63,443.00 | Ryan GC Cost |
| 111 | | Temp Heat & Cover | 149,166.90 | Ryan GC Cost |
| 112 | | Snow Removal-hr | 16,710.75 | Ryan GC Cost |
| 113 | 51.512015 | Travel Expense-PM | 10,400.00 | Ryan GC Cost |
| 114 | 52.521000 | Legal-Ryan Internal-hr | 60,300.00 | Ryan GC Cost |
| 115 | 53.531000 | Project Manger-wk | 690,984.00 | Ryan GC Cost |
| 116 | 53.531001 | Team Leader-wk | 878,828.00 | Ryan GC Cost |
| 117 | | Sr Project Mgr II-wk | 428,594.00 | Ryan GC Cost |
| 118 | 53.531003 | Sr Project MGr I-wk | 837,225.00 | Ryan GC Cost |
| 119 | 53.531004 | Project Manager I-wk | 729,152.00 | Ryan GC Cost |
| 120 | 53.531005 | Project Intern-wk | 524,244.00 | Ryan GC Cost |
| 121 | 53.531010 | Project Assistant-wk | 402,310.60 | Ryan GC Cost |
| 122 | 53.531011 | Sr Project Assistant-wk | 521,735.00 | Ryan GC Cost |
| 123 | 53.531015 | Admin Assistant-hr | 381,757.00 | Ryan GC Cost |
| 124 | 53.531017 | Temp Agency Service | 3,974.40 | Ryan GC Cost |
| 125 | 53.531020 | Project Director-wk | 690,317.00 | Ryan GC Cost |
| 126 | 53.531055 | Inclusion Coord-hr | 75,000.00 | Ryan GC Cost |
| 127 | 55.551010 | PC Design Coord-hr | 0.00 | Ryan GC Cost |
| 128 | 60.601025 | Financing/Carry Costs | 4,268,169.00 | Financing/Carry Costs |
| 129 | 60.602000 | Contingency | 5,097,521.00 | Contingency |
| 130 | 65.651000 | Overhead | 1,215,504.13 | Overhead |
| 131 | 66.661000 | Profit | 1,411,702.07 | Profit |
| _ | | | | |
| Total V | Whipple Main | Building | 124,041,968.53 | |
| Sallev | Port & Motor | Pool | | |
| 1 | | Senior Superintendent-hr | 72,323.20 | Ryan GC Cost |
| 2 | | Superintendent-hr | 650.25 | Ryan GC Cost |
| 3 | | Assist Superintendent-hr | 112,899.21 | Ryan GC Cost |
| 4 | 01.011030 | Project Supervisor-hr | 1,445.00 | Ryan GC Cost |
| 5 | 01.011050 | Project Engineer/PM-hr | 45,844.00 | Ryan GC Cost |
| 6 | 01.011060 | Field Coordinator-hr | 14,865.00 | Ryan GC Cost |
| 7 | 01.011070 | Site Secretary-hr | 0.00 | Ryan GC Cost |
| 8 | 01.012010 | Office supplies | 1,645.98 | Ryan GC Cost |
| 9 | 01.012020 | Superintendent / PM Cell Phone | 2,674.91 | Ryan GC Cost |
| 10 | 01.012050 | Trailer Set Up/Demo-hr | 0.00 | Ryan GC Cost |
| 11 | 01.012080 | Water/Ice Cups | 237.21 | Ryan GC Cost |
| 12 | 01.013020 | Monthly Phone Service | 647.33 | Ryan GC Cost |
| 13 | 01.014010 | Safety Inspect-AGC-hr | 0.00 | Ryan GC Cost |
| 14 | 01.014011 | Safety Inspect-Ryan-hr | 8,505.48 | Ryan GC Cost |
| 15 | 01.014020 | Ryan Safety Supplies | 1,326.90 | Ryan GC Cost |
| 16 | 01.014030 | General Layout Ryan-hr | 0.00 | Ryan GC Cost |
| 17 | 01.014040 | Temp Stairs/Ladders-ea | 2,567.90 | Ryan GC Cost |
| 18 | 01.014050 | Cable Rail/Barricad-If | 5,663.26 | Ryan GC Cost |



| Temp | Schedu | Schedule of Values - Application #27 | | | | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|--------------------------------------|------------------------|------------|------------------------------------------|--|--|--|
| 19 | 14 44 | 0 | Description | Scheduled | Ocatacatan | | | |
| 20 | | | | | - | | | |
| 21 | | | | | • | | | |
| 22 | | | • | | | | | |
| 23 | | | , | | | | | |
| 24 | | | • | | | | | |
| 25 | | | _ | | | | | |
| 26 | | | | · | • | | | |
| 27 | | | | · | | | | |
| 28 | | | | | | | | |
| 29 | | | | | | | | |
| 30 | | | | | | | | |
| 1 | | | , , | | | | | |
| 32 | | 01.015010 | | · | | | | |
| 33 | | | | | Ryan GC Cost | | | |
| 34 | 32 | | | 372.38 | Ryan GC Cost | | | |
| 35 01.015155 Equip Maint/Repair 1.095.16 Ryan GC Cost 36 01.015370 Forklift Rental 0.00 Ryan GC Cost 37 01.015350 Misc Equip Operator-hr 1.755.20 Ryan GC Cost 38 01.015352 Misc Equip Operator-hr 1.755.20 Ryan GC Cost 39 01.015850 Superintendent Fuel 3.617.03 Ryan GC Cost 40 01.015850 Yard Deliveries-hr 2,767.72 Ryan GC Cost 41 01.016020 Plan Printing 1,824.33 Ryan GC Cost 42 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016030 Client/Public Relation 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 45 01.016060 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016101 Hire/Post Acc Drug T 116.00 Ryan GC Cost | 33 | | | 1,342.67 | Ryan GC Cost | | | |
| 36 | 34 | 01.015140 | Equip Fuel & Oil | 1,963.35 | Ryan GC Cost | | | |
| 37 01.015350 Misc Equip Rental 2,649.65 Ryan GC Cost 38 01.015352 Misc Equip Operator-Inr 1,755.20 Ryan GC Cost 39 01.015850 Vard Deliveries-hr 2,767.72 Ryan GC Cost 40 01.015850 Yard Deliveries-hr 2,767.72 Ryan GC Cost 41 01.016001 Postage/Courier Serv 452.72 Ryan GC Cost 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-ls 0.00 Ryan GC Cost 45 01.016080 Parking 327.77 Ryan GC Cost 46 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan SPW LLC - Non-Concrete 50 02.02400 Hazard Matl Survey 357.82 Ryan GC Cost | 35 | | | 1,095.16 | Ryan GC Cost | | | |
| 38 01.015352 Misc Equip Operator-hr 1,755.20 Ryan GC Cost 39 01.015850 Superintendent Fuel 3,617.03 Ryan GC Cost 40 01.015850 Yard Deliveries-hr 2,767.72 Ryan GC Cost 41 01.016010 Postage/Courier Serv 452.72 Ryan GC Cost 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Gleint/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 45 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.01611 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.02610 haxbestos Abatement 464,997.58 EnviroBate Inc | 36 | 01.015170 | Forklift Rental | 0.00 | Ryan GC Cost | | | |
| 39 01.015620 Superintendent Fuel 3,617.03 Ryan GC Cost 40 01.015850 Yard Deliveries-hr 2,767.72 Ryan GC Cost 41 01.016010 Postage/Courier Serv 452.72 Ryan GC Cost 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79.097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Absebstos Abatement 464,997.58 Envirobate Inc | 37 | 01.015350 | Misc Equip Rental | 2,649.65 | Ryan GC Cost | | | |
| 40 01.015850 Yard Deliveries-hr 2,767.72 Ryan GC Cost 41 01.016010 Potsage/Courier Serv 452.72 Ryan GC Cost 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Irt Misc Demolition-sf 79.097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Abbestos Abatement 464.997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost <t< td=""><td>38</td><td>01.015352</td><td>Misc Equip Operator-hr</td><td>1,755.20</td><td>Ryan GC Cost</td></t<> | 38 | 01.015352 | Misc Equip Operator-hr | 1,755.20 | Ryan GC Cost | | | |
| 41 01.016010 Postage/Courier Serv 452.72 Ryan GC Cost 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 44 01.016050 Parking 327.77 Ryan GC Cost 45 01.016060 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79.097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.032060 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.034010 Procest 398,684.00 Hanson Structural Precast Inc | 39 | 01.015620 | Superintendent Fuel | 3,617.03 | Ryan GC Cost | | | |
| 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016060 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 48 01.022600 Hazard Matt Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79.097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.033026 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6.203.75 Accurate Concrete Sawing Inc | 40 | 01.015850 | Yard Deliveries-hr | 2,767.72 | Ryan GC Cost | | | |
| 42 01.016020 Plan Printing 1,824.33 Ryan GC Cost 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026303 PCB Removal 0.00 Ryan GC Cost 53 03.032060 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete< | | | | 452.72 | • | | | |
| 43 01.016030 Client/Public Relation 0.00 Ryan GC Cost 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structura | | 01.016020 | Plan Printing | | | | | |
| 44 01.016040 Ground Breaking-Is 0.00 Ryan GC Cost 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016060 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matt Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 POur-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 309,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Pr | | | Client/Public Relation | • | | | | |
| 45 01.016050 Parking 327.77 Ryan GC Cost 46 01.016080 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.0334010 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Until Masonry 292,155.00 G | | 01.016040 | Ground Breaking-Is | 0.00 | | | | |
| 46 01.016060 Project Sign-ea 1,123.55 Ryan GC Cost 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.03206 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 0.5051200 Strct Stl Fab 0.00 | 45 | 01.016050 | Parking | | | | | |
| 47 01.016080 Chemical Toilets 2,962.18 Ryan GC Cost 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.04220 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 | | | | | | | | |
| 48 01.016110 Hire/Post Acc Drug T 116.00 Ryan GC Cost 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026030 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 67 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055005 Misc Metals-Is 96,591.00 | | | | | | | | |
| 49 02.022600 Hazard Matl Survey 357.82 Ryan GC Cost 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051201 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Fection <td></td> <td></td> <td></td> <td></td> <td></td> | | | | | | | | |
| 50 02.024100 Int Misc Demolition-sf 79,097.00 Ryan SPW LLC - Non-Concrete 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Rough Carp | | | | | | | | |
| 51 02.026010 Asbestos Abatement 464,997.58 EnviroBate Inc 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 Strct Stl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Frection 32,387.00 Bald Eagle Erectors 62 06.061000 Rough Carpentry-Is 65,150.00 Ryan GC Cost 63 06.061005 Rough Carpentry-Is | | | | | • | | | |
| 52 02.026030 PCB Removal 0.00 Ryan GC Cost 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051201 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055000 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Rough Carpentry-Is 65,150.00 Ryan GC Cost 63 06.061000 Rough Carpentry-Is 65,150.00 Ryan GC Cost 65 06.061020 Roof Curbs-If 0 | | | | · | | | | |
| 53 03.030260 Pour-bollards-cy 479.36 Ryan GC Cost 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If </td <td></td> <td></td> <td></td> <td>·</td> <td></td> | | | | · | | | | |
| 54 03.031922 Sawcut Slab Joints 6,203.75 Accurate Concrete Sawing Inc 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 Le Jeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is | | | | | • | | | |
| 55 03.033000 Concrete-Is 308,713.00 Ryan SPW LLC - Concrete 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,83 | | | | | • | | | |
| 56 03.034010 Precast 399,684.00 Hanson Structural Precast Inc 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 69 07.0742 | | | | · | | | | |
| 57 04.042200 Unti Masonry 292,155.00 Gresser Companies Inc 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103, | | | | , | | | | |
| 58 05.051200 Strct Stl Fab 0.00 Ryan GC Cost 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | · · | | | | |
| 59 05.051210 StrctStl Erect no crn 0.00 Ryan GC Cost 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| 60 05.055000 Misc Metals-Is 96,591.00 LeJeune Steel Company/Metro Manufacturing 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | • | | | |
| 61 05.055005 Misc Metals-Erection 32,387.00 Bald Eagle Erectors 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| 62 06.061000 Lumber/Fastener 932.94 Ryan GC Cost 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | , | | | | |
| 63 06.061005 Rough Carpentry-Is 65,150.00 Ryan SPW LLC - Non-Concrete 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | · | | | | |
| 64 06.061020 Roof Curbs-If 0.00 Ryan GC Cost 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| 65 06.061030 Perimeter Rf Blk-If 0.00 Ryan GC Cost 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | • | • | | | |
| 66 06.062000 Finish Carpentry-Is 0.00 Ryan GC Cost 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| 67 07.071400 Waterproofing-Is 26,832.00 Kremer Davis Inc; Ryan SPW LLC - Non-Concrete 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | • | | | |
| 68 07.072100 Insulation 0.00 Ryan GC Cost 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| 69 07.074200 Wall Panels 103,460.00 Specialty Systems Inc | | | | | | | | |
| | | | | | | | | |
| 70 07.075100 Rooting 159,210.00 Lecta America Corp, dba Central Roofing | | | | | | | | |
| | 70 | 07.075100 | Kooting | 159,210.00 | i ecta America Corp, dba Central Roofing | | | |



| Technology | Sched | ule of values | - Application #27 | Cabadulad | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------------|------------------------|------------|---------------------------------------|
| 71 | Hom # | Coat Codo | Description | Scheduled | Contractor |
| 72 07.076200 Roofing-Flashing 0.00 Ryan GC Cost 7.0707200 Roofing-Accessories 0.00 Ryan GC Cost 7.0707200 Roofing-Accessories 0.00 Ryan GC Cost 7.0707200 Roofing-Accessories 0.00 Right Way Caulking Inc 6.071.0707200 Roofing-Accessories 0.00 Right Way Caulking Inc 6.071.0707200 Roofing-Accessories 0.00 Right Way Caulking Inc 6.071.0707200 Roofing-Accessories 1.071.0707200 Right Way Caulking Inc 6.071.0707200 Right W | | | | | |
| 73 07.077200 Roofing-Accessories | | | | | • |
| 74 | | | | | |
| 75 07.079200 Joint Sealers-Is 6.915.00 Right Way Caulking Inc | | | • | | |
| Tell | | | _ | | |
| 77,480.00 | | | | • | |
| 78 | | | | • | |
| Ryan GC Cost Ryan GC Cost | | | | • | |
| 80 | | | | • | · ' |
| 81 | | | | • | |
| 82 09,093000 Tile | | | | | • |
| 83 | | | • • | | |
| 84 | | | | | • |
| 85 | | 09.099100 | _ | 95,353.00 | |
| 86 11.112410 Maint Equipment 3.103.38 Ryan GC Cost 87 13.139515 Special Purpose Rms-Is 0.00 Ryan GC Cost 88 21.210000 Fire Protection 126,350.00 Escape Fire Protection 89 21.212010 Fire Extinguishers-ea 0.00 Ryan GC Cost 90 22.220000 Plumbing 103.434.00 Voson Plumbing Inc 91 23.230000 HVAC Systems 780,947.00 Master Mechanical Inc 92 26.260000 Electrical Systems 466,940.00 Hunt Electric Corporation 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312000 Swatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Fire Cortete-Is 100,684.00 Ryan GC Cost 97 32.32910 Indicate Cortete- | 84 | 10.101400 | | 115.15 | Ryan GC Cost |
| 87 13.139515 Special Purpose Rms-Is 0.00 Ryan GC Cost 88 21.21000 Fire Protection 126,350.00 Escape Fire Protection 89 21.212010 Fire Extinguishers-ea 0.00 Ryan GC Cost 90 22.220000 Plumbing 103,434.00 Voson Plumbing Inc 91 23.230000 HVAC Systems 466,940.00 Hunt Electric Corporation 92 26.260000 Electrical Systems 466,940.00 Hunt Electric Corporation 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan GC Cost 98 32.323100 Asphalt Paving-Is 81,047.00 Ryan GC Cost 101 32.329100 Inadsca | 85 | 11.112400 | Wdw Washing Equip | 0.00 | Ryan GC Cost |
| 21,21000 Fire Protection 126,350.00 Escape Fire Protection Ryan GC Cost | 86 | 11.112410 | Maint Equipment | 3,103.38 | Ryan GC Cost |
| 88 21.212010 Fire Extinguishers-ea 0.00 Ryan GC Cost 90 22.220000 Plumbing 103,434.00 Voson Plumbing Inc 91 23.230000 HVAC Systems 780,947.00 Master Mechanical Inc 92 26.260000 Electrical Systems 466,940.00 Hunt Electric Corporation 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan GC Cost 98 32.321300 Asphalt Paving-Is 81,047.00 Ryan GC Cost 101 32.329110 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329510 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 MonuPylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501016 Specialty Consultart-Is 13,345.00 Elliott Contracting Corporation 109 50.50105 Fire Protect Consult 18,043.75 Ryan GC Cost 110 50.50105 Environ Fees-Ryan-Inr 0.00 Ryan GC Cost 111 50.50105 Environ Fees-Ryan-Inr 0.00 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-Inr 0.00 Ryan GC Cost 113 50.501070 Bidg Permit/Fees 400.00 Ryan GC Cost 114 50.502000 Bidg Permit/Fees 400.00 Ryan GC Cost 115 50.502000 Ryan GC Cost Ryan GC Cost 116 50.502000 Bidg Permit/Fees 400.00 Ryan GC Cost 117 50.504005 Ferformance Bond Insurance Insuran | 87 | 13.139515 | Special Purpose Rms-ls | 0.00 | Ryan GC Cost |
| 90 22.220000 Plumbing 103.434.00 Noson Plumbing Inc 91 23.230000 HVAC Systems 780.947.00 Master Mechanical Inc 92 26.260000 Electrical Systems 466.940.00 Hunt Electric Corporation 93 27.27000 Security/Communication 31.958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415.374.66 Carl Bolander & Sons Co 96 31.31200 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.323100 Apphalit Paving-Is 81.047.00 Ryan GC Cost 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329110 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329501 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.33000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 30.501015 Struct Eng Fee 714.00 Ryan A&E 107 50.501015 Struct Eng Fee 744.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501045 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 101 50.501055 Environment Consult 18,043.75 Ryan GC Cost 103 50.501055 Environment Consult 18,043.75 Ryan GC Cost 109 50.502000 Bidg Permit/Fees 400.00 Ryan GC Cost 110 50.502000 Bidg Permit/Fees 400.00 Ryan GC Cost 111 50.502000 Bidg Permit/Fees 400.00 Ryan GC Cost 112 50.5040015 Gent Liability Ins Insurance Ins | 88 | 21.210000 | Fire Protection | 126,350.00 | Escape Fire Protection |
| 91 | 89 | 21.212010 | Fire Extinguishers-ea | 0.00 | Ryan GC Cost |
| 92 26.260000 Electrical Systems 466,940.00 Hunt Electric Corporation 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.321100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.321300 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.323100 Fences-Is 0.00 Ryan GC Cost 100 32.329101 Linigation-Is 1,992.00 Arteka Companies LLC 101 32.329110 Irigation-Is 1,992.00 Arteka Companies LLC 102 32.329510 Minu/Pylon Sgn 0.00 Ryan GC Cost 103 32.329510 Minu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.33700 </td <td>90</td> <td>22.220000</td> <td>Plumbing</td> <td>103,434.00</td> <td>Voson Plumbing Inc</td> | 90 | 22.220000 | Plumbing | 103,434.00 | Voson Plumbing Inc |
| 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312000 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.323100 Site Concrete-Is 0.00 Northwest Asphalt Inc 99 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 100 32.32910 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329510 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 104 33.33000 Site Electrical 22,175.49 Ryan GC Cost 105 33.33700 Site Electrical 22,175.49 Ryan ASE 107 50.501015 St | 91 | 23.230000 | HVAC Systems | 780,947.00 | Master Mechanical Inc |
| 93 27.270000 Security/Communication 31,958.00 WDSI; Hunt Electric Corporation 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312002 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.323100 Fences-Is 0.00 Ryan GC Cost 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329101 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329510 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Electrical 22,175.49 Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501015 Struct Eng Fee <td>92</td> <td>26.260000</td> <td>Electrical Systems</td> <td>466,940.00</td> <td>Hunt Electric Corporation</td> | 92 | 26.260000 | Electrical Systems | 466,940.00 | Hunt Electric Corporation |
| 94 28.283100 Fire Detection & Alarm 1,180.00 Hunt Electric Corporation 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.321300 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.329100 Landscaping/Irig-Is 0.00 Ryan GC Cost 101 32.32910 Landscaping/Irig-Is 0.00 Ryan GC Cost 101 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 102 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.337000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Utilities-Is 129,621.50 Ryan GC Cost 106 50.501010 Ryan AE Fee 82,913.80 Ryan GC Cost 106 50.501051 | 93 | 27.270000 | Security/Communication | 31,958.00 | |
| 95 31.312000 Earthwork-Is 415,374.66 Carl Bolander & Sons Co 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.321300 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.32910 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.32910 Landscaping/Irrig-Is 0.00 Ryan GC Cost 102 32.32950 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501051 Struct Eng Fee 714.00 Ryan GC Cost 110 50.501050 Fire Protect Consult | | 28.283100 | Fire Detection & Alarm | 1.180.00 | · |
| 96 31.312020 Dewatering-wk 1,578.48 Ryan GC Cost 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.323100 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.323100 Fences-Is 0.00 Ryan GC Cost 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 </td <td></td> <td></td> <td>Earthwork-Is</td> <td></td> <td></td> | | | Earthwork-Is | | |
| 97 32.320100 Site Concrete-Is 100,684.00 Ryan SPW LLC - Concrete; Minnesota State Curb 98 32.321300 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.323100 Fences-Is 0.00 Ryan GC Cost 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan A&E 107 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501055 Fire Protect Consult 18,043.75 Ryan GC Cost 112 50.501061 | | | Dewatering-wk | · | |
| 98 32.321300 Asphalt Paving-Is 81,047.00 Northwest Asphalt Inc 99 32.323100 Fences-Is 0.00 Ryan GC Cost 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329101 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329510 Monu/Pylon Sgn 9,785.63 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan AŁE Fee 82,913.80 Ryan GC Cost 107 50.501051 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 112 50.501061 | | | _ | • | • • • • • • • • • • • • • • • • • • • |
| 99 32.323100 Fences-Is | | | | • | - |
| 100 32.329100 Landscaping/Irrig-Is 0.00 Ryan GC Cost 101 32.329110 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.33000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ | | | | | |
| 101 32.329110 Irrigation-Is 1,992.00 Arteka Companies LLC 102 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan A&E 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501051 Environment Consult 18,043.75 Ryan GC Cost 112 50.501051 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | |
| 102 32.329500 Traffic Control Sgn-ea 9,785.63 Ryan GC Cost 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501061 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 Ryan GC Cost 115 50.502000 | | | | | |
| 103 32.329510 Monu/Pylon Sgn 0.00 Ryan GC Cost 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company; Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bidg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fee | | | - | | |
| 104 33.330000 Site Utilities-Is 129,621.50 Frontier Construction Company, Ryan GC Cost 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan A&E 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.504005 Performance Bond | | | = | • | |
| 105 33.337000 Site Electrical 22,175.49 Ryan GC Cost 106 50.501010 Ryan A+E Fee 82,913.80 Ryan A&E 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bild Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Builders Risk Insur Insurance | | | | | · · · · · · · · · · · · · · · · · · · |
| 106 50.501010 Ryan A+E Fee 82,913.80 Ryan GC Cost 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond Insurance 119 50.504015 Gen'l Liability Ins Insurance | | | | | |
| 107 50.501015 Struct Eng Fee 714.00 Ryan GC Cost 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing < | | | | | |
| 108 50.501031 Electric Consultant-Is 13,345.00 Elliott Contracting Corporation 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504015 Builders Risk Insur Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | • | • | |
| 109 50.501040 Specialty Consult Fee 0.00 Ryan GC Cost 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins American Engineering Testing 120 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | = | | |
| 110 50.501050 Fire Protect Consult 18,023.10 Viking Automatic Sprinkler Co 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins American Engineering Testing 120 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | |
| 111 50.501055 Environment Consult 18,043.75 Ryan GC Cost 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | |
| 112 50.501061 Environ Fees-Ryan-hr 0.00 Ryan GC Cost 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | |
| 113 50.501078 LEED Consultant 7,000.00 EcoDEEP 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | • | |
| 114 50.502000 Bldg Permit/SAC/WAC 0.00 Ryan GC Cost 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | • |
| 115 50.502019 Gov't Permit/Fees 400.00 Ryan GC Cost 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | | |
| 116 50.502020 NPDES Permit Fee 0.00 Ryan GC Cost 117 50.504005 Performance Bond Bond 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | _ | | |
| 117 50.504005 Performance Bond 118 50.504010 Builders Risk Insur 119 50.504015 Gen'l Liability Ins 120 50.506000 Testing 121 50.507000 Surveyor 122 50.507000 Rani Engineering Inc | | | | | |
| 118 50.504010 Builders Risk Insur Insurance 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | 0.00 | |
| 119 50.504015 Gen'l Liability Ins Insurance 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | (h) (1) | |
| 120 50.506000 Testing 20,973.70 American Engineering Testing 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | | (D) | |
| 121 50.507000 Surveyor 7,170.00 Rani Engineering Inc | | | • | | |
| | | | • | * | |
| 122 50.507015 Cnst Layout-Survey-ls 2,162.50 Ryan GC Cost | | 50.507000 | - | 7,170.00 | Rani Engineering Inc |
| | 122 | 50.507015 | Cnst Layout-Survey-Is | 2,162.50 | Ryan GC Cost |



| | Scheduled | | | | | | |
|----------|------------------------|--------------------------------|--------------|-----------------------|--|--|--|
| Item # | Cost Code | Description | Value | Contractor | | | |
| 123 | 51.511005 | Temp Heater Rental | 30,427.62 | Ryan GC Cost | | | |
| 124 | 51.511010 | Temp Heat Gas/Fuel | 20,068.60 | Ryan GC Cost | | | |
| 125 | 51.511015 | Maintain Temp Heat-hr | 1,542.01 | Ryan GC Cost | | | |
| 126 | 51.511025 | Temp Ht Gas Pip/Ho-IS | 0.00 | Ryan GC Cost | | | |
| 127 | 51.511035 | Building Temp Encl-sf | 15,098.41 | Ryan GC Cost | | | |
| 128 | 51.511050 | Snow Removal-hr | 0.00 | Ryan GC Cost | | | |
| 129 | 51511065 | Heat & Cover-hr | 0.00 | Ryan GC Cost | | | |
| 130 | 51.512015 | Travel Expense-PM | 0.00 | Ryan GC Cost | | | |
| 131 | | Legal-Ryan Internal-hr | 1,595.00 | Ryan GC Cost | | | |
| 132 | 53.531000 | Project Manager I-wk | 0.00 | Ryan GC Cost | | | |
| 133 | 53.531003 | | 196,132.88 | Ryan GC Cost | | | |
| 134 | 53.531005 | - | 54,012.25 | Ryan GC Cost | | | |
| 135 | 53.531010 | - | 53,140.08 | Ryan GC Cost | | | |
| 136 | 53.531011 | Sr Project Assistant-wk | 68,545.26 | Ryan GC Cost | | | |
| 137 | 53.531017 | Temp Agency Service | 0.00 | Ryan GC Cost | | | |
| 138 | 53.531020 | Project Director-wk | 2,242.50 | Ryan GC Cost | | | |
| 139 | | Inclusion Coord-hr | 1,920.00 | Ryan GC Cost | | | |
| 140 | | PC Design Coord-hr | 0.00 | Ryan GC Cost | | | |
| 141 | | Sales Tax | 0.00 | Ryan GC Cost | | | |
| 142 | 60.601017 | | 0.00 | Owner's Savings | | | |
| 143 | | Financing/Carry Costs | 0.00 | Financing/Carry Costs | | | |
| 144 | 60.602000 | Contingency | 0.00 | Contingency | | | |
| 145 | 65.651000 | Overhead | 58,547.77 | Overhead | | | |
| 146 | 66.661000 | | 68,109.19 | Profit | | | |
| 140 | 00.001000 | 1 10111 | 00,109.19 | Tronc | | | |
| Total S | Sally Port & M | lotor Pool | 6,007,921.27 | | | | |
| i otai c | ouny i oit a in | | 0,001,021121 | | | | |
| Geothe | ermal & Sitew | vork | | | | | |
| 1 | | Senior Superintendent-hr | 72,356.00 | Ryan GC Cost | | | |
| 2 | 01.011010 | | 19,045.00 | Ryan GC Cost | | | |
| 3 | | Assist Superintendent-hr | 8,403.20 | Ryan GC Cost | | | |
| 4 | | Project Supervisor-hr | 308,654.00 | Ryan GC Cost | | | |
| 5 | | Project Engineer/PM-hr | 9,782.00 | Ryan GC Cost | | | |
| 6 | | Field Coordinator-hr | 36,941.00 | Ryan GC Cost | | | |
| 7 | 01.011070 | | 0.00 | Ryan GC Cost | | | |
| 8 | | Superintendent / PM Cell Phone | 4,770.00 | Ryan GC Cost | | | |
| 9 | 01.014010 | Safety Inspect-AGC-hr | 0.00 | Ryan GC Cost | | | |
| 10 | 01.014011 | Safety Inspect-Ryan-hr | 15,704.81 | Ryan GC Cost | | | |
| 11 | 01.014020 | | 2,400.00 | Ryan GC Cost | | | |
| 12 | 01.014080 | Security Fence-If | 9,750.00 | Ryan GC Cost | | | |
| 13 | 01.014090 | Security Guard-wk | 0.00 | Ryan GC Cost | | | |
| 14 | 01.014100 | Str Sign/Barricade-hr | 19,938.00 | Ryan GC Cost | | | |
| 15 | 01.014105 | Str Sign/Barricade | 94,979.00 | Ryan GC Cost | | | |
| 16 | 01.014120 | Temp Partitions -If | 35,000.00 | Ryan GC Cost | | | |
| 17 | 01.014150 | Periodic Clean-up-sf | 68,265.00 | Ryan GC Cost | | | |
| 18 | 01.014190 | Constr Debris Dumpster | 16,770.00 | Ryan GC Cost | | | |
| 19 | 01.014190 | Street Sweeping-ea | 32,706.05 | Ryan GC Cost | | | |
| | 01.014210 | Ryan Yard Equip-Is | • | | | | |
| 20 21 | 01.013010 | | 19,300.00 | Ryan GC Cost | | | |
| | | Fallin/Tool Purchase | 2 500 00 | Pyan GC Cost | | | |
| | 01.015130 | Equip/Tool Purchase | 2,590.00 | Ryan GC Cost | | | |
| 22 | 01.015130 01.015140 | Equip Fuel & Oil | 4,532.00 | Ryan GC Cost | | | |
| | 01.015130 | | | | | | |



| | Scheduled | | | | | | |
|----------------------|-------------|---------------------------|-----------------------|-------------------------------------|--|--|--|
| Item # | Cost Code | Description | Value | Contractor | | | |
| 25 | 01.015620 | Superintendent Fuel | 5,328.00 | Ryan GC Cost | | | |
| 26 | 01.015850 | Yard Deliveries-hr | 4,762.00 | Ryan GC Cost | | | |
| 27 | 01.016010 | Postage/Courier Serv | 2,880.00 | Ryan GC Cost | | | |
| 28 | 01.016020 | Plan Printing | 16,500.00 | Ryan GC Cost | | | |
| 29 | 01.016030 | Client/Public Relation | 0.00 | Ryan GC Cost | | | |
| 30 | 01.016050 | Parking | 268.12 | Ryan GC Cost | | | |
| 31 | 01.016080 | Chemical Toilets | 5,070.91 | Ryan GC Cost | | | |
| 32 | 01.016110 | Hire/Post Acc Drug T | 413.00 | Ryan GC Cost | | | |
| 33 | 04.044000 | Stone-Is | 507,995.59 | Contract not Currently Awarded | | | |
| 34 | 05.055000 | Misc Metals-Is | 124,500.00 | Metro Erectors; Advanced Structural | | | |
| 35 | 09.099100 | Painting-Is | 14,622.00 | Contract not Currently Awarded | | | |
| 36 | 11.111110 | Parking Control Equipment | 282,497.00 | Amano McGann | | | |
| 37 | 13.139535 | Special Construction | 0.00 | Contract not Currently Awarded | | | |
| 38 | 22.220000 | Plumbing | 20,691.00 | Horwitz | | | |
| 39 | 23.230000 | HVAC Systems | 9,092,709.68 | Mineral Services Plus | | | |
| 40 | 31.312000 | Earthwork-Is | 2,436,244.00 | Veit | | | |
| 41 | 32.320100 | Site Concrete-Is | 1,008,787.00 | Ryan SPW LLC - Site Concrete | | | |
| 42 | 32.320105 | Curbs (B6/12)-If | 216,706.00 | Minnesota State Curb & Gutter | | | |
| 43 | | Asphalt Paving | 860,570.32 | Northwest Asphalt | | | |
| 44 | 32.323100 | • | 264,045.00 | Keller Fence Company, Inc | | | |
| 45 | 32.329100 | | 686,060.00 | Arteka | | | |
| 46 | 32.329500 | Traffic Control Sgnea | 89,318.00 | Designer Sign | | | |
| 47 | 32.329510 | Monu/Pylon Sgn | 42,500.00 | Contract not Currently Awarded | | | |
| 48 | 32.329520 | Flagpoles-ea | 10,515.00 | Contract not Currently Awarded | | | |
| 49 | 32.329525 | Bike Racks-ea | 23,579.00 | Contract not Currently Awarded | | | |
| 50 | 33.330000 | Site Utilities | 3,542.59 | Ryan GC Cost | | | |
| 51 | 33.337000 | Site Electrical | 1,461,366.00 | Hunt Electric | | | |
| 52 | 50.501005 | | 0.00 | Ryan GC Cost | | | |
| 53 | 50.501040 | _ | 0.00 | Ryan GC Cost | | | |
| 54 | 50.501054 | Civil Eng-In House | 2,500.00 | Ryan GC Cost | | | |
| 55 | 50.501055 | Environment Consult | 1,002.61 | Ryan GC Cost | | | |
| 56 | 50.501056 | Site Coord/Special-Is | 0.00 | Ryan GC Cost | | | |
| 57 | 50.501061 | Environ Fees-Ryan-hr | 0.00 | Ryan GC Cost | | | |
| 58 | | LEED Consultant | 2,000.00 | EcoDeep | | | |
| 59 | 50.501070 | | 475.00 | Ryan GC Cost | | | |
| 60 | 50.502000 | | 0.00 | Ryan GC Cost | | | |
| 61 | 50.502020 | NPDES Permit Fee | 2,295.00 | Ryan GC Cost | | | |
| 62 | 50.504005 | Performance Bond | 2,200.00 | Bond | | | |
| 63 | | Builders Risk Insurance | (b) (4) | Insurance | | | |
| 64 | 50.504015 | Gen'l Liability Ins | | Insurance | | | |
| 65 | 50.506000 | Testing | 134,271.00 | Ryan GC Cost | | | |
| 66 | 50.507000 | Surveyor | 10,062.50 | Ryan GC Cost | | | |
| 67 | 50.507015 | Cnst Layout-Survey-Is | 37,788.00 | Rani Engineering | | | |
| 68 | 51.511050 | Snow Removal-hr | 51,329.00 | Ryan GC Cost | | | |
| 69 | 51.511030 | Travel Expense-PM | 1,200.00 | Ryan GC Cost | | | |
| 70 | 52.521000 | Legal-Ryan Internal-hr | 3,987.50 | Ryan GC Cost | | | |
| 71 | 53.531000 | Project Manager-wk | 0.00 | Ryan GC Cost | | | |
| 72 | 53.531001 | Team Leader-wk | 85,492.00 | Ryan GC Cost | | | |
| 73 | 53.531001 | Sr Project MGr II-wk | 357,558.00 | Ryan GC Cost | | | |
| 74 | 53.531002 | Sr Project MGr I-wk | 0.00 | Ryan GC Cost | | | |
| 7 4 75 | 53.531005 | Project Intern-wk | 2,990.00 | Ryan GC Cost | | | |
| 76 | 53.531005 | Project Assistant-wk | 48,503.00 | Ryan GC Cost | | | |
| 70 | 33.33 10 10 | . Tojout Addictant-wit | - 0,303.00 | rtyan 00 00st | | | |



| | Scheduled Scheduled | | | | | | |
|----------|---------------------|-------------------------|---------------|-----------------------|--|--|--|
| Item # | Cost Code | Description | Value | Contractor | | | |
| 77 | 53.531011 | Sr Project Assistant-wk | 71,974.00 | Ryan GC Cost | | | |
| 78 | 53.531015 | Admin Assistant-hr | 45,564.12 | Ryan GC Cost | | | |
| 79 | 53.531020 | Project Director-wk | 79,577.00 | Ryan GC Cost | | | |
| 80 | 53.531055 | Inclusion Coord-hr | 22,667.00 | Ryan GC Cost | | | |
| 81 | 55.551010 | PC Design Coord-hr | 0.00 | Ryan GC Cost | | | |
| 82 | 60.601025 | Financing/Carry Costs | 761,141.00 | Financing/Carry Costs | | | |
| 83 | 60.602000 | Contingency | 761,141.00 | Contingency | | | |
| 84 | 65.651000 | Overhead | 207,841.00 | Overhead | | | |
| 85 | 66.661000 | Profit | 241,407.00 | Profit | | | |
| T . 16 | | 0 | 04 000 004 00 | | | | |
| I otal G | Seothermal & | Sitework | 21,233,331.00 | | | | |

Grand Total 152,134,547.80



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| Subcontractor Name | Contract/Change Order Purchase Order | Subcontract Amount | Change Order Amount | Signatures/ Total |
|---------------------------------|-----------------------------------------|-----------------------|------------------------|----------------------|
| Ryan A&E | Contract | 438,880.00 | | Yes |
| Ryan A&E | CO 1 | | 2,700.00 | Yes |
| Ryan A&E Total | | 438,880.00 | 2,700.00 | 441,580.00 |
| EcoDeep | Contract | 70,000.00 | | Yes |
| EcoDeep | Contract - Reimbursables | 25,880.00 | | Yes |
| EcoDeep Total | | 95,880.00 | 0.00 | 95,880.00 |
| Mineral Service Plus LLC | Contract | 1,745,899.00 | | Yes |
| Mineral Service Plus LLC | CO 1 | | 676,489.00 | Yes |
| Mineral Service Plus LLC | CO 2 | | 1,746,715.00 | Yes |
| Mineral Service Plus LLC | CO 3 | | 1,746,715.00 | Yes |
| Mineral Service Plus LLC | CO 4 | | 1,746,715.00 | Yes |
| Mineral Service Plus LLC | CO 5 | | (144,622.00) | Yes |
| Mineral Service Plus LLC | CO 6 | | 61,092.00 | Yes |
| Mineral Service Plus LLC | CO 7 | | (9,077.00) | Yes |
| Mineral Service Plus LLC | CO 8 | | 165,265.00 | Yes |
| Mineral Service Plus LLC | CO 9 | | 200,303.00 | Yes |
| Mineral Service Plus LLC | CO 10 | | (1,359.00) | Yes |
| Mineral Service Plus LLC Total | | 1,745,899.00 | 6,188,236.00 | 7,934,135.00 |
| Hunt Electric Corporation | Contract | 124,250.00 | | Yes |
| Hunt Electric Corporation | CO 1 | | 8,395.00 | Yes |
| Hunt Electric Corporation | CO 2 | | 23,011.00 | Yes |
| Hunt Electric Corporation | CO 3 | | 1,253.00 | Yes |
| Hunt Electric Corporation | CO 4 | | 1,121.00 | Yes |
| Hunt Electric Corporation | CO 5 | | 1,203.00 | Yes |
| Hunt Electric Corporation | CO 6 | | 179,723.00 | Yes |
| Hunt Electric Corporation | CO 7 | | 18,956.00 | Yes |
| Hunt Electric Corporation | CO 8 | | 349,473.00 | Yes |
| Hunt Electric Corporation | CO 9 | | 39,800.00 | Yes |
| Hunt Electric Corporation | CO 10 | | 2,465,710.00 | Yes |
| Hunt Electric Corporation | CO 11 | | 16,525.00 | Yes |
| Hunt Electric Corporation | CO 12 | | 4,492.00 | Yes |
| Hunt Electric Corporation | CO 13 | | 0.00 | Yes |
| Hunt Electric Corporation | CO 14 | | 20,366.00 | Yes |
| Hunt Electric Corporation | CO 15 | | 4,394.00 | Yes |
| Hunt Electric Corporation | CO 16 | | 11,810,199.00 | Yes |
| Hunt Electric Corporation | CO 17 | | 3,770.00 | Yes |
| Hunt Electric Corporation | CO 18 | | 53,479.00 | Yes |
| Hunt Electric Corporation | CO 19 | | 261,440.00 | Yes |
| Hunt Electric Corporation | CO 20 | | (7,316.00) | Yes |
| Hunt Electric Corporation | CO 21 | | 116,927.00 | Yes |
| Hunt Electric Corporation | CO 22 | | 424,414.00 | Yes |
| Hunt Electric Corporation | CO 23 | | 105,095.00 | Yes |
| Hunt Electric Corporation Total | | 124,250.00 | 15,902,430.00 | 16,026,680.00 |
| Horwitz Inc | Contract | 13,750.00 | , , , | Yes |
| Horwitz Inc | CO 1 | , , | 45,424.00 | Yes |
| Horwitz Inc | CO 2 | | 1,313.00 | Yes |
| Horwitz Inc | CO 3 | | 68,589.00 | Yes |
| Horwitz Inc | CO 4 | | 2,115,465.00 | Yes |
| Horwitz Inc | CO 5 | | 68,362.00 | Yes |
| Horwitz Inc | CO 6 | | 13,941.00 | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|----------------------------------------|-----------------------|--------------|---------------|---------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Horwitz Inc | CO 7 | | 117,992.00 | Yes |
| Horwitz Inc Total | | 13,750.00 | 2,431,086.00 | 2,444,836.00 |
| Master Mechanical Inc | Contract | 124,250.00 | | Yes |
| Master Mechanical Inc | CO 1 | | 96,000.00 | Yes |
| Master Mechanical Inc | CO 2 | | 3,736.00 | Yes |
| Master Mechanical Inc | CO 3 | | 7,502.00 | Yes |
| Master Mechanical Inc | CO 4 | | 165,051.00 | Yes |
| Master Mechanical Inc | CO 5 | | 181,848.00 | Yes |
| Master Mechanical Inc | CO 6 | | 281,321.00 | Yes |
| Master Mechanical Inc | CO 7 | | 86,872.00 | Yes |
| Master Mechanical Inc | CO 8 | | 15,685.00 | Yes |
| Master Mechanical Inc | CO 9 | | 5,324,796.00 | Yes |
| Master Mechanical Inc | CO 10 | | (43,476.00) | Yes |
| Master Mechanical Inc | CO 11 | | 10,028,001.00 | Yes |
| Master Mechanical Inc | CO 12 | | (66,651.00) | Yes |
| Master Mechanical Inc | CO 13 | | 85,329.00 | Yes |
| Master Mechanical Inc | CO 14 | | 274,966.00 | Yes |
| Master Mechanical Inc | CO 15 | | 0.00 | Yes |
| Master Mechanical Inc Total | | 124,250.00 | 16,440,980.00 | 16,565,230.00 |
| Skyline Fire Protection Inc | Contract | 2,377,000.00 | | Yes |
| Skyline Fire Protection Inc | CO 1 | | 0.00 | Yes |
| Skyline Fire Protection Inc | CO 2 | | 3,917.00 | Yes |
| Skyline Fire Protection Inc | CO 3 | | 12,655.00 | Yes |
| Skyline Fire Protection Inc | CO 4 | | 24,325.00 | Yes |
| Skyline Fire Protection Inc | CO 5 | | 2,698.00 | Yes |
| Skyline Fire Protection Inc | CO 6 | | 0.00 | Yes |
| Skyline Fire Protection Inc | CO 7 | | 4,902.00 | Yes |
| Skyline Fire Protection Inc | CO 8 | | 0.00 | Yes |
| Skyline Fire Protection Inc Total | | 2,377,000.00 | 48,497.00 | 2,425,497.00 |
| American Engineering Testing Inc | Contract | 230,015.00 | , | Yes |
| American Engineering Testing Inc | CO 1 | • | 4,300.00 | Yes |
| American Engineering Testing Inc Total | | 230,015.00 | 4,300.00 | 234,315.00 |
| Berwald Roofing Company Inc | Contract | 11,760.00 | , | Yes |
| Berwald Roofing Company Inc Total | | 11,760.00 | 0.00 | 11,760.00 |
| Acoustic Associates Inc | Contract | 3,103.00 | | Yes |
| Acoustic Associates Inc | CO 1 | • | 3,650.00 | Yes |
| Acoustic Associates Inc Total | | 3,103.00 | 3,650.00 | 6,753.00 |
| Twin City Tile & Marble | Contract | 21,150.00 | , | Yes |
| Twin City Tile & Marble | CO 1 | • | 2,500.00 | Yes |
| Twin City Tile & Marble Total | | 21,150.00 | 2,500.00 | 23,650.00 |
| Custom Expressions LLC | Contract | 711.00 | , | Yes |
| Custom Expressions LLC Total | | 711.00 | 0.00 | 711.00 |
| Mavo Systems Inc | Contract | 3,424,754.00 | | Yes |
| Mavo Systems Inc | CO 1 | , , | 73,179.00 | Yes |
| Mavo Systems Inc | CO 2 | | 557,275.00 | Yes |
| Mavo Systems Inc | CO 3 | | 341,473.00 | Yes |
| Mavo Systems Inc | CO 4 | | 82,453.00 | Yes |
| Mavo Systems Inc | CO 5 | | 347,954.00 | Yes |
| Mavo Systems Inc | CO 6 | | 1,309,253.00 | Yes |
| Mavo Systems Inc | CO 7 | | 50,262.00 | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation
Subcontract/Change Order Summary

| Subcontractor Name | Contract/Change Order Purchase Order | Subcontract Amount | Change Order Amount | Signatures/ Total |
|---------------------------------------|-----------------------------------------|-----------------------|------------------------|----------------------|
| Mavo Systems Inc Total | | 3,424,754.00 | 2,761,849.00 | 6,186,603.00 |
| Otis Elevator Company | Contract | 12,444.00 | | Yes |
| Otis Elevator Company Total | | 12,444.00 | 0.00 | 12,444.00 |
| Veit & Company Inc | Contract | 700,000.00 | | Yes |
| Veit & Company Inc | CO 1 | | 3,113.00 | Yes |
| Veit & Company Inc | CO 2 | | 700,000.00 | Yes |
| Veit & Company Inc | CO 3 | | 545,548.00 | Yes |
| Veit & Company Inc Total | | 700,000.00 | 1,248,661.00 | 1,948,661.00 |
| Rani Engineering Inc | Consulting Agreement | 33,050.00 | | Yes |
| Rani Engineering Inc | CO 1 | | 4,738.00 | Yes |
| Rani Engineering Inc Total | | 33,050.00 | 4,738.00 | 37,788.00 |
| Hunt Electric Corporation | Contract | 124,250.00 | | Yes |
| Hunt Electric Corporation | CO 1 | | 650,000.00 | Yes |
| Hunt Electric Corporation | CO 2 | | 9,077.00 | Yes |
| Hunt Electric Corporation | CO 3 | | 11,578.00 | Yes |
| Hunt Electric Corporation | CO 4 | | 780,564.00 | Yes |
| Hunt Electric Corporation Total | | 124,250.00 | 1,451,219.00 | 1,575,469.00 |
| Arteka Companies LLC | Contract | 25,000.00 | | Yes |
| Arteka Companies LLC | CO 1 | | 605,268.00 | Yes |
| Arteka Companies LLC | CO 2 | | 36,760.00 | Yes |
| Arteka Companies LLC Total | | 25,000.00 | 642,028.00 | 667,028.00 |
| Amano McGann Inc | Contract | 269,450.00 | , | Yes |
| Amano McGann Inc | CO 1 | • | 0.00 | Yes |
| Amano McGann Inc | CO 2 | | 11,245.00 | Yes |
| Amano McGann Inc Total | | 269,450.00 | 11,245.00 | 280,695.00 |
| Northwest Asphalt Inc | Contract | 38,500.00 | · | Yes |
| Northwest Asphalt Inc | CO 1 | • | 105,260.00 | Yes |
| Northwest Asphalt Inc | CO 2 | | 37,485.00 | Yes |
| Northwest Asphalt Inc | CO 3 | | 608,650.00 | Yes |
| Northwest Asphalt Inc Total | | 38,500.00 | 751,395.00 | 789,895.00 |
| Minnesota State Curb & Gutter | Contract | 20,000.00 | · | Yes |
| Minnesota State Curb & Gutter | CO 1 | | 7,356.00 | Yes |
| Minnesota State Curb & Gutter | CO 2 | | 87,950.00 | Yes |
| Minnesota State Curb & Gutter Total | | 20,000.00 | 95,306.00 | 115,306.00 |
| Egan Companu Inc, dba Interclad | Contract | 660,000.00 | · | Yes |
| Egan Companu Inc, dba Interclad | CO 1 | | 14,248.00 | Yes |
| Egan Companu Inc, dba Interclad | CO 2 | | 8,820.00 | Yes |
| Egan Companu Inc, dba Interclad | CO 3 | | 41,021.00 | Yes |
| Egan Companu Inc, dba Interclad | CO 4 | | 215.00 | Yes |
| Egan Companu Inc, dba Interclad | CO 5 | | 3,000.00 | Yes |
| Egan Companu Inc, dba Interclad | CO 6 | | 0.00 | Yes |
| Egan Companu Inc, dba Interclad Total | | 660,000.00 | 67,304.00 | 727,304.00 |
| Faith + Gould, Inc. | Consulting Agreement | • | · | Yes |
| Faith + Gould, Inc. Total | | 0.00 | 0.00 | 0.00 |
| Northland Concrete & Masonry LLC | Contract | 50,845.00 | | Yes |
| Northland Concrete & Masonry LLC | CO 1 | , | 3,968.00 | Yes |
| Northland Concrete & Masonry LLC | CO 2 | | 365.00 | Yes |
| Northland Concrete & Masonry LLC | CO 3 | | 9,357.00 | Yes |
| Northland Concrete & Masonry LLC | CO 4 | | 1,067.00 | Yes |
| Northland Concrete & Masonry LLC | CO 5 | | 9,013.00 | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation
Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|----------------------------------------|-----------------------|--------------|--------------|--------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Northland Concrete & Masonry LLC | CO 6 | | 0.00 | Yes |
| Northland Concrete & Masonry LLC | CO 7 | | 8,950.00 | Yes |
| Northland Concrete & Masonry LLC | CO 8 | | 0.00 | Yes |
| Northland Concrete & Masonry LLC | CO 9 | | 14,572.00 | Yes |
| Northland Concrete & Masonry LLC | CO 10 | | 16,619.00 | Yes |
| Northland Concrete & Masonry LLC Total | | 50,845.00 | 63,911.00 | 114,756.00 |
| Architectural Testing, Inc. | Contract | 5,200.00 | | No |
| Architectural Testing, Inc. | CO 1 | | 1,750.00 | No |
| Architectural Testing, Inc. Total | | 5,200.00 | 1,750.00 | 6,950.00 |
| Glewwe Doors Inc | Contract | 334,475.00 | | Yes |
| Glewwe Doors Inc | CO 1 | | 12,051.00 | Yes |
| Glewwe Doors Inc | CO 2 | | 10,318.00 | Yes |
| Glewwe Doors Inc | CO 3 | | 614.00 | Yes |
| Glewwe Doors Inc | CO 4 | | 150.00 | Yes |
| Glewwe Doors Inc | CO 5 | | 0.00 | Yes |
| Glewwe Doors Inc | CO 6 | | 11,025.00 | Yes |
| Glewwe Doors Inc Total | | 334,475.00 | 34,158.00 | 368,633.00 |
| Minuti-Ogle Co Inc | Contract | 1,776,000.00 | | Yes |
| Minuti-Ogle Co Inc | CO 1 | | 4,846.00 | Yes |
| Minuti-Ogle Co Inc | CO 2 | | 39,306.00 | Yes |
| Minuti-Ogle Co Inc | CO 3 | | 197,973.00 | Yes |
| Minuti-Ogle Co Inc | CO 4 | | 23,982.00 | Yes |
| Minuti-Ogle Co Inc | CO 5 | | 3,521.00 | Yes |
| Minuti-Ogle Co Inc | CO 6 | | 2,385.00 | Yes |
| Minuti-Ogle Co Inc | CO 7 | | 9,080.00 | Yes |
| Minuti-Ogle Co Inc | CO 8 | | 9,093.00 | Yes |
| Minuti-Ogle Co Inc | CO 9 | | (1,913.00) | Yes |
| Minuti-Ogle Co Inc | CO 10 | | 88,899.00 | Yes |
| Minuti-Ogle Co Inc | CO 11 | | 19,444.00 | Yes |
| Minuti-Ogle Co Inc | CO 12 | | 3,972.00 | Yes |
| Minuti-Ogle Co Inc Total | | 1,776,000.00 | 400,588.00 | 2,176,588.00 |
| Acoustic Associates Inc | Contract | 0.00 | , | Yes |
| Acoustic Associates Inc | CO 1 | | 879,062.00 | Yes |
| Acoustic Associates Inc | CO 2 | | 1,970.00 | Yes |
| Acoustic Associates Inc Total | | 0.00 | 881,032.00 | 881,032.00 |
| Metro Erectors | Contract | 232,560.00 | , | Yes |
| Metro Erectors | CO 1 | , | 26,100.00 | Yes |
| Metro Erectors | CO 2 | | 12,345.00 | Yes |
| Metro Erectors Total | | 232,560.00 | 38,445.00 | 271,005.00 |
| Sonus Interiors Inc | Contract | 557,480.00 | , | Yes |
| Sonus Interiors Inc | CO 1 | • | 19,026.00 | Yes |
| Sonus Interiors Inc | CO 2 | | 8,193.00 | Yes |
| Sonus Interiors Inc | CO 3 | | 0.00 | Yes |
| Sonus Interiors Inc Total | | 557,480.00 | 27,219.00 | 584,699.00 |
| Natus Corporation dba Hamerick | Contract | 286,340.00 | , | Yes |
| Natus Corporation dba Hamerick | CO 1 | _55,515.50 | 4,920.00 | Yes |
| Natus Corporation dba Hamerick | CO 2 | | (655.00) | Yes |
| Natus Corporation dba Hamerick | CO 3 | | 56,570.00 | Yes |
| Natus Corporation dba Hamerick | CO 4 | | 0.00 | Yes |
| Natus Corporation dba Hamerick | CO 5 | | 560.00 | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|---------------------------------------------|-----------------------|--------------|--------------|--------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Natus Corporation dba Hamerick Total | | 286,340.00 | 61,395.00 | 347,735.00 |
| Grazzini Brothers & Company | Contract | 270,990.00 | | Yes |
| Grazzini Brothers & Company | CO 1 | | 68,214.00 | Yes |
| Grazzini Brothers & Company | CO 2 | | 0.00 | Yes |
| Grazzini Brothers & Company | CO 3 | | 0.00 | Yes |
| Grazzini Brothers & Company | CO 4 | | 10,139.00 | Yes |
| Grazzini Brothers & Company | CO 5 | | 0.00 | Yes |
| Grazzini Brothers & Company | CO 6 | | 19,087.00 | Yes |
| Grazzini Brothers & Company | CO 7 | | 0.00 | Yes |
| Grazzini Brothers & Company | CO 8 | | 15,273.00 | Yes |
| Grazzini Brothers & Company Total | | 270,990.00 | 112,713.00 | 383,703.00 |
| Berwald Roofing Company Inc | Contract | 53,783.00 | | Yes |
| Berwald Roofing Company Inc | CO 1 | | (4,000.00) | Yes |
| Berwald Roofing Company Inc | CO 2 | | 45,864.00 | Yes |
| Berwald Roofing Company Inc | CO 6 | | 363,134.00 | Yes |
| Berwald Roofing Company Inc Total | | 53,783.00 | 404,998.00 | 458,781.00 |
| Aaron Carlson Corporation | Contract | 477,667.00 | | Yes |
| Aaron Carlson Corporation Total | | 477,667.00 | 0.00 | 477,667.00 |
| Parsons Electric LLC | Contract | 226,619.00 | | Yes |
| Parsons Electric LLC | CO 1 | | 2,508.00 | Yes |
| Parsons Electric LLC | CO 2 | | 0.00 | Yes |
| Parsons Electric LLC Total | | 226,619.00 | 2,508.00 | 229,127.00 |
| Horwitz Inc | Contract | 13,750.00 | | Yes |
| Horwitz Inc | CO 1 | | 20,691.00 | Yes |
| Horwitz Inc Total | | 13,750.00 | 20,691.00 | 34,441.00 |
| Presidio Networked Solutions Inc | Contract | 858,448.00 | | Yes |
| Presidio Networked Solutions Inc Total | | 858,448.00 | 0.00 | 858,448.00 |
| Custom Expressions LLC | Contract | 164,628.00 | | Yes |
| Custom Expressions LLC | CO 1 | | 0.00 | Yes |
| Custom Expressions LLC Total | | 164,628.00 | 0.00 | 164,628.00 |
| Harmon Inc | Contract | 68,525.00 | | Yes |
| Harmon Inc | CO 1 | | 1,322.00 | Yes |
| Harmon Inc Total | | 68,525.00 | 1,322.00 | 69,847.00 |
| Orientations Inc, dba Designer Sign Systems | Contract | 67,212.00 | | Yes |
| Orientations Inc, dba Designer Sign Systems | Total | 67,212.00 | 0.00 | 67,212.00 |
| Golden Valley Supply Co | Contract | 76,696.00 | | Yes |
| Golden Valley Supply Co | CO 1 | | 401.00 | Yes |
| Golden Valley Supply Co | CO 2 | | 0.00 | Yes |
| Golden Valley Supply Co Total | | 76,696.00 | 401.00 | 77,097.00 |
| Ryan SPW LLC - Interior Concrete | Contract | 67,219.00 | | Yes |
| Ryan SPW LLC - Interior Concrete Total | | 67,219.00 | 0.00 | 67,219.00 |
| Ryan SPW LLC - Interior Demolition | Contract | 1,860,773.00 | | Yes |
| Ryan SPW LLC - Interior Demolition | CO 1 | | 56,654.00 | Yes |
| Ryan SPW LLC - Interior Demolition Total | | 1,860,773.00 | 56,654.00 | 1,917,427.00 |
| Ryan SPW LLC - Mock-ups | Contract | 25,400.00 | | Yes |
| Ryan SPW LLC - Mock-ups Total | | 25,400.00 | 0.00 | 25,400.00 |
| Ryan SPW LLC - Site Concrete | Contract | 133,864.00 | | Yes |
| Ryan SPW LLC - Site Concrete | CO 1 | | 787,645.00 | Yes |
| Ryan SPW LLC - Site Concrete Total | | 133,864.00 | 787,645.00 | 921,509.00 |
| Orientations Inc, dba Designer Sign Systems | Contract | 47,673.00 | | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|--------------------------------------------------|-----------------------|---------------|---------------|---------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Orientations Inc, dba Designer Sign Systems To | tal | 47,673.00 | 0.00 | 47,673.00 |
| Keller Fence Company, Inc | Contract | 264,045.00 | | Yes |
| Keller Fence Company, Inc Total | | 264,045.00 | 0.00 | 264,045.00 |
| Ryan SPW LLC - Rough Carpentry | Contract | 351,522.00 | | Yes |
| Ryan SPW LLC - Rough Carpentry | CO 1 | | 23,420.00 | Yes |
| Ryan SPW LLC - Rough Carpentry | CO 2 | | 0.00 | Yes |
| Ryan SPW LLC - Rough Carpentry | CO 3 | | 0.00 | Yes |
| Ryan SPW LLC - Rough Carpentry Total | | 351,522.00 | 23,420.00 | 374,942.00 |
| Ryan SPW LLC - Doors, Frames, & Hardware | Contract | 190,231.00 | | Yes |
| Ryan SPW LLC - Doors, Frames, & Hardware | CO 1 | | 4,183.35 | Yes |
| Ryan SPW LLC - Doors, Frames, & Hardware | CO 2 | | 106.00 | Yes |
| Ryan SPW LLC - Doors, Frames, & Hardware | CO 3 | | 72.00 | Yes |
| Ryan SPW LLC - Doors, Frames, & Hardware | CO 4 | | 0.00 | Yes |
| Ryan SPW LLC - Doors, Frames, & Hardware To | tal | 190,231.00 | 4,361.35 | 194,592.35 |
| Metro Erectors | Contract | 113,260.00 | | Yes |
| Metro Erectors Total | | 113,260.00 | 0.00 | 113,260.00 |
| Advanced Structural Technologies, Inc. | Consulting Agreement | 5,500.00 | | Yes |
| Advanced Structural Technologies, Inc. Total | | 5,500.00 | 0.00 | 5,500.00 |
| Ryan SPW LLC - Installation of Specialties | Contract | 59,687.00 | | Yes |
| Ryan SPW LLC - Installation of Specialties Total | | 59,687.00 | 0.00 | 59,687.00 |
| Ryan SPW LLC - Millwork | Contract | 89,095.00 | | Yes |
| Ryan SPW LLC - Millwork Total | | 89,095.00 | 0.00 | 89,095.00 |
| Ryan SPW LLC - Structural Cast-in-Place | Contract | 407,234.00 | | Yes |
| Ryan SPW LLC - Structural Cast-in-Place Total | | 407,234.00 | 0.00 | 407,234.00 |
| Ryan SPW LLC - Acoustical Ceiling Tile | Contract | 11,841.00 | | Yes |
| Ryan SPW LLC - Acoustical Ceiling Tile Total | | 11,841.00 | 0.00 | 11,841.00 |
| Grand Total | | 19,642,658.00 | 50,981,335.35 | 70,623,993.35 |

Sally Port & Motor Pool

| Hanson Structural Precast Inc | Contract | 401,771.00 | | Yes |
|-------------------------------------|----------|-----------------------------------------|------------|------------|
| Hanson Structural Precast Inc | CO 1 | , , , , , , , , , , , , , , , , , , , , | (2,087.00) | Yes |
| Hanson Structural Precast Inc Total | | 401,771.00 | (2,087.00) | 399,684.00 |
| Hunt Electric Corporation | Contract | 393,460.00 | | Yes |
| Hunt Electric Corporation | CO 1 | | 0.00 | Yes |
| Hunt Electric Corporation | CO 2 | | 2,258.00 | Yes |
| Hunt Electric Corporation | CO 3 | | 2,970.00 | Yes |
| Hunt Electric Corporation | CO 4 | | 12,823.00 | Yes |
| Hunt Electric Corporation | CO 5 | | 1,180.00 | Yes |
| Hunt Electric Corporation | CO 6 | | 3,020.00 | Yes |
| Hunt Electric Corporation | CO 7 | | 28,595.00 | Yes |
| Hunt Electric Corporation | CO 8 | | 2,419.00 | Yes |
| Hunt Electric Corporation | CO 9 | | 2,758.00 | Yes |
| Hunt Electric Corporation | CO 10 | | 10,389.00 | Yes |
| Hunt Electric Corporation | CO 11 | | 6,981.00 | Yes |
| Hunt Electric Corporation | CO 12 | | 3,525.00 | Yes |
| Hunt Electric Corporation Total | | 393,460.00 | 76,918.00 | 470,378.00 |
| Carl Bolander & Sons Co | Contract | 248,780.00 | | Yes |
| Carl Bolander & Sons Co | CO 1 | | 22,525.00 | Yes |
| Carl Bolander & Sons Co | CO 2 | | (225.00) | Yes |
| Carl Bolander & Sons Co | CO 3 | | 1,440.00 | Yes |



B. H. Whipple Federal Office Building GMP Reconciliation
Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|------------------------------------------|-----------------------|-------------|--------------|-------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Carl Bolander & Sons Co | CO 4 | | 2,684.66 | Yes |
| Carl Bolander & Sons Co | CO 5 | | 0.00 | Yes |
| Carl Bolander & Sons Co | CO 6 | | 34,447.00 | Yes |
| Carl Bolander & Sons Co | CO 7 | | 101,652.00 | Yes |
| Carl Bolander & Sons Co | CO 8 | | 4,071.00 | Yes |
| Carl Bolander & Sons Co Total | | 248,780.00 | 166,594.66 | 415,374.66 |
| Elliot Contracting Corporation | Contract | 14,045.00 | | Yes |
| Elliot Contracting Corporation | CO 1 | | (700.00) | Yes |
| Elliot Contracting Corporation Total | | 14,045.00 | (700.00) | 13,345.00 |
| Viking Automatic Sprinkler Company | Contract | 20,960.00 | | Yes |
| Viking Automatic Sprinkler Company | CO 1 | | (2,936.90) | Yes |
| Viking Automatic Sprinkler Company Total | | 20,960.00 | (2,936.90) | 18,023.10 |
| Voson Plumbing Inc | Contract | 92,020.00 | | Yes |
| Voson Plumbing Inc | CO 1 | | 0.00 | Yes |
| Voson Plumbing Inc | CO 2 | | (4,000.00) | Yes |
| Voson Plumbing Inc | CO 3 | | 0.00 | Yes |
| Voson Plumbing Inc | CO 4 | | 3,120.00 | Yes |
| Voson Plumbing Inc | CO 5 | | 1,760.00 | Yes |
| Voson Plumbing Inc | CO 6 | | 10,534.00 | Yes |
| Voson Plumbing Inc Total | | 92,020.00 | 11,414.00 | 103,434.00 |
| Gresser Companies Inc | Contract | 252,750.00 | | Yes |
| Gresser Companies Inc | CO 1 | | 1,683.00 | Yes |
| Gresser Companies Inc | CO 2 | | 0.00 | Yes |
| Gresser Companies Inc | CO 3 | | 12,477.00 | Yes |
| Gresser Companies Inc | CO 4 | | 2,893.00 | Yes |
| Gresser Companies Inc | CO 5 | | 10,000.00 | Yes |
| Gresser Companies Inc | CO 6 | | 0.00 | Yes |
| Gresser Companies Inc | CO 7 | | 9,478.00 | Yes |
| Gresser Companies Inc | CO 8 | | 2,874.00 | Yes |
| Gresser Companies Inc Total | | 252,750.00 | 39,405.00 | 292,155.00 |
| Master Mechanical Inc | Contract | 715,900.00 | · | Yes |
| Master Mechanical Inc | CO 1 | | 12,595.00 | Yes |
| Master Mechanical Inc | CO 2 | | 1,452.00 | Yes |
| Master Mechanical Inc | CO 3 | | (14,000.00) | Yes |
| Master Mechanical Inc | CO 4 | | 18,124.00 | Yes |
| Master Mechanical Inc | CO 5 | | 3,779.00 | Yes |
| Master Mechanical Inc | CO 6 | | 36,637.00 | Yes |
| Master Mechanical Inc | CO 7 | | 2,357.00 | Yes |
| Master Mechanical Inc | CO 8 | | 1,812.00 | Yes |
| Master Mechanical Inc Total | | 715,900.00 | 62,756.00 | 778,656.00 |
| Metro Manufacturing Inc | Contract | 900.00 | , | Yes |
| Metro Manufacturing Inc Total | | 900.00 | 0.00 | 900.00 |
| Envirobate Metro | Contract | 21,800.00 | | Yes |
| Envirobate Metro | CO 1 | , | 3,942.00 | Yes |
| Envirobate Metro | CO 2 | | 16,856.00 | Yes |
| Envirobate Metro | CO 3 | | 0.00 | Yes |
| Envirobate Metro | CO 4 | | 0.00 | Yes |
| Envirobate Metro | CO 5 | | 50,411.05 | Yes |
| Envirobate Metro | CO 6 | | 119,075.85 | Yes |
| | | | | |



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| Purchase Order CO 8 CO 9 CO 10 Contract CO 1 CO 2 CO 3 Contract CO 1 | 21,800.00 120,390.00 120,390.00 6,500.00 | Amount 6,243.27 49,835.32 185,339.00 443,197.58 (353.00) 0.00 (38,990.00) (39,343.00) | Total Yes Yes Yes 464,997.58 Yes Yes Yes Yes Yes Ses Yes Yes Yes |
|-------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| CO 9 CO 10 Contract CO 1 CO 2 CO 3 Contract CO 1 | 120,390.00 120,390.00 | 49,835.32 185,339.00 443,197.58 (353.00) 0.00 (38,990.00) | Yes Yes 464,997.58 Yes Yes Yes Yes 81,047.00 |
| CO 10 Contract CO 1 CO 2 CO 3 Contract CO 1 | 120,390.00 120,390.00 | 185,339.00 443,197.58 (353.00) 0.00 (38,990.00) | Yes 464,997.58 Yes Yes Yes Yes 81,047.00 |
| Contract CO 1 CO 2 CO 3 Contract CO 1 | 120,390.00 120,390.00 | (353.00) 0.00 (38,990.00) | 464,997.58 Yes Yes Yes Yes 81,047.00 |
| CO 1 CO 2 CO 3 Contract | 120,390.00 120,390.00 | (353.00) 0.00 (38,990.00) | Yes Yes Yes Yes 81,047.00 |
| CO 1 CO 2 CO 3 Contract | 120,390.00 | 0.00 (38,990.00) | Yes Yes Yes 81,047.00 |
| CO 2 CO 3 Contract CO 1 | | 0.00 (38,990.00) | Yes Yes 81,047.00 |
| CO 3 Contract CO 1 | | (38,990.00) | Yes 81,047.00 |
| Contract CO 1 | | | 81,047.00 |
| CO 1 | | (39,343.00) | |
| CO 1 | 6,500.00 | | |
| | | | Yes |
| O a urbura ab | | (4,508.00) | Yes |
| 0 | 6,500.00 | (4,508.00) | 1,992.00 |
| Contract | 98,250.00 | | Yes |
| CO 1 | | 18,165.13 | Yes |
| CO 2 | | 6,545.00 | Yes |
| CO 3 | | (4,855.63) | Yes |
| | 98,250.00 | 19,854.50 | 118,104.50 |
| Contract | 118,400.00 | | Yes |
| CO 1 | | (2,950.00) | Yes |
| CO 2 | | 9,800.00 | Yes |
| CO 3 | | 0.00 | Yes |
| CO 4 | | 1,100.00 | Yes |
| | 118,400.00 | 7,950.00 | 126,350.00 |
| Consulting Agreement | 9,950.00 | | Yes |
| CO 1 | | 0.00 | Yes |
| CO 2 | | (2,780.00) | Yes |
| | 9,950.00 | (2,780.00) | 7,170.00 |
| Contract | 88,930.00 | | Yes |
| CO 1 | | 0.00 | Yes |
| CO 2 | | 0.00 | Yes |
| CO 3 | | 310.00 | Yes |
| CO 4 | | 6,451.00 | Yes |
| | 88,930.00 | | 95,691.00 |
| Contract | 32,368.00 | · · · · · · | Yes |
| CO 1 | | (2,540.00) | Yes |
| CO 2 | | 0.00 | Yes |
| CO 3 | | 5,731.00 | Yes |
| CO 4 | | , | Yes |
| CO 5 | | | Yes |
| | 32,368.00 | 19.00 | 32,387.00 |
| Contract | 80,500.00 | | Yes |
| | , | 0.00 | Yes |
| CO 2 | | | Yes |
| | | 0.00 | Yes |
| | 80.500.00 | | 77,480.00 |
| Contract | | (-,) | Yes |
| | | 856.00 | Yes |
| | 108.217.00 | | 109,073.00 |
| Contract | · | 000.00 | Yes |
| | , | 1 255 00 | Yes |
| | CO 1 CO 2 CO 3 Contract CO 1 CO 2 CO 3 CO 4 Consulting Agreement CO 1 CO 2 Contract CO 1 CO 2 CO 3 CO 4 Contract CO 1 CO 2 CO 3 CO 4 Contract CO 1 CO 2 CO 3 CO 4 Contract CO 1 CO 2 CO 3 CO 4 Contract CO 1 CO 2 CO 3 CO 4 CO 5 | CO 1 CO 2 CO 3 | CO 1 18,165.13 CO 2 6,545.00 CO 3 (4,855.63) 98,250.00 19,854.50 Contract 118,400.00 CO 1 (2,950.00) CO 2 9,800.00 CO 3 0.00 CO 4 1,100.00 Consulting Agreement 9,950.00 CO 1 0.00 CO 2 (2,780.00) Contract 88,930.00 CO 1 0.00 CO 2 0.00 CO 3 310.00 CO 4 6,451.00 Contract 32,368.00 CO 1 (2,540.00) CO 2 0.00 CO 3 5,731.00 CO 4 (1,278.00) CO 5 (1,894.00) CO 1 0.00 CO 2 (3,020.00) CO 3 5,731.00 CO 4 (1,278.00) CO 5 (1,894.00) CO 1 0.00 CO 2 (3,020.00) CO 3 0.00 </td |



B. H. Whipple Federal Office Building GMP Reconciliation Subcontract/Change Order Summary

| | Contract/Change Order | Subcontract | Change Order | Signatures/ |
|---------------------------------------------------------------------------------|-----------------------|----------------------------|--------------|----------------------------|
| Subcontractor Name | Purchase Order | Amount | Amount | Total |
| Natus Corporation dba Hamerick | CO 2 | | 0.00 | Yes |
| Natus Corporation dba Hamerick | CO 3 | | (6,150.00) | Yes |
| Natus Corporation dba Hamerick | CO 4 | | 2,165.00 | Yes |
| Natus Corporation dba Hamerick | CO 5 | | 5,428.00 | Yes |
| Natus Corporation dba Hamerick | CO 6 | | 17,781.00 | Yes |
| Natus Corporation dba Hamerick | CO 7 | | (89,926.00) | Yes |
| Natus Corporation dba Hamerick Total | | 164,800.00 | (69,447.00) | 95,353.00 |
| Specialty Systems Inc | Contract | 101,030.00 | | Yes |
| Specialty Systems Inc | CO 1 | | 0.00 | Yes |
| Specialty Systems Inc | CO 2 | | 0.00 | Yes |
| Specialty Systems Inc | CO 3 | | 2,430.00 | Yes |
| Specialty Systems Inc Total | | 101,030.00 | 2,430.00 | 103,460.00 |
| American Engineering Testing | Contract | 29,036.00 | * | Yes |
| American Engineering Testing | CO 1 | • | (9,205.40) | Yes |
| American Engineering Testing Total | | 29,036.00 | (9,205.40) | 19,830.60 |
| Kremer Davis Inc | Contract | 6,500.00 | (, , | Yes |
| Kremer Davis Inc Total | | 6,500.00 | 0.00 | 6.500.00 |
| MN State Curb & Gutter | Contract | 6,394.00 | | Yes |
| MN State Curb & Gutter Total | | 6,394.00 | 0.00 | 6,394.00 |
| Accurate Concrete Sawing Inc | Contract | 4,700.00 | | Yes |
| Accurate Concrete Sawing Inc | CO 1 | 1,1 2 2 1 2 2 | 1.503.75 | Yes |
| Accurate Concrete Sawing Inc Total | | 4,700.00 | 1,503.75 | 6,203.75 |
| Zintl Inc | Contract | 3,320.00 | 1,000110 | Yes |
| Zintl Inc | CO 1 | 2,0_2 | 1,897.00 | Yes |
| Zintl Inc | CO 2 | | 2,048.00 | Yes |
| Zintl Inc | CO 3 | | 27,544.00 | Yes |
| Zintl Inc Total | | 3,320.00 | 31,489.00 | 34,809.00 |
| Right Way Caulking Inc | Contract | 6,915.00 | 01,400.00 | Yes |
| Right Way Caulking Inc Total | Contract | 6,915.00 | 0.00 | 6,915.00 |
| WDSI Inc | Contract | 29,700.00 | 0.00 | Yes |
| WDSI Inc Total | Contract | 29,700.00 | 0.00 | 29,700.00 |
| Tecta America Corp, dba Central Roofing | Contract | 205,272.00 | 0.00 | Yes |
| Tecta America Corp, dba Central Roofing | CO 1 | 200,212.00 | 595.00 | Yes |
| Tecta America Corp, dba Central Roofing Tecta America Corp, dba Central Roofing | CO 2 | | 2,615.00 | Yes |
| Tecta America Corp, dba Central Roofing To | | 205,272.00 | 3,210.00 | 208,482.00 |
| Glewwe Doors Inc | Contract | 2.630.00 | 3,210.00 | 200,462.00 Yes |
| Glewwe Doors Inc Total | COILLIACE | 2,630.00 | 0.00 | 2,630.00 |
| Rvan SPW LLC - Concrete | Contract | 403,003.00 | 0.00 | 2,030.00 Yes |
| Ryan SPW LLC - Concrete Total | Contract | 403,003.00 | 0.00 | 403,003.00 |
| | Contract | | 0.00 | |
| Ryan SPW LLC - Non-Concrete | Contract | 179,387.00 | 0.00 | Yes |
| Ryan SPW LLC - Non-Concrete Total Grand Total | | 179,387.00 3,968,578.00 | 740,331.19 | 179,387.00 4,708,909.19 |



B. H. Whipple Federal Office Building Ryan SPW LLC Contract Summary

| Contract | Section | Cost Code | Description | Amount |
|--------------------------------------------|-------------------------|-----------|------------------------|--------------|
| Ryan SPW LLC - Non-Conrete | Sally Port & Motor Pool | 02.024100 | Int Misc Demolition-sf | 79,097.00 |
| | Sally Port & Motor Pool | 06.061005 | Rough Carpentry-Is | 65,150.00 |
| | Sally Port & Motor Pool | 07.071400 | Waterproofing-Is | 20,332.00 |
| | Sally Port & Motor Pool | 09.092100 | Gypsum Board-Is | 14,808.00 |
| | | | TOTAL | 179,387.00 |
| | | | | |
| Ryan SPW LLC - Conrete | Sally Port & Motor Pool | 03.033000 | Concrete-Is | 308,713.00 |
| | Sally Port & Motor Pool | 32.320100 | Site Concrete-Is | 94,290.00 |
| | | | TOTAL | 403,003.00 |
| | | | | |
| Ryan SPW LLC - Interior Concrete | Whipple Main Building | 03.033535 | Interior Conc Ramp-sf | 67,219.00 |
| Ryan SPW LLC - Interior Demolition | Whipple Main Building | 02.024100 | Int Misc Demolition-sf | 1,917,427.00 |
| Ryan SPW LLC - Structural Cast-in-Place | Whipple Main Building | 03.033000 | Concrete-Is | 407,234.00 |
| Ryan SPW LLC - Rough Carpentry | Whipple Main Building | 06.061005 | Rough Carpentry-Is | 374,942.00 |
| Ryan SPW LLC - Millwork | Whipple Main Building | 06.062000 | Finish Carpentry-Is | 89,095.00 |
| Ryan SPW LLC - Doors, Frames, & Hardware | Whipple Main Building | 08.081120 | Doors/Frms/Hdwr-ea | 194,592.35 |
| Ryan SPW LLC - Installation of Specialties | Whipple Main Building | 10.102800 | Toilet & Bath Access | 59,687.00 |
| Ryan SPW LLC - Mock-ups | Whipple Main Building | 12.123500 | Office Casework-If | 25,400.00 |
| Ryan SPW LLC - Acoustical Ceiling Tile | Whipple Main Building | 09.095100 | Acoustical Ceilings | 11,841.00 |
| | | | | |
| Ryan SPW LLC - Site Concrete | Geothermal Sitework | 32.320100 | Site Concrete-Is | 921,509.00 |
| Total Ryan SPW LLC Work | | | | 4,651,336.35 |

| AMEND | MENT OF SOLICITATION/M | ODIFICATION OF | CONTRACT | 1. CONTRACT ID CODE | 1 | AGES B |
|--------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------|
| 2. AMENDMEN | NT/MODIFICATION NO. PS01 | 3. EFFECTIVE DATE DEC 18, 2009 | 4. REQUISITION/PU | RCHASE REQ. NO. PE-10-0051 A | 5. PROJECT NO. (If applicate) | |
| . ISSUED BY | | E 5PE1 | 7. ADMINISTERED I | BY (if other than Item 6) | CODE | |
| | TY DEVELOPMENT DIVISION GROUP 1 | | See Block 6 | | | |
| | ARBORN ST. ROOM 3600 | | | | | |
| CHICAGO | | | | | | |
| | nlacks Q7X (312) 353-6569 | | | | | |
| | ADDRESS OF CONTRACTOR INc., street, cou MPANIES US, INC. | inty, State and ZIP Codel DUNS: (b) |) (4) | (X) 9A. AMENDMENT | OF SOLICIATION NO. | |
| | ST STE 300 | | de: 3VPB2 | 98. DATED (SEE IT | F3.5 (11) | |
| MINNEAP | OLIS MN 554032012 | | | 98, DATED (SEE IT | EW (1) | |
| | | | | The same of the sa | ON OF CONTRACT/ORDER NO. 05P-09-GB-C-0027 | |
| | | | | × | | |
| | owne 602.322.6401 | CILITY CODE | | 10B. DATED (SEE ITE | M 13) NOV 13, 2009 | |
| ODE 00012 | .110 | M ONLY APPLIES TO | AMENDMENTS (| DE SOLICITATIONS | 140 V 13, 2003 | |
| ī . | numbered solicitation is amended as set fort | | | | is not extended. | _ |
| a)By completing r Ic) By separa ACE DESIGN our desire to co mendment, an | knowledge receipt of this amendment prior to ng items 8 and 15, and returning ate letter or telegram which includes a referen IATED FOR THE RECEIPT OF OFFERS PRIOR change an offer already submitted, such chang id is received prior to the opening hour and de | copies of the amendment; (b ace to the solicitation and ame TO THE HOUR AND DATE SP ac may be made by telegram of |) By acknowledging rec endment numbers. FAIL ECIFIED MAY RESULT | eipt of this amendment on ea JURE OF YOUR ACKNOWLED IN REJECTION OF YOUR OF | ach copy of the offer submitted; OGMENT TO BE RECEIVED AT T FER. If by virtue of this amandm | nent |
| | S AND APPROPIATION DATA (If required) | | | | ation Amount: \$87,497,23 | |
| See Schedu | | | | | ated Amount: \$87,497,23 | 38.0 |
| | | M ONLY APPLIES TO MO TIES THE CONTRACT/OR | | | | |
| HECK ONE | A. THIS CHANGE ORDER IS ISSUED PURSU | | | | IN THE CONTRACT ORDER | - |
| | NO. IN ITEM 10A. | | | | | |
| | B. THE ABOVE NUMBERED CONTRACT/OR appropriation date, etc.) SET FORTH IN I' | TEM 14, PURSUANT TO THE | AUTHORITY OF FAR 4 | | ges in paying office, | |
| X | c. THIS SUPPLEMENTAL AGREEMENT IS E By Mutual Agreement of Both Par | | AUTHORITY OF: | | | |
| | D. OTHER (Specify type of modification and | authority) | | | | |
| | ANT: Contractor is not, | | | | ies to the issuing office. | |
| | ON OF AMENDMENT/MODIFICATION (Organ | | | | | |
| | GB-C-0027. ARRA Mechanical, Elec inesota, PS01. | ctrical and Plumbing Re | placement Project | , Bisnop Henry vvnippi | e Federal Building, F | |
| ease refer | to the attached pages 3 and 4 for a | description of the agree | ement. | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| xcept as provi | ded herein, all terms and conditions of the do | cument referenced in Item 9A | or 10A, as heretofore | changed, remains unchanged | d and in full force and effect. | |
| 5A. NAME AN | ND TITLE OF SIGNER (Type or print) | | 16A. NAME AND TITL Sherri Turner, Co | E OF CONTRACTING OFFICE | R (Type or print) | |
| | irl, Executive Vice Pr | | 312-886-7879 | OF AMERICA | 16C. DATE SIG | GNE |
| | C MORKOFFEROR / // | 110C. DATE SIGNED | | OF CHRISTING | 100.0016 310 | |
| 5B. CONTRA | ighature of person authorized to sign) | 12/18/200 | (Sign | ature of Contracting Officer) | DEC 18, | 200 |

| | SCHEDULE Co | ntinued | | | |
|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-----------|---------------|---------------|
| ITEM NO. | SUPPLIES/SERVICES | QUANTITY | UNIT | UNIT PRICE \$ | AMOUNT \$ |
| 0002 | (New Line Item) RECOVERY Project - Ft. Snelling - Bishop Henry Whipple Federal Building Renovation RECOVERY Project - Exercise CMc Construction Stage Work Option | 1.00 | LS | 57,261,654.00 | 57,261,654.00 |
| | TAS::474543::TAS Accounting and Appropriation Data: PN0E00545.2010.4420.05.PG03.P0540001.954.PGH30.V \$57,261,654.00 (New Line Item) | /MN00010.MN | 10086TC | 196. | |
| 0003 | RECOVERY Project - Ft. Snelling - Bishop Henry Whipple Federal Building Renovation RECOVERY Project - Exercise CMc Construction Stage Work Option | 1.00 | LS | 22,935,584.00 | 22,935,584.00 |
| | Accounting and Appropriation Data: PN0E00545.2010.4420.05.PG03.P0540001.954.PGH81.V \$22,935,584.00 | MN00010.MN | 10086TC 2 | 202. | |
| 0004 | (New Line Item) RECOVERY Project - Ft. Snelling - Bishop Henry Whipple Federal Building Renovation RECOVERY Project - Exercise CMc Construction Stage Work Option | 1.00 | LS | 300,000.00 | 300,000.00 |
| | TAS::474543::TAS Accounting and Appropriation Data: PN0E00545.2010.4420.05.PG03.P0540001.954.PG413.V \$300,000.00 | MN00010.MN | 0086TC.1 | 99. | |
| 0005 | (New Line Item) RECOVERY Project - Ft. Snelling - Bishop Henry Whipple Federal Building Renovation RECOVERY Project - Exercise CMc Construction Stage Work Option | 1.00 | LS | 7,000,000.00 | 7,000,000.00 |
| | TAS::474543::TAS Accounting and Appropriation Data: PN0E00545.2010.4420.05.PG03.P0540001.954.PGH20.V \$7,000,000.00 | /MN00010.MN | 10086TC 2 | 201. | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Continuation of Standard Form 30, Block No. 14 – Amendment of Solicitation/Modification of Contract.

GS-05P-09-GB-C-0027. ARRA Mechanical, Electrical and Plumbing Replacement Project, Bishop Henry Whipple Federal Building, Ft. Snelling, Minnesota, PS01.

Modification PS01 is being issued as a supplemental agreement between Ryan Companies US, Inc. (Ryan) and the General Services Administration (GSA) to exercise the Construction Stage Work Option of the contract. This option is being exercised at a Guaranteed Maximum Price (GMP) of eighty seven million, four hundred ninety-seven thousand, two hundred thirty eight dollars (\$87,497,238.00), in accordance with the Request for Proposal dated August 5, 2009 with amendment 01 dated August 21, 2009 and Amendment 02 dated September 2, 2009, Ryan's proposal dated September 9, 2009 and the subsequent award of Contract No. GS-05P-09-GB-C-0027. The GMP consists of the Estimated Cost of Work (ECW), Construction Contingency and the CMc fee.

This option includes the terms and conditions of the contract specified above and incorporates the following terms applicable to this modification:

Proposed Fee

The estimated cost of work, as stated in the RFP, of eighty two million, three hundred fifty-two thousand dollars (\$82,352,000.00), and proposed fee amount of one million, eight hundred fifty-one thousand, two hundred thirty eight dollars (\$1,851,238.00) have been accepted and are included in the GMP in accordance with the CMc Clauses - Attachment A in the scope of work. The proposed rates of 1.15% profit, 1.0% overhead and 1.15% commission for additional CMc Services not included in the scope of work have also been accepted.

Modification Scope

The following work is included within the scope of this modification:

- Basement Level--Demolition and abatement on the Basement Level as required to allow the mechanical, plumbing, fire protection and electrical systems work to proceed, removal and replacement of all mechanical, plumbing, fire protection and electrical systems to bring them up to the scope of work described in Mechanical Alternate M-1 prepared by HGA, and replace all architectural finishes required to meet GSA Public Building Service 100 Standards for general office spaces.
- Level G-- Demolition and abatement on the Ground Level to as required to allow mechanical, plumbing, fire protection and electrical systems work to proceed, removal and replacement of all mechanical, plumbing, fire protection and electrical systems to bring them up to the scope of work described in Mechanical Alternate M-1 prepared by HGA, and replace all architectural finishes required to meet GSA Public Building Service 100 Standards for general office spaces.
- Level 1-- Demolition and abatement on Level 1 as required to allow all mechanical, plumbing, fire protection and electrical systems work to proceed,

removal and replacement of all mechanical, plumbing, fire protection and electrical systems to bring them up to the scope of work described in Mechanical Alternate M-1 prepared by HGA, and replace all architectural finishes required to meet GSA Public Building Service 100 Standards for general office spaces.

- Level 2-- Demolition and abatement on Level 2 as required to allow mechanical, plumbing, fire protection and electrical systems work to proceed, removal and replacement of all mechanical, plumbing, fire protection and electrical systems to bring them up to the scope of work described in Mechanical Alternate M-1 prepared by HGA, and replace all architectural finishes required to meet GSA Public Building Service 100 Standards for general office spaces.
- Level 3--Demolition and abatement ONLY AS REQUIRED to allow the existing mechanical and electrical systems on Level 3 to be tied into the new mechanical and electrical feeds from the Penthouse Level and repair of finishes damaged to make these connections.
- Level 4--Demolition and abatement ONLY AS REQUIRED to allow the existing mechanical and electrical systems on Level 4 to be tied into the new mechanical and electrical feeds from the Penthouse Level and repair of finishes damaged to make these connections.
- Level 5--Demolition and abatement ONLY AS REQUIRED to allow the existing mechanical and electrical systems on Level 5 to be tied into the new mechanical and electrical feeds from the Penthouse Level and repair of finishes damaged to make these connections.
- Level 6--Demolition and abatement ONLY AS REQUIRED to allow the existing mechanical and electrical systems on Level 6 to be tied into the new mechanical and electrical feeds from the Penthouse Level and repair of finishes damaged to make these connections.
- Penthouse Level-- Demolition and abatement on the Penthouse Level as required to allow mechanical, plumbing, fire protection and electrical systems work to proceed, removal and replacement of all mechanical, plumbing, fire protection and electrical systems to bring them up to the scope of work described in Mechanical Alternate M-1 prepared by HGA, and replace all architectural finishes required to meet GSA Public Building Service 100 Standards for general office spaces.

The following are excluded from the scope of this modification, but may be performed at a later date, by mutual agreement of both the GSA and Ryan, if funds from cost savings or additional funding becomes available:

- Any work on site (outside the building).
- Any work for the Motor Pool Building.
- Any work for the Sally Port Building.
- Courtrooms / Chambers for the ICE Spaces in the Whipple Building.
- Detention Areas for the ICE Space and the Whipple Building.
- Any item in the RFP but not included above.

Mobilization

Mobilization costs, which include but are not limited to, pre-project set-up and project bidding and review, are included in this Guaranteed Maximum Price and will be billed with the initial application for payment during the construction phase.

Project Contingency

Included in the GMP is a project contingency, as stated in the RFP, of \$3,294,000 or 4% of the estimated cost of the work. The project contingency will be managed in accordance with the following:

- The CMc agrees to track and manage this contingency via a cost report to be submitted to the GSA with each payment request.
- The CMc will obtain prior approval from the GSA Contracting Officer prior to the contingency being utilized. GSA will not unreasonably withhold such approval.
- 3. The CMc shall document payment requests against the contingency with appropriate backup.

A portion of the project contingency may be returned to GSA at a point in the project when the risk is determined to be substantially reduced. This will be accomplished through mutual agreement between GSA and Ryan. Any cost savings realized will be shared in accordance with CMc Clause – Construction Manager as Constructor (CMc) Guaranteed Maximum Price with Construction Contingency Allowance and Shared Savings, Attachment A of the scope of work.

Project Duration

Ryan shall be required to (a) commence work within one (1) calendar day after the contractor receives notice to proceed, which shall not be issued until design is substantially complete, all major work scopes to be subcontracted have been bid and Ryan has the necessary number of workers to (b) prosecute the work diligently; and (c) complete the entire work ready for use not later than one thousand ninety five (1,095) calendar days after receipt of notice to proceed.

Authorization to proceed may be granted in part or for the entire construction phase services. Performance and Payment Bonds will be provided to the Government covering the total GMP amount prior to issuance of the Notice to Proceed. No construction work shall commence prior to issuance of the Notice to Proceed.

Consistent with Ryan's proposal of October 9, 2009 and the CMc Clauses in Attachment A of the Scope of work, GSA and Ryan shall jointly define Construction Option work <u>in an amount not to exceed the agreed upon GMP.</u>

To the extent necessary, Ryan shall provide GSA with pricing information to include appropriate information on the prices at which the same item or similar items have previously been sold, adequate for GSA to determine the reasonableness of Ryan's prices. Additionally, where Ryan competes portions of the construction option work among trade subcontractors, Ryan and GSA will work collectively to determine what information is necessary to determine the reasonableness of the price for that work. Further, where Construction Option work requires Ryan to provide a commercial item,

GSA shall use price analysis to determine whether the price (for the commercial item) is fair and reasonable.

Liquidated Damages

Liquidated damages may be assessed, in accordance with FAR 52.211-12. The Government incorporates into the contract liquidated damages in the amount of \$31,563.00 per calendar day. This may be less depending on the amount of space that is unavailable for occupation.

Site Investigations

The CMc and GSA recognizes that the CMc was hired for preconstruction services which included reasonable investigation of the existing building conditions and reasonable verification of the work contained in the drawings and specifications of the A-E. The CMc shall be chargeable with knowledge of site conditions only to the extent that such site conditions became known to the CMc during the performance of its preconstruction activities. It is recognized the CMc shall be entitled to rely on the accuracy, validity, completeness and relevance of all studies, reports, surveys, drawings, specifications or other documents provided by the GSA, building management, A-E or other consultants involved in this Project, except for conflicts discovered during preconstruction which relate to the CMc's preconstruction responsibilities outlined within the Request for Proposal and base Contract.

Davis Bacon Wage Determination

This supplemental agreement incorporates Davis Bacon Wage Determination MN080070 dated December 4, 2009 (attached). This wage determination is applicable to all work associated with this supplemental agreement and all subsequent work unless specifically revised by future modification.

Shared Savings

In accordance with CMc Clause – Construction Manager as Constructor (CMc) Guaranteed Maximum Price with Construction Contingency Allowance and Shared Savings, Attachment A and Amendment 02 to the RFP dated September 2, 2009, this project allows for shared savings. If the cost of performance is less than the GMP, Ryan will be entitled to forty (40) percent, if any, of the difference between the Cost of Performance and the GMP. The amount of shared savings shall not exceed two million dollars (\$2,000,000.00).

At the conclusion of subcontract awards, if the CMc has awarded contracts to subcontractors, which in total, are less than that which the CMc presented to GSA in the Guaranteed Maximum Price, the amount of such savings shall be deemed "Buyout Savings". With the next application for payment the CMc and GSA shall execute a change order allocating the Buyout Savings to GSA in totality.

GSA shall receive final executed subcontractor agreements within ten (10) calendar days following the subcontractor buyout.

All other terms and conditions of the contract remain unchanged.