

GENERAL ELECTRIC
GENERAL ELECTRIC COMPANY
FAIRFIELD, CONNECTICUT 06431

SDMS Document



67886

THOMAS M. ARMSTRONG
COUNSEL - CORPORATE ENVIRONMENTAL PROGRAMS

(203) 373-2282

July 6, 1987

Mr. Raymond Basso
USEPA Region II
Room 437
26 Federal Plaza
New York, NY 10278

RE: SCP - Carlstadt
Progress Reports for April and May, 1987

Dear Mr. Basso,

Regarding your recent letter, I have enclosed a copy of the status report for April and May, 1987 at the above site. EPA was inadvertently omitted from the distribution list. We have established a new procedure, and Dames & Moore will be forwarding its report directly to the Agency.

If you have any questions, please call.

Very truly yours,

T. M. Armstrong
T. M. Armstrong

TMA/lcm

0958M

Enclosure

cc: Janet Feldstein - USEPA

003585

New File.

SCP-Carlstadt
RI/FS Contract
Reports.



DAMES & MOORE

A PROFESSIONAL LIMITED LIABILITY PARTNERSHIP
6 COMMERCE DRIVE, STAMFORD, NEW JERSEY 06904-1111

8300

June 19, 1987

Mr. Thomas D. Morris, P.E.
IBM Real Estate & Construction Division
208 Harbor Drive
Stamford, Connecticut 06904

Re: RI/FS Project
SCP Site
Carlstadt, New Jersey
Progress Report - April and May, 1987

Dear Mr. Morris:

Discussed below are project highlights and progress for April and May, 1987. Future progress reports will be issued monthly since the Project Operations Plan (POP) has been approved by USEPA and is currently being implemented.

Progress and Status

1. USEPA approval of the March 4, 1987 POP was received by Dames & Moore on April 8, 1987.
2. The site survey and geophysical survey were completed by the first week in May. Preliminary geophysical data was transmitted to EPA on May 15, and final data were transmitted on May 20. No comments had been received by May 31.
3. Drilling is scheduled to begin on June 1.

Technical Issues

The geophysical survey identified magnetic and conductivity anomalies at various locations across the site. Nothing conclusive could be inferred from the data. Well and soil sampling locations will be shifted, if possible, to correspond with nearby anomalous zones.

Schedule

The RI field work is three days behind schedule. POP approval was received on Wednesday, April 8, and it was not practical to mobilize contractors for a mid-week start.

Contractual Matters

Refer to the discussion of a revised payment schedule under the same heading in the September, 1986 progress report (dated October 10, 1986). A revised payment schedule will be submitted with the revised contract amount.

003586

T. M. ARMSTRONG
JUN 22 1987



DAMES & MOORE

A PROFESSIONAL LIMITED PARTNERSHIP

Mr. Thomas D. Morris, P.E.

June 19, 1987

Page - 2 -

Financial

A revised contract amount is currently being prepared for your review to include increased costs due to project delays and out-of-scope items.

Out-Of-Scope

The front gate to the site has been replaced and utilities have been turned on. The associated costs will be included in the revised contract amount.

Planned Activities -- June, 1987


1. Initiate Phase I field work (soil sampling and well installation).
2. Receive and incorporate Committee comments on the draft Scoping Document (transmitted to the Committee on February 17, 1986).

- oOo -

Should you have any questions or require additional information, please contact the undersigned.

Very truly yours,

DAMES & MOORE


Gerard M. Coscia, P.E.
Project Manager

GMC/jhm

cc: Thomas M. Armstrong
General Electric Company

Louis M. DeStefano
Carpenter, Bennett & Morrissey

003587