

SAUGET LANDFILL SITE G

Contract #68-S2-5001

Delivery Order No: 5001-05-368

Ceiling Amount: \$100,000

Date of Order: March 8, 1995

Work Completion: Sauget Landfill Site G
St. Clair County
Queeny Avenue
Sauget, Illinois

1. Scope of Work

Week of March 29, 1995

- a. Participate in a site visit for preplanning with the OSC.
- b. Develop a Health and Safety Plan to cover on site activities.
- c. Set up a lab for analysis for PCBs and dioxin of preliminary site soil samples to determine the extent of contamination.

Week of April 3, 1995

- d. Mobilize a track loader for initial site clearing to allow placement of an office and shower trailer.
- e. Cover initial clearing area with soil and rock to allow placement of an office trailer and a shower trailer.

Week of April 10, 1995

- f. Get utility hookups to trailers and office equipment for inside the trailers.
- g. Set up fence boundary for exclusion zone with one entry and one exit complete with a decon line to outside the exclusion zone.
- h. Set up PVC water line for dust suppression and emergency decontamination.

Week of April 17, 1995

- i. Begin clearing the rest of the site of trees and brush and excavate soil to allow a cap to be placed on top.
- j. Excavated soil will be placed in depression area to bring it up to grade.

Week of April 24, 1995

- k. Solidify tar pits with fly ash or similar material.
- l. Properly abandon monitoring wells contained on site.

Week of May 1, 1995

- m. Haul in backfill to place an approximate 1-2 foot cap over excavation area (approximately 11,000 yd³ of soil).

Week of May 22, 1995

- n. Seed area to prevent erosion of fill material.
- o. Demobe equipment and personnel from site.

2. **Site Preplanning/Site Visit**

During March of 1995, an initial site visit was conducted by the USEPA. During the visit, the USEPA discussed the tasks to be performed by the ERCS contractor. Topics relating to mobilization date, logistical requirements, safety issues, and disposal requirements were discussed.

The following personnel attend the site walk.

Sam Borres	EPA
Ken Braig	Riedel
Greg Rakers	Riedel
Sammy Sirhan	E & E

3. **Site Specific Health and Safety Plan**

Final preparation of the Health and Safety Plan has been completed by Riedel. A copy will be revised by the OSC prior to implementation and any on site work inside the fence area occurs. A copy of the Health and Safety Plan will be available on site through the duration of the project.

4. **Mobilization**

Riedel will mobilize personnel and equipment from Riedel's St. Louis office on April 3, 1995.

5. **On Site Set Up**

Riedel will initially mobilize one response manager, two equipment operators, and one laborer to assist in site set up. Two additional laborers will be added for dust suppression and hand work as required after initial set up.

6. **Personnel**

Response Manager	Ken Braig
Field Clerk	Tom Casalino
Health and Safety	Greg Rakers
Equipment Operator/Foreman	Rex Keys
Equipment Operator	Basil Nagel
Laborer	Kevin Ham
Laborer	To Be Announced
Laborer	To Be Announced

7. **Equipment**

a. **General**

4	Two Way Radios
1	Cellular Phone
2	Fire Extinguishers
1	5 KW generator

b. **Office/Administrative**

1	Office Trailer
1	Shower Trailer
1	Fax Machine
1	Copy Machine
1	Water Cooler
2	Porta-Johns

c. **Vehicles**

2	Pickup Trucks
---	---------------

d. **Heavy Equipment**

- 1 Track Hoe
- 1 Track Loader
- 1 Dozer (mobilize in May 1995 for clean soil)

e. Decontamination

- 1 Steam Cleaner will be used on an as needed basis for decontamination of equipment