

## EPA REGION V

## DAILY WORK ORDER / REPORT

PAGE

OF

10013

3/30/95

DATE

Thursday 3-29-95

SITE NAME: Sewer Landfill Site G

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Barrie

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bragg

MONITORS:

CONTRACTOR:

## WORK AUTHORIZED

## WORK ACCOMPLISHED

1 move to site to begin initial  
set up.

1) on-going

2 install a gate to the site.

2) on-going, (installed 2x3" posts)

3 begin installation of temporary water line

3) on-going, completed ~ 120', 20' left  
for day light operation on 3/31/95

4.) Move Backhoe (580) + Stakebed

4) completed

5) Move OFFICE - Trailer from Site  
R to Site G

5) completed

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam BarrieKen BraggSam BarrieKen Bragg

## AUTHORIZED PERSONNEL

☒ SUPERVISOR  
☐ FOREMAN  
☐ CHEMIST

☐ CLERK  
☒ OPERATOR  
☐ OTHER

☒ CLEAN-UP TECHNICIAN  
☐ LAB TECHNICIAN  
☐ OTHER

## EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
<del>580</del> 580 backhoe		✓	✓				
2ton stakebed		✓					
1 pu truck		✓					
5-KW GENERATOR		✓					

## AMENDMENTS

OSC SIGNATURE

RM SIGNATURE