

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 160015

SITE NAME: Sauget, Site GDATE 4/3/95

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Borries

CONTRACT NO.:

RESPONSE MANAGER:

Ken BraggMONITORS: Ecolog & Emmett / S. SIKHANCONTRACTOR: RESS

WORK AUTHORIZED

WORK ACCOMPLISHED

- 1) Complete water line
- 2) Complete gate installation
- 3) Begin Site Clearing & Grubbing
- 4) mobilize Tractor + Loader
- 5) mobilize personnel (1 R.M., 1 Foreman, Equip op. and Laborer)

- 1) on-going
- 2) Completed
- 3) Incomplete
- 4) Complete
- 5) Complete

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

AUTHORIZED PERSONNEL

☒ SUPERVISOR
☒ FOREMAN
☐ CHEMIST

☐ CLERK
☒ OPERATOR
☐ OTHER

☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
530 E. backhoe	1	✓					
1528000 Tractor	1	✓					
J.D. 566B Loader	1		✓				
Pickup	1	✓					
Office Trailer	1	✓					
5 KW Generator	1	✓					

AMENDMENTS

picked up hydrant - meter from I.L. Am. water Co.

OSC SIGNATURE

RM SIGNATURE