

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: *Savage Site G*

WED DATE 4/5/95

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Borries

CONTRACT NO.:

RESPONSE MANAGER:

K. Brey

MONITORS:

E+E

CONTRACTOR:

RESOS

WORK AUTHORIZED

WORK ACCOMPLISHED

- 1) CONTINUE SITE Cleanup & grubbing
- 2) INSTALL 2" Valve at the H2O Line.
- 3) Pressure Test Water Line

continues

complete

Line failed at a connector. It will be re-glued connected and checked tomorrow

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

*Sam Borries**K. Brey**Sam Borries**K. Brey*

AUTHORIZED PERSONNEL

1 SUPERVISOR
1 FOREMAN
 _____ CHEMIST

1 CLERK
1 OPERATOR
 _____ OTHER _____

1 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER _____

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
LS-2300 Truck hoe	1	✓					
530E Backhoe	1	✓					
JD 566B Loader	1		✓ R				
OFFICE TRUCK	1	✓					
PICKUP	1	✓					
5 KW Generator	1	✓					

R = Rental

AMENDMENTS

Denote of the Case 580 backhoe and the 2x ton stakebed

OSC SIGNATURE

Sam Borries

RM SIGNATURE

K. Brey