

SITE NAME: *Sewer, Site G*DATE *4/6/95*

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Borries

CONTRACT NO.:

RESPONSE MANAGER:

*Ken Braig*MONITORS: *E+E Sammy Sirhan*CONTRACTOR: *RES*

WORK AUTHORIZED

WORK ACCOMPLISHED

- Place clean backfill over excavated support zone area, haul in backfill and sample

Completed

- Move stockpiled Rock from Site Q to Site G and supplement w/ new rock if necessary

Completed moving stockpile from Site Q. Additional rock will be ordered on 4/7/95

- continue brush clearing if time permits

In Complete

- Contact utilities again

On-going

OSC SIGNATURE

Sam Borries

RM SIGNATURE

[Signature]

OSC SIGNATURE

Sam Borries

RM SIGNATURE

[Signature]

AUTHORIZED PERSONNEL

1 SUPERVISOR
 _____ FOREMAN
 _____ CHEMIST

1 CLERK
2 OPERATOR
 _____ OTHER _____

1 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER _____

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
<i>p/u truck</i>	<i>1</i>	<i>✓</i>		<i>PICKUP / F. HD</i>	<i>1</i>	<i>✓</i>	
<i>LS 2800 Excavator</i>	<i>1</i>	<i>✓</i>					
<i>JD 555 Loader</i>	<i>1</i>	<i>✓</i>					
<i>Officer trailer</i>	<i>1</i>	<i>✓</i>					
<i>5kw generator</i>	<i>1</i>	<i>✓</i>					
<i>Hand held redior</i>	<i>4</i>	<i>✓</i>					
<i>Tools</i>	<i>2</i>	<i>✓</i>					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE