

SITE NAME: Bange, Site 6DATE 4/10/95

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Borries

CONTRACT NO.:

RESPONSE MANAGER:

Ken Blumig

MONITORS:

E7T

CONTRACTOR:

LESS

WORK AUTHORIZED

WORK ACCOMPLISHED

- 1) Delim OFFICE Trailer & Shower trailers
- 2) procure electrical service to provide site with power
- 3) Setup Shower Trailer
- 4) Delim poly tank to contain decontamination water
- 5) Haul additional clean dirt to the site
- 6) provide Command post with telephone service

- 1) Complete, deliver 2 10x50 OFF. Trailer & 10x40 Shower Trailer
- 2) on-going, provide procured hookup with be completed on 4/11 S.S
- 3) Complete
- 4) Complete
- 5) Postpond till 4/11/95 a.m.
- 6) Complete

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam BorriesKen BlumigSam BorriesKen Blumig

AUTHORIZED PERSONNEL

1 SUPERVISOR
 _____ FOREMAN
 _____ CHEMIST

2 OPERATOR
 _____ OTHER _____

1 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER _____

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
2800SL Truckee	1	✓		10x50 OFF. Trailer	1		✓R
plw truck	1	✓		10x40 Shower Trailer	1		✓R
J.D. 655B Loader	1		✓R				
* OFFICE Trailer	1	✓					
5-KW Generator	1		✓				
Johnson	2	✓					
H.H. Radios	4		✓				

* UNIT WAS RETURNED TO
 vendor for a bigger one (10x50 OFF. Trailer)

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE