

## DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: Smyth, S. E. G.DATE 4/11/95

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Bonnes

CONTRACT NO.:

RESPONSE MANAGER:

Ken Brwig

MONITORS:

E+E

CONTRACTOR:

RESOS

WORK AUTHORIZED

WORK ACCOMPLISHED

1) Setup pole for electrical wiring  
on 2 phase Command post w/  
200 AMP Service.

not started

2) Get U.E. to inspect th setup  
and designated a dog for th  
service.

not started

3) Procure clay backfill to  
create a buffer zone at th East  
end of th Support zone.

continue - rain delay

4) Setup th decom pad

continue

5) Designate Exclusion, Support and  
Command post, mark w/ orange force

continue

6)

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam BonnesKen BrwigSam BonnesKen Brwig

1 SUPERVISOR  
\_\_\_\_ FOREMAN  
\_\_\_\_ CHEMIST

## AUTHORIZED PERSONNEL

1 CLERK  
2 OPERATOR  
\_\_\_\_ OTHER

1 CLEAN-UP TECHNICIAN  
\_\_\_\_ LAB TECHNICIAN  
\_\_\_\_ OTHER

## EQUIPMENT AND MATERIALS

| ITEM                 | QUANTITY | USED | NOTUSED | ITEM | QUANTITY | USED | NOTUSED |
|----------------------|----------|------|---------|------|----------|------|---------|
| 2800SL Track hoe     | 1        | ✓    |         |      |          |      |         |
| 655B J.D. Loader     | 1        | ✓    |         |      |          |      |         |
| 5KW Generator        | 1        | ✓    |         |      |          |      |         |
| 4-H Radios           | 4        |      | ✓       |      |          |      |         |
| 10x50 OFFICE Trailer | 1        | ✓    |         |      |          |      |         |
| 10x40 Shower Trailer | 1        | ✓    |         |      |          |      |         |
| Johnnie              | 2        | ✓    |         |      |          |      |         |

## AMENDMENTS

OSC SIGNATURE

RM SIGNATURE