

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: *Sauget, Site B*DATE *4/12/95*

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Barrios

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bruig

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

- | | |
|---|--|
| 1) Set pole for electrical wiring and provide 200 AMP Service | Completed pole setup Installation of electrical service in ON |
| 2) Call UE to inspect electrical | 2) Completed, appointment for 4/13/95 |
| 3) Setup clean pad. | 3) post pond |
| 4) Designated Exclusion, Suppression zone | 4) post pond |
| 5) Begin test pit + trench excavations | 5) Completed one test pit - ON-going. |
| 6) Sample monitoring wells + deliver samples to lab. | 6) Completed 2 total wells. Samples in a well. |
| 7) Delivery of office furniture | 7) Completed (4 desks, 4 chairs, one table). |

OSC SIGNATURE

Sam Barrios

RM SIGNATURE

[Signature]

OSC SIGNATURE

Sam Barrios

RM SIGNATURE

[Signature]

AUTHORIZED PERSONNEL

1 SUPERVISOR
 _____ FOREMAN
 _____ CHEMIST

1 CLERK
 * 2 OPERATOR
 _____ OTHER

1 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER

EQUIPMENT AND MATERIALS

| ITEM | QUANTITY | USED | NOTUSED | ITEM | QUANTITY | USED | NOTUSED |
|--------------------|----------|------|---------|-------------|----------|------|---------|
| 2300SL Truck | 1 | ✓ | | Tobacco | 2 | ✓ | |
| H.H. Radio | 4 | ✓ | | Exc machine | 1 | ✓ | |
| 655B Loader | 1 | ✓ | | Copier | 1 | ✓ | ✓ R |
| 4th TRUCK | 2 | ✓ | | | | | |
| 5 KN Concrete | 1 | ✓ | | | | | |
| 10450 OFF. Trailer | 1 | ✓ | | | | | |
| 10450 Shower Trl. | 1 | ✓ | | | | | |

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE