

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

DATE 5/1/95

SITE NAME: Sauget, Site G

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Fred Bartman / Sam Borries

CONTRACT NO.:

RESPONSE MANAGER:

Ken Brins

MONITORS:

EFE

CONTRACTOR:

RESOS

WORK AUTHORIZED

WORK ACCOMPLISHED

1. Continue Solidification with Portland

1. On-going

2. Mobilize (one R.M. one Foreman & 2 laborers)

2. Completed

3. Excavate along fence line

3. postponed until bucket is cleaned

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Fred BartmanSam BorriesSam BorriesKen Brins

1 SUPERVISOR
1 FOREMAN
 _____ CHEMIST

AUTHORIZED PERSONNEL
 _____ CLERK
 _____ OPERATOR
 _____ OTHER _____

2 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER _____

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
2800 SL T. hoe	1	✓		Exc. machine	1	✓	
730 Case backhoe	1		✓	Comps	1	✓	
655B loader	1	✓		Johnnies	2	✓	
ply truck	2	✓		Storage Trailer	1	✓	
10K50 OFF TRAILER	1	✓					
10K40 DECON TRAILER	1	✓					
H-H. Radios	4	✓					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE