

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: Savage, Site G.DATE 5/4/95SITE/SPILL NO.: 4V
ON-SCENE COORDINATOR:CONTRACT NO.:
RESPONSE MANAGER:MONITORS: E & ECONTRACTOR: Riedel/Smith

WORK AUTHORIZED

WORK ACCOMPLISHED

1. Continue solidification of Tar pits
with "Code L" Lime

postponed due to heavy rain

2. Continue brush cutting

ongoing

3. gravel NE gate entrance

complete

4. Samples to Environmentalists.

complete (2) PCB precursor samples
to EMT. (4) samples sent Environmentalists

5. Sample of clean fill

postponed due to rain (dirt source
is inaccessible)

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

AUTHORIZED PERSONNEL

1 SUPERVISOR
1 FOREMAN
 _____ CHEMIST

1 CLERK
 _____ OPERATOR
 _____ OTHER _____

2 CLEAN-UP TECHNICIAN
 _____ LAB TECHNICIAN
 _____ OTHER _____

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED

worked short day, 6 hrs
 on site due to excessively muddy conditions

AMENDMENTS

RM
 OSC SIGNATURE

OSC
 RM SIGNATURE