

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1
DATE Friday 5/5/95

SITE NAME: Sargent Site G

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

San Barrios

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bragg

MONITORS:

E & E

CONTRACTOR:

Riedel/Smith

WORK AUTHORIZED

WORK ACCOMPLISHED

1. Begin solidification of tar pits with "Code L" line

ongoing

2. Clear any remaining brush

ongoing - fence line

3. Haul in additional "Code L" line

not started / foul weather

4. Dioxin sample offsite area South of waste (Dioxin Equivalency)

not started

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

San Barrios

Ken Bragg

San Barrios

1 SUPERVISOR
FOREMAN
CHEMIST

AUTHORIZED PERSONNEL
1 CLERK
1 OPERATOR
OTHER

3 CLEAN-UP TECHNICIAN
LAB TECHNICIAN
OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
28mm SL T. bar	1	✓		Copper	1	✓	
655R SA LOAD-EX	1	✓		Tubercles	2	✓	
PIV TRUCK	2	✓		H-H Radars	4	✓	
10x22 OFF. TRAILER	1	✓					
10x40 DECON TRUCK	1	✓	2x15				
730 CASE B. 100	1	✓					
FOX MACH.	1	✓					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE