

**EPA REGION V
DAILY WORK ORDER / REPORT**

160051
PAGE 1 OF 1
DATE 5/16/95

SITE NAME:

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Barrios

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bragg

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

- 1- Continue Solidification of D.C. pit # 2
- 2- RECEIVE ADDITIONAL CODE-L LINE.
- 3- EXTEND INNER AND OUTER CASING OF MONITORING WELL N° 64239

WORK WAS POSTPONED DUE TO ENCLUMENT WEATHER AND MUDDY SURFACE OF THE LANDFILL.

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam Barrios

Ken Bragg

Sam Barrios

Ken Bragg

SB

AUTHORIZED PERSONNEL

☒ SUPERVISOR
☒ FOREMAN
☐ CHEMIST

☒ CLERK
☒ OPERATOR
☐ OTHER

☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
2800 Track Hoe	1		✓	FAX		✓	
780 Cas Backhoe	1		✓	Copier		✓	
655 JD Loader	1		✓	Plu Truck	2	✓	✓
10x50 Off Trailer	1	✓					
10x40 Shower Trailer	1	✓					
H. H. Radios	4		✓				
Storage Trailer	1	✓					

AMENDMENTS

plu Trucks WERE USED

OSC SIGNATURE

Sam Barrios

RM SIGNATURE

Ken Bragg