

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE Monday OFDATE 5-22-95SITE NAME: Sage Landfill site 5SITE/SPILL NO.: 40

ON-SCENE COORDINATOR:

Sam Barries

CONTRACT NO.:

RESPONSE MANAGER:

Ken BraggMONITORS: E+E/TATCONTRACTOR: Riedel/Smith

WORK AUTHORIZED

WORK ACCOMPLISHED

1 excavate along the fence line

1 on-going

2 order additional "code 1" line if ground is not too soft

2. Completed, delivery setup for 5/23/95

3 evening excavation of waste lot remaining

3. On-going, excavated ~25x25 area and backfilled with Compaction

4. pump ponded rain water onto the surface of the fenced area FOR DUST CONTROL

4. On-going.

5. Deliver Samples to ENVIRONMETRICS LAB

5. Completed

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam BarriesKen BraggSam BarriesKen Bragg
☒ SUPERVISOR
☐ FOREMAN
☐ CHEMIST

 AUTHORIZED PERSONNEL
☐ CLERK
☐ OPERATOR
☐ OTHER

☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
2800 SL-T. Hoe	1	✓ R		10K50 SHOWY TRAILER	1	✓	
155 SD Loader	1	✓ R		Fork	1	✓ R	
655 SD Loader	1	✓ R		Compactor	1	✓ R	
Roller-Compactor	1	✓ R		2" pump	1	✓	
780 Case B. Hoe	1	✓		H. Ho Radio	4	✓ 2	
ply truck	2	✓		Johns	2	✓	
10K50 OFF. TRAILER	1	✓					

AMENDMENTS

6- Mobilize Roller-Compactor to site (Completed)

OSC SIGNATURE

Sam Barries

RM SIGNATURE

Ken Bragg