

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: *Sauger, Site B*

DATE *5/25/95*

SITE/SPILL NO.: *4U*
ON-SCENE COORDINATOR:
Sam Borries

CONTRACT NO.:
RESPONSE MANAGER:
Ken Brain

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

- 1) Solidify oil pit NO OP-2*
- 2) FIX THE FENCE LINE ON THE SOUTHWEST CORNER of THE SITE*
- 3) TRANSFERE WIESE STOCKPILE TO THE MIDDLE AREA OF THE LANDFILL*
- 4) Demobe 455 JD Loader*
- 5) Demobe Roller Compactor*
- 6) SECURE SITE FOR WEEKEND*

- 1) Delayed Due to weather conditions*
- 2) Completed (temporarily)*
- 3) Delayed Due to weather conditions*
- 4) Completed*
- 5) Completed*
- 6) Completed*

OSC SIGNATURE
Sam Borries

RM SIGNATURE
[Signature]

OSC SIGNATURE
Sam Borries

RM SIGNATURE
[Signature]

1 SUPERVISOR
1 FOREMAN
 CHEMIST

AUTHORIZED PERSONNEL
1 CLERK
1 OPERATOR
 OTHER

1 CLEAN-UP TECHNICIAN
 LAB TECHNICIAN
 OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
<i>2800 S/L T. Hoe</i>	<i>1</i>	<i>✓</i>		<i>Fax Machine</i>	<i>1</i>	<i>✓</i>	
<i>455 JD Loader</i>	<i>1</i>	<i>✓</i>		<i>Copier</i>	<i>1</i>	<i>✓</i>	
<i>655 JD Loader</i>	<i>1</i>	<i>✓</i>		<i>H.H. Radios</i>	<i>4</i>		<i>✓</i>
<i>780 Case Back hoe</i>	<i>1</i>		<i>✓</i>	<i>Johnnies</i>	<i>2</i>	<i>✓</i>	
<i>Plu Truck</i>	<i>2</i>	<i>✓</i>					
<i>10X50 OFF. Trailer</i>	<i>1</i>	<i>✓</i>					
<i>10X40 Storage Trailer</i>	<i>1</i>	<i>✓</i>					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE