

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

DATE Tuesday 6-6-95

SITE NAME: Sauget Landfill Site G

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Bortis

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bragg

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

1. continue solidification of OP-1
w/ solidification of small containers
previously excavated

1. On-going

2. stockpile 10 loads of clean fill

2. on-going (two loads delivered, due to
enclosure weather)3. sample backfill from Quarry
for Volatiles (VOCs)

3. Completed

4. switch out laborers

4. Completed Ran by barger replaced R. Verady

5. Solidify all liquid chemical
containers excavated earlier

5. Completed

6. Deliver Samples from test #3
to Environmental labs

6. Completed

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Sam BortisKen BraggSam BortisKen Bragg☒ SUPERVISOR
☒ FOREMAN
☐ CHEMISTAUTHORIZED PERSONNEL
☒ CLERK
☐ OPERATOR
☐ OTHER☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
LB 2800 truck	1	✓		capiler	1	✓	
SD 655 track loader	1		✓ B	HH radios	4	✓	
pu truck	2	✓		John's	2	✓	
ofc trailer	1	✓					
dem trailer	1	✓					
storage trailer	1	✓					
fox truck	1	✓					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE