

160067

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: *Sauger, Site B*

DATE 6/7/95

SITE/SPILL NO.: 4U
ON-SCENE COORDINATOR:*Sam Borries*

CONTRACT NO.:

RESPONSE MANAGER:

Ken Brain

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

1. Continue Solidification of
Opal1. On-going, work was discontinued
due to inclement weather.

2. Continue dust suppression ops

2. On-going

3. Scrape and grade Southwest
corner of the paved area.

3. Completed (95%)

4) Deliver two loads of lime
(~ 50 tons).

4) Completed.

OSC SIGNATURE

Sam Borries

RM SIGNATURE

Ken Brain

OSC SIGNATURE

Sam Borries

RM SIGNATURE

Ken Brain

AUTHORIZED PERSONNEL

☒ SUPERVISOR
☒ FOREMAN
☐ CHEMIST

☒ CLERK
☒ OPERATOR
☐ OTHER

☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

| ITEM | QUANTITY | USED | NOTUSED | ITEM | QUANTITY | USED | NOTUSED |
|----------------------|----------|------|---------|-------------|----------|------|---------|
| 2800 S/L T. Hoe | 1 | ✓ | | Rax Machine | 1 | ✓ | |
| 455 JD Loader | MB | — | — | Copier | 1 | ✓ | |
| 655 JD Loader | 1 | ✓ | | H.H. Radios | 4 | ✓ | |
| 780 Case Back hoe | MB | — | — | Johnnies | 1 | ✓ | |
| PLU TRUCK | 2 | ✓ | | | | | |
| 10X50 OFF. Trailer | 1 | ✓ | | | | | |
| 10X40 Shower Trailer | 1 | ✓ | | | | | |

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE