

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

DATE 6-13-95

SITE NAME: Sarge Area 1 Site G

SITE/SPILL NO.:	CONTRACT NO.:
ON-SCENE COORDINATOR:	RESPONSE MANAGER:

Sam Barrios

Ken Breig

MONITORS: <u>E &amp; F Sammy Sirhan</u>	CONTRACTOR: <u>JRES</u>
---	-------------------------

WORK AUTHORIZED	WORK ACCOMPLISHED
-----------------	-------------------

1	Continue solidification of OP-1	Completed
2	clean dirt stockpiled	10 loads stockpiled
3	dust suppression	ongoing
4	dig north of OP-2 to use existing line	complete
5	contact pipeline company about position of pipeline Bill Rush 618-254-4003 Lyle Wilson Explorer Pipeline	complete. pipeline is marked at ground level

OSC SIGNATURE	RM SIGNATURE	OSC SIGNATURE	RM SIGNATURE
<u>Sam Barrios</u>	<u>K. Breig</u>	<u>Sam Barrios</u>	<u>K. Breig</u>

AUTHORIZED PERSONNEL	
<u>1</u> SUPERVISOR	<u>1</u> CLEAN-UP TECHNICIAN
<u>1</u> FOREMAN	<u> </u> LAB TECHNICIAN
<u> </u> CHEMIST	<u> </u> OTHER <u> </u>
<u> </u> CLERK	<u> </u> OPERATOR
<u> </u> OTHER <u> </u>	<u> </u> OTHER <u> </u>

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
oil trailer	1			tox/caper	1		
shower trailer	1			johns	1		
storage trailer	1						
pu trucks	2						
2800 LB excavator	1						
JD 655 trackhoe	1						
HH radios	4						

clear brush out of east fence AMENDMENTS continue

OSC SIGNATURE <u>Sam Barrios</u>	RM SIGNATURE <u>K. Breig</u>
----------------------------------	------------------------------