

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: Swampy Site

DATE: 7/12/95

SITE/SPILL NO.:
ON-SCENE COORDINATOR:
Sam Perrier

CONTRACT NO.:
RESPONSE MANAGER:
K. Brown

MONITORS: E+El Sam Sisk
WORK AUTHORIZED

CONTRACTOR: RESOS
WORK ACCOMPLISHED

- 1) Start hauling chert off site
- 2) Follow up w/ City of Chabok regarding Sewer Capacity in order to discharge wastewater through their sewer system.
- 3) Collect additional Surface Soil Samples & submit for Nitroammonia & Semi-VOC.
- 4) Collect Soil Samples for SW & SE corners of the parcel area

- 1) On-going. Completed total 88 trucks
- 2) City of Chabok Sewer System Capacity is 100 GPM via PVC line which is not adequate for site use
- 3) Completed
- 4) Completed

OSC SIGNATURE [Signature] RM SIGNATURE [Signature]

OSC SIGNATURE [Signature] RM SIGNATURE [Signature]

AUTHORIZED PERSONNEL

- | | | |
|-----------------------|-----------------------------------|-----------------------------------|
| <u>1</u> SUPERVISOR | <u> </u> CLERK | <u> </u> CLEAN-UP TECHNICIAN |
| <u>1</u> FOREMAN DBA | <u> </u> OPERATOR | <u> </u> LAB TECHNICIAN |
| <u> </u> CHEMIST | <u> </u> OTHER <u> </u> | <u>1</u> OTHER <u>labor (SC)</u> |

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
D-6 Dozer	1	✓		Pump machine	1	✓	
OFF. Trailer	1	✓					
Decon Trailer	1	✓					
Storage Tanks	1	✓					
plu truck	1	✓					
laborer	2	✓					
Copier	1	✓					

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE