

## EPA REGION V

## DAILY WORK ORDER / REPORT

PAGE 1 OF 1

SITE NAME: Saugus Site GDATE 7/14/95SITE/SPILL NO.: 40

CONTRACT NO.:

ON-SCENE COORDINATOR:

RESPONSE MANAGER:

Sam Barrios / Sonia VegaKen BrayMONITORS: E+E / Sam SiskCONTRACTOR: RESS

## WORK AUTHORIZED

## WORK ACCOMPLISHED

1- Continue to haul clean fill and grad it on site

1- Completed hauling 82 loads. The task will be continued.

2- Check Cap thickness at nine locations of the paved area.

2- Completed, thickness map has been found in site files.

3- Demobe for the weekend break after 8-hour working day

3- Completed

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

Linda Nashour R. R. Linda Nashour

## AUTHORIZED PERSONNEL

☒ SUPERVISOR  
☒ FOREMAN (DBA)  
☐ CHEMIST

☐ CLERK  
☐ OPERATOR  
☐ OTHER

☐ CLEAN-UP TECHNICIAN  
☐ LAB TECHNICIAN  
☒ OTHER laborer (SA)

## EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
06-Dozer	1	<input checked="" type="checkbox"/>		Shovels	2	<input checked="" type="checkbox"/>	
plus truck	1	<input checked="" type="checkbox"/>					
DEF. Trailer	1	<input checked="" type="checkbox"/>					
Decom Trailer	1	<input checked="" type="checkbox"/>					
Storage Trailer	1	<input checked="" type="checkbox"/>					
Fax	1	<input checked="" type="checkbox"/>					
Copier	1	<input checked="" type="checkbox"/>					

## AMENDMENTS

OSC SIGNATURE

RM SIGNATURE