

EPA REGION V

DAILY WORK ORDER / REPORT

PAGE 1 OF 1

160219

SITE NAME:

Sawyer Hill Site

DATE

3/31/95

SITE/SPILL NO.:

ON-SCENE COORDINATOR:

Sam Barrios

CONTRACT NO.:

RESPONSE MANAGER:

Ken Bracy

MONITORS:

CONTRACTOR:

WORK AUTHORIZED

WORK ACCOMPLISHED

1) Delina backfill

complete (14 loads)

2) EXCAVATE GRID # 35 when
lab results indicate PCB > 10 ppm.

complete

3) Collect Sample LB-35 for Confirmation
and deliver samples to lab.

complete

4) decon 500 2800LF backhoe bucket
after excavation of GRID # 35.

complete

OSC SIGNATURE

Sam Barrios

RM SIGNATURE

Ken Bracy

OSC SIGNATURE

Sam Barrios

RM SIGNATURE

Ken Bracy

AUTHORIZED PERSONNEL

☒ SUPERVISOR
☐ FOREMAN
☐ CHEMIST☐ CLERK
☒ OPERATOR
☐ OTHER☒ CLEAN-UP TECHNICIAN
☐ LAB TECHNICIAN
☐ OTHER

EQUIPMENT AND MATERIALS

ITEM	QUANTITY	USED	NOTUSED	ITEM	QUANTITY	USED	NOTUSED
2800LF Buckets	1						
1 pickup truck	1						

AMENDMENTS

OSC SIGNATURE

RM SIGNATURE