

**SAUGET LANDFILL**  
**Contract #68-S2-5001**

**Delivery Order No.:** 5001-05-365  
**Ceiling Amount:** \$100,000  
**Date of Order:** 01/25/95  
**Work Completion:** 03/17/95

**Sauget & Company Landfill, Site Q**  
**St. Clair County**  
**Sauget, Illinois**

**1. Scope of Work**

- a. Participate in a site visit for preplanning with the OSC.
- b. Develop a Health and Safety Plan to cover removal activities.
- c. Haul in rock to make a pad to set the rolloffs and office trailer.
- d. Mobilize a long front trackhoe for excavation.
- e. Excavate areas of visual and analyzed contaminated areas and place excavated material into a rolloff. Segregate highly contaminated drum material from lower contaminated soil.
- f. Collect bulked samples for profiling and disposal facility approval.
- g. Properly dispose of contaminated material.
- h. Grid sample excavated area to obtain the extent of contamination and remove the remaining soil.
- i. Implement necessary backfill and erosion control measures to prevent cap erosion.

**2. Site Pre-Planning/Site Visit**

On February 16, 1995, an initial site visit was conducted by the USEPA. During the visit the USEPA explored the tasks to be performed by the ERCS contractor. Topics relating to mobilization date, logistical requirements, safety issues and disposal requirements were discussed.

The following personnel attended the site walk:

Sam Borries	USEPA
Ken Braig	Riedel
Russ Gullledge	Riedel
Greg Rakers	Riedel

**3. Site Specific Health & Safety Plan**

Final preparation of the Health and Safety Plan has been completed by Riedel. A copy of the Health and Safety Plan will be reviewed by the OSC prior to implementation. A copy of the Health and Safety Plan will be available on-site through the duration of the project.

**4. Mobilization**

Riedel will mobilize personnel and equipment from Riedel's St. Louis office. Mobilization is scheduled for February 21, 1995.

**5. On-Site Set-Up**

Riedel will initially mobilize one Response Manager, one equipment operator and one laborer to assist in rock placement and trailer set-up. Two additional laborers will be added for hand work as required.

**6. Personnel**

a)	Response Manager	Ken Braig
b)	Field Clerk	Nicole Allen
c)	Health & Safety	Greg Rakers
d)	Equipment Operator	
e)	Laborers	
f)	T & D Coordinator	Mark Douglas

**7. Equipment**

a)	General
	4 Two Way Radios
	1 Cellular Phone
	2 Fire Extinguishers
	1 First Aid Kit
b)	Office/Administrative

c) Vehicles

2 Pick-up Trucks  
1 Break Van

d) Trailers

1 Office Trailer

e) Heavy Equipment

1 Longfront Trackhoe

f) Decontamination

**8. Materials**

4 rolls	Visqueen
5 cases	Tyvek
1 case	GMC-H Cartridges
1 case	Duct Tape
4 each	Shovels
20 each	Fence Posts
2 rolls	Bannerguard
1 case	Latex Gloves
1 case	Latex Booties
1 roll	Drum Liners
1 case	Paper Towels