

166280

**Sediment and Soil Time Critical Removal Action
Dead Creek Segments B, C, D, E and Site M
Project Schedule**

DRAFT

<u>Work Element</u>	<u>Start</u>	<u>End</u>	<u>Duration</u>
• Compatibility Tests	Jun 1, 2000	Nov 30, 2000	6 Months
• Cell Design Approval	Jun 30, 2000	Dec 31, 2000	6 Months
• TCRAWP Approval ^{Work Plan}	Jun 30, 2000	Aug 31, 2000	2 Months
• Sediment Dewatering	Sep 1, 2000	Sep 1, 2001	12 Months
• Cell Construction Bid	Feb 1, 2001	Feb 28, 2001	1 Month
• Cell Construction Award	Mar 1, 2001	Mar 31, 2001	1 Month
• Mobilization	Apr 1, 2001	Apr 30, 2001	1 Month
• Cell Construction	May 1, 2001	Aug 31, 2001	4 Months
• Sediment Transfer	Sep 1, 2001	Dec 31, 2001	4 Months
• Cap Construction	Jan 1, 2002	Feb 28, 2002	2 Months
		Project Duration	19 Months