

SDMS US EPA Region V

Imagery Insert Form

EPA Region 5 Records Ctr.



223143

Document ID:

Some images in this document may be illegible or unavailable in SDMS. Please see reason(s) indicated below:



Illegible due to bad source documents. Image(s) in SDMS is equivalent to hard copy.

Specify Type of Document(s) / Comments:



Includes X COLOR or RESOLUTION variations.

Unless otherwise noted, these pages are available in monochrome. The source document page(s) is more legible than the images. The original document is available for viewing at the Superfund Records Center.

Specify Type of Document(s) / Comments:

COLOR CODED LINES IN SOME GRAPHS



Confidential Business Information (CBI).

This document contains highly sensitive information. Due to confidentiality, materials with such information are not available in SDMS. You may contact the EPA Superfund Records Manager if you wish to view this document.

Specify Type of Document(s) / Comments:



Unscannable Material:

Oversized or Format.

Due to certain scanning equipment capability limitations, the document page(s) is not available in SDMS. The original document is available for viewing at the Superfund Records center.

Specify Type of Document(s) / Comments:



Document is available at the EPA Region 5 Records Center.

Specify Type of Document(s) / Comments:



June 10, 2004

Mr. Nabil S. Fayoumi
U. S. EPA - Region 5
77 West Jackson Boulevard (SR-6J)
Chicago, Illinois 60604-3590

**Re: Sauget Area 2 Site – October 3, 2002 Unilateral Administrative Order
(UAO) Groundwater Operable Unit
Monthly Report; May 1 - May 31, 2004 Reporting Period**

Dear Nabil:

Attached is the Monthly Report for the Sauget Area 2 Site October 3, 2002 Unilateral Administrative Order (UAO) - Groundwater Operable Unit. This submittal is in fulfillment of the monthly reporting requirements of the UAO, Section XII, paragraph 62, Progress Reports. This report is for the period May 1 – May 31, 2004.

Sincerely,

A handwritten signature in black ink, appearing to read "Steven D. Smith", is written over a horizontal line.

Steven D. Smith

cc: Ken Bardo, - U. S. EPA
Mayor Sauget - Sauget, IL
Sandra Bron – IEPA
Mike Coffey - USFWS
Village of Sauget – c/o P. H. Weis & Associates (Attn: Brian Nelson)
Mayor Frank Bergman – Cahokia
L. Glen Kurowski - Monsanto
Cathleen Bumb – Solutia
Richard Williams – Solutia

Sauget Area 2 Site - Sauget, Illinois

October 3, 2002 UAO – Groundwater Operable Unit

Status Report

Date of Report: June 10, 2004
Period Covered: May 1 - May 31, 2004

Agency Actions / Communications

In an e-mail message dated June 19, 2003, U. S. EPA requested the submission of revised versions of the Focused Feasibility Study, the Remedial Design Work Plan, and the Pre-Final (95%) Remedial Design. The revisions were required to allow the use of a slurry wall rather than jet grouting for construction of the barrier wall. The revised documents were submitted on July 3, 2003. The ESD was issued by US EPA on July 30, 2003. The Final Design Submittals were approved by EPA on October 16, 2003.

Work Performed During the Reporting Period

Slurry Wall

- Total excavation through Friday May 28, 2004 = 277,181 sq ft. This does not include the area around the Ranney well which is ~ 8,500 sq ft.
- Total backfill placed through Friday May 28, 2004 = 189,206 sq ft.
- Cleaning and backfilling of the trench continued through the month of May, with approximately 4,000 cubic yards of new backfill being placed during the month. The rate of backfill in this portion of the trench is being controlled by the need to maintain a minimum of 40 feet of space between the toe of the backfill and the excavation face.
- Excavation of the southern leg of the wall continued during the month and approximately 200 feet of trench was excavated during the month.
- Pipes and services crossing the alignment of the north leg were located during the month. Those pipes that are no longer in service were abandoned and the remaining pipes were encased in concrete. The only remaining utility to be relocated is a stormwater culvert at the extreme eastern end of the north leg of the wall.

- The sand content of the slurry in the deeper portion of the trench exceeded the guidelines set by the contractor. In order to correct this situation, slurry de-sanding was started during the month.

Groundwater Treatment

- Pumping rates for the groundwater extraction system were set in accordance with the lookup tables provided in the ROD and the final design for the “no-wall” condition. This resulted in the groundwater discharge to the river being controlled by the system during the entire month.
- Effluent pumping data for each well are attached.
- Piezometer and pumping data are being forwarded to the Agencies weekly.
- The discharge pipeline was damaged by construction equipment and the extraction system had to be shut down to allow repair of the pipeline. Temporary repairs were completed that same day and the system was back in operation within 8 hours of the shutdown. Permanent repairs were made the following day.

Schedule

A new construction schedule was submitted in April. The Agencies requested that alternatives for accelerating the schedule be evaluated and that evaluation was submitted on May 18, 2004. Based on the evaluation, the option of extending the work week from 5 days to 6 (when the weather is cooperating) appears to offer advantages and the possibility will be explored further.

Submittals in May


An evaluation of alternatives for schedule acceleration was submitted in May.


Work Scheduled for Next Reporting Period

- Continue pumping and treating groundwater based on river level. System control will be based on river levels, as specified in the ROD and the ESD. Flow rates computed for the “no-wall” condition will be used.
- Continue excavating the south leg of the slurry trench and begin excavating the remaining section of the north-south leg in the northwest corner of the site.
- Continue cleaning and backfilling the trench.
- Obtain easement from the Village of Sauget to temporarily close a portion of Riverview Avenue for construction and relocation of the stormwater culvert at the eastern end of the north leg of the wall.
- Relocate stormwater culvert.
- Continue de-sanding and recirculating slurry.

- Construct a temporary slurry holding pond on top of the landfill to store de-sanded slurry until needed on the north leg.


SLURRY WALL PROFILE






SURVEY STATIONS


-18+20 -18+60 -19+00 -19+40 -19+80 -20+20 -20+60 -21+00 -21+40 -21+80 -22+20 -22+60 -23+00 -23+40 -23+80 -24+20 -24+60 -25+00 -25+40



Excavated Rock Depth — Planned Rock Depth 6/3/04 PM Profile — 6/4/04 PM Profile


ile






PUMPING


DAILY TOTAL GALLONS PUMPED W/ RIVER STAGE VS TIME



WATER ELEVATION AND FLOW PLOT



WATER ELEVATION AND FLOW PLOT



WATER ELEVATION AND FLOW PLOT

