


K.2  
12/16/96

**DAILY REPORT**  
**DECEMBER 14 thru 16, 1996**  
**DACW45-89-D-0506 / D. O. # 17**  
**DACA45-96-D-0014 / D. O. # 01**  
**DACA45-96-D-0014 / D. O. # 04**  
**NL INDUSTRIES SUPERFUND SITE**  
**MADISON AND ST. CLAIR COUNTIES, IL.**  
**GRANITE CITY PROJECT OFFICE**  
**U.S. ARMY ENGINEER DISTRICT, CHICAGO**

- ▶ No progress on Delivery Order #17, 63 easements that were not remediated with the lots, due to Granite City refusing access, are to be remediated at a later date. It should be noted that, easements are being remediated in Madison and Venice, Illinois. 31 easements were completed under this contract.
- ▶ No progress on Delivery Order # 01, 63 easements that were not remediated with the lots, due to Granite City denying access, will be remediated at a later. Easements were still remediated in Madison, Illinois. 14 easements were completed under this contract. Closeout and finalization of this contract is under way. All lots are restored.
- ▶ Progress on Delivery Order # 04 continues the remedial action work done under the last two contracts. Schedules continue to be faxed to the Granite City Street Commissioner each week. Access to easements was denied by Granite City, so we are no longer remediating them with the lots. Easements continue to be remediated in Madison and will be remediated in Venice, Illinois.
- ▶ Mr. Bradley called to approve the remediation of the church property at 1300 Grand and all other churches in the zone. 916 Iowa is to be excavated to 6" 1406 Madison is to be resampled, all depths, front and back yards. 2029/31 Bryan, resample at 6-12", front and back. 2138 Benton, resample at 3-6", front and back. He informed me that the six million interagency amendment is being prepared. Also, the EPA has rebutted the article by Mrs. Nonn. I informed the contractor of the above.
- ▶ Mr. Pauls called to discuss progress and completion dates. I told him that the project had to have additional funds by the middle of march. I informed him that the six million was being processed. We also discussed the pile and I informed him that it would take two shifts and a much more coordination.
- ▶ I inspected the work in progress, maintenance procedures, watering, operations and all lots that have been closed out under this contract. Complaints are almost nil, the residents are very satisfied.



Signed: Thomas Bloodworth  
On-Site Representative

Dated: December 16, 1996

EPA Region 5 Records Ctr.



260507