FINAL REPORT FOR REMEDIATION OF LOCATIONS IN GRANITE CITY, MADISON, AND VENICE, ILLINOIS ASSOCIATED WITH NL INDUSTRIES/TARACORP SUPERFUND SITE

PRE-PLACED CONTRACT NO. DACA45-96-D-0014 DELIVERY ORDER NO. 0011

Submitted by:

OHM Remediation Services Corp.

Midwest Region

Prepared by:

Tom Warren Project Manager

October 5, 1998 Project 20366

This information is the exclusive property of the party to whom it is addressed. OHM Remediation Services Corp. assumes no responsibility or liability for the reliance hereon or use hereof by anyone other than the party to whom it is addressed. ©1998 OHM Remediation Services Corp.

EPA Region 5 Records Ctr.

260596

TABLE OF CONTENTS

- 1.0 INTRODUCTION
 - 1.1 SITE HISTORY
 - 1.2 DOCUMENT ORGANIZATION
- 2.0 SCOPE OF WORK
 - 2.1 PREPARATION OF SITE-SPECIFIC PLANS
 - 2.2 SITE ADMINISTRATION/LOGISTICAL SUPPORT
 - 2.3 MOBILIZATION/DEMOBILIZATION
 - 2.4 SITE PREPARATION AND TEARDOWN
 - 2.5 OPERATIONAL SCOPE OF WORK PERFORMED
 - 2.6 SAMPLING AND ANALYSIS
 - 2.7 TRANSPORTATION AND DISPOSAL
- 3.0 TECHNICAL APPROACH
 - 3.1 PRE-CONSTRUCTION ACTIVITIES
 - 3.2 SAMPLING AND ANALYSIS
 - 3.3 CHEMICAL DATA ACQUISITION PLAN AMENDMENTS/ADJUSTMENTS
 - 3.4 TRANSPORTATION AND DISPOSAL
- 4.0 HEALTH AND SAFETY SUMMARY
 - 4.1 PROJECT SUMMARY AND CONCLUSIONS
 - 4.2 SITE SAFETY AND HEALTH PLAN EVALUATION
 - 4.3 SITE SAFETY
 - 4.4 EXPOSURE MONITORING
- 5.0 QUANTITY SUMMARY TABLE
- 6.0 VERIFICATION ANALYTICAL SUMMARY TABLE
 - 6.1 STACK EMISSION SITES
- 7.0 PHOTO REPRESENTATION

APPENDIX A - FLOW CHARTS APPENDIX B - REMEDIAL LOCATION WORK DESCRIPTIONS

1.0 INTRODUCTION

The United States Army Corps of Engineers (USACE) tasked OHM Remediation Services Corp. (OHM), a wholly owned subsidiary of OHM Corporation, under the Pre-Placed Contract No. DACA45-96-D-0014, Delivery Order (DO) No. 0011, to perform remediation of Stack Emission sites at various locations associated with the NL Industries/Taracorp Superfund Site (NL Site) in Granite City, Madison, and Venice, Illinois.

1.1 SITE HISTORY

The NL Site includes the NL Industries/Taracorp Plant, a former secondary lead smelting operation located at 16th and Cleveland Boulevard in Granite City, Illinois. Prior to 1903, the plant included various smelting related equipment and processes. From 1903 to 1983, secondary lead smelting occurred on site. These activities were discontinued during 1983 and the equipment was dismantled.

In July 1981, St. Louis Lead Recyclers, Inc. (SLLR) began using equipment on adjacent property owned by Trust 454 to separate components of the Taracorp waste pile. The objective was to recycle lead bearing materials to the furnaces at Taracorp and send hard rubber off site for recycling. SLLR continued operations until March 1983 when it shut down its equipment. Residuals from the operation remain on Trust 454 property as does some equipment.

A State Implementation Plan for Granite City, Illinois, was published in September 1983 by the Illinois Environmental Protection Agency (IEPA). The IEPA's report indicated the lead non-attainment problem for air emissions in Granite City, Illinois, were in large part due to emissions associated with the operation of the secondary lead smelter operation by Taracorp and lead reclamation activities conducted by SLLR. The IEPA procured Administrative Orders by Consent with Taracorp, SLLR, Stackorp, Inc., Tri-City Truck Plaza, Inc., and Trust 454 during March 1984. The orders required the implementation of remedial activities relative to air quality.

NL Industries, as former owner of the location, voluntarily entered into an Agreement and Administrative Order by Consent with United States Environmental Protection Agency (USEPA) and IEPA in May 1985 to implement a Remedial Investigation/Feasibility Study (RI/FS) for the location and other potentially affected areas. Taracorp was not a party to the agreement due to the fact it filed for bankruptcy. The USEPA determined the location was a Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) facility and it was placed on the National Priorities List on June 19, 1986.

1.2 DOCUMENT ORGANIZATION

This final project report is intended to provide a detailed description of the tasks involved in performing the work. Section 2.0 describes the scope of work involved in the preparation of the site-specific plans, performance of site administration/logistical support, mobilization/demobilization, site preparation/teardown, and the operational/technical scope of work performed. Section 2.0 also compares the actual scope of work performed with the planned scope of work in general terms. Section 3.0 describes the technical approaches implemented to accomplish the operational and technical tasks of the project including sampling, analysis, waste transportation, and waste disposal. Section 4.0 describes the Health and Safety

approaches implemented to accomplish the operational tasks of the project. Section 5.0 and 6.0 contain the quantity summary tables and verification analytical summary tables respectively. Appendix A depicts the Flow Charts showing work performance. Appendix B provides detailed descriptions of the work performed at each remedial location, as well as, tables and maps detailing the sampling and analysis.

2.0 SCOPE OF WORK

The scope of work for this project was delineated by the documents USACE supplied to OHM entitled: Scope of Work for Contract DACA45-95-R-0015, Stack Emissions (Lead) Removal, Madison, Illinois.

The scope of work generally encompassed the following tasks:

- Preparation of site-specific plans
- Site administration and logistical support
- Mobilization and demobilization
- Site preparation and teardown
- Excavation, Backfill, and Compacting
- Turf
- Operational scope of work
- Waste transportation and disposal

2.1 PREPARATION OF SITE-SPECIFIC PLANS

OHM revised the site-specific project work plan (WP) from DO 17 to serve as a guideline describing how the work was to be performed in order to meet the requirements specified by USACE. The WP also included the chemical data acquisition plan (CDAP) and the location-specific health-and-safety plan (LSSHP).

Variances to the WP occurred during the project but were conducted only under authorization/direction of the USACE on-site representative(s). His/her purpose was to allow the project to function more efficiently while still remaining within all regulatory requirements. These variances are referenced and described in the relevant sections of this report.

The CDAP was prepared as a guideline to describe how, where, and how many samples would be collected. The laboratory analysis methods to be used, per the requirement of USACE's revised scope of services, were also outlined in the CDAP. In response to existing field conditions, this CDAP was amended to add the quality assurance project plan (QAPP) during the actual performance of work (see Section 2.6 for these amendments).

The LSSHP was prepared as a guideline describing the health and safety procedures, which would be followed during the performance of the project. LSSHP addressed physical, chemical, and environmental hazards unique to this project site. This LSSHP was amended prior to the project to allow remedial work to

be performed by personnel wearing modified USEPA Level D personal protective equipment (PPE). The results of air monitoring indicated personnel could safely perform work at the remedial locations wearing poly tyvek suits, booties, gloves, hard hats, and safety glasses without respirators. Details pertaining to health and safety issues are discussed in Section 4.0, Health and Safety Summary.

2.2 SITE ADMINISTRATIONAL/LOGISTICAL SUPPORT

The project site administration was centrally located at # 10 Farrish in Madison, Illinois. Site administrative activities performed from this location included:

- Site Supervisor
- Cost tracking/reporting
- Health and Safety administration
- Waste tracking/documentation
- Field sampling/analytical support
- Field purchasing/subcontract management
- Logistical support

Prior to the physical work, logistical preparation activities were performed, including the following activities:

- Conduct a pre-construction meeting
- Verifying waste hauling licenses
- Meeting with property owners
- · Locating utilities at necessary sites
- Establishing transportation routes
- Coordinating with local agencies and hospital

2.3 MOBILIZATION/DEMOBILIZATION

OHM performed mobilization of personnel and equipment primarily from its facility in O'Fallon, Missouri. A large percentage of the heavy equipment utilized on this project came from local vendors acting as subcontractors.

2.3.1 Subcontractors

Subcontractor activities were managed by the OHM project manager and site supervisor, and by USACE when necessary. Subcontractors were responsible for transportation, disposal, backfill material, sod and on-site equipment.

2.3.2 Permits

All necessary permits and licenses were secured before site mobilization. The transporter companies and disposal facilities were USEPA-licensed. Prior to mobilization, all on-site employees completed Occupational Safety and Health Administration (OSHA) 40-hour hazardous material training.

2.4 MOBILIZATION/DEMOBILIZATION

Sites were set up and/or torn down at each remedial lot.

2.4.1 Command Center

The command center served as the central location from which all personnel were dispatched to their respective work locations each day or as needed. The command center was located inside of a secured building and was equipped with computers, copiers, facsimile machine, telephones, and base radio. The rear of the building also served as a storage area for OHM's equipment, tools, and materials.

2.4.2 Remedial Locations

Site preparation was performed at each of the remedial locations. OHM set up decontamination points for personnel and equipment and exclusion zones were established prior to excavation. These exclusion zones were identified with orange snow fencing and yellow caution tape across existing fencing. They remained in place until backfill had been completed to a sufficient depth.

Excavation equipment used on the site was decontaminated prior to demobilization or backfill. Gross contamination was scraped from the machines before they were washed. As a dust control measure, the decontamination rinse water was collected and applied to the last load of contaminated soil.

2.5 OPERATIONAL SCOPE OF WORK PERFORMED

The excavation activities involved the removal of contaminated soils from the remedial sites. Restoration involved backfilling, seeding, and sodding of the sites after completing the remedial activities. The scope of work for this portion of the project is illustrated in Figure 2.1.1 The operations Flow Chart is depicted in Appendix A-1.

OHM's schedule for excavation was developed to facilitate logistical management and limit the time required to transport equipment and crews from location to location. During excavation activities, engineering controls and security measures, such as surrounding the exclusion zones with fluorescent orange polyvinyl chloride (PVC) barrier fencing, were employed to prevent cross contamination and unauthorized entry into exclusion zones.

Each of the stack emission sites had unique characteristics which mandated particular methodologies of remediation.

2.5.1 Pre-construction Activities

Pre-construction activities for this portion of the project included the following items:

Conducting a pre-construction meeting with USACE

- Issuing subcontracts
- Communication with Julie Corporation (the utilities' identification organization in Illinois) to locate potential underground utilities at the site
- Obtaining permits
- Obtaining soil samples for waste characterization
- Videotaping residential properties for restoration purposes

2.5.2 Construction Activities-Lots

The excavation techniques employed at each location varied according to location accessibility, depth, and extent of material. Minimization of disturbances to adjoining properties/areas was also a key consideration in performing each excavation. OHM used Bobcat mini-excavators, TL26, Takeuchi, TCM806 along with Kubota Tractors and manual removal methods.

Dust control was a major consideration. A storage system with pump and hose were available at all times to prevent fugitive emissions. Water trucks were also utilized to provide additional dust control and to transport water to sites for decontamination.

Most of the residential yards needed to have sod removed at varying depths of soil. Wastes were excavated using a track excavator, Takeuchi, and/or a Bobcat. At some locations, hand digging was necessary. Special soil was loaded into licensed waste hauler trucks for transportation to the disposal facility.

Most of the driveways contained aggregate soil mixtures. Most locations were accessible but required smaller equipment and hand digging. Non-hazardous waste (special waste) was classified analytically. The special waste was loaded into licensed haul trucks and sent to the disposal site.

2.5.4 Restoration

After excavation to predetermine depth had been achieved, OHM restored the location to preremedial conditions. Excavation areas were backfilled with clean soil and restoration was completed as required by the specifications. Sodding, seeding, and revegetation were performed when necessary.

2.5.5 Waste Removal

Wastes removed from the sites were transported to one of two locations. Milam RDF/Chain of Rocks. Figure A-2 in Appendix A shows the flow chart for T&D.

2.6 SAMPLING AND ANALYSIS

The following paragraphs detail the sampling and analysis tasks, as well as CDAP amendments/adjustments.

2.6.1 Sampling and Analysis Tasks

The sampling and analysis tasks for this project involved the following items:

- Street Sweeping
- Pre-characterization sampling and analysis of sites included as delineated by USACE
- Pre-characterization sampling and analysis of additional sites
- Resample (stack emission) as directed by USACE
- · Backfill sampling

Street Sampling

OHM collected random grab samples from streets, as directed by USACE, for the purpose of determining the lead content of the street.

As per the scope of services issued to OHM by USACE, material at the residential sites exhibiting concentrations of total lead greater than 500 mg/kg were to be removed and disposed.

Samples were collected from one point in the front yard and one point in the back yard. Both samples collected were at least 10 feet from any structures if possible.

Site Pre-Characterization Sampling and Analysis

As the project progressed, the need to establish the level of effort anticipated for each upcoming site became much more apparent. The need to pre-characterize each of the remedial locations to establish reasonable estimates of non-hazardous waste requiring removal was made evident via an amendment to the CDAP. The site pre-characterization sampling and analysis efforts were applied to non-hazardous (stack emission) sites. The primary purpose of these efforts was to confirm or refute the potential contamination at each remedial location and to obtain an indication of the extent of contamination at sites with lead concentrations greater than 500 mg/kg. The most efficient and productive approaches to the pre-characterization sampling and analysis, which include the steps described in the following paragraphs, were ultimately developed for the residential lots.

Pre-characterization sampling and analysis at the residential lots included the establishment of two sample locations at each site. The two sample points were positioned at the center of the front and back yard of each location. One sample was then collected at the following depths from each sample location: 0 to 3 inches, 3 to 6 inches, and 6 to 12 inches.

The laboratory analysis of the samples followed the logic as below. The two samples representing the top 3-inch layer of each of the locations were analyzed for total lead and toxicity characteristic leaching procedure (TCLP) lead. The second and third set (representing 3 to 6 and 6 to 12 inch depths) were analyzed for total lead only.

This is depicted in Figure A-3 in Appendix A.

Pre-characterization of Additional Sites

Under authorization of USACE, OHM performed the pre-characterization sampling of additional sites over and above the original scope of services. The objective of this was to determine the potential presence of lead contamination with anticipation for the planning of remediation at these same sites. The technical approach for this task involved the same approaches as mentioned in the preceding paragraphs concerning pre-characterization.

2.6.2 CDAP Amendment/Adjustments

Development of the Sampling for Backfill Material

An amendment for the sampling and analysis of backfill was designed to show that incoming backfill material was clean to USEPA standards. This was done as a composite sample on every 1000 cubic yards of backfill and run for the following analysis:

- TCLP for Cd, Cr, Pb
- PAH-IEPA Levels
- Pesticides/PCB's
- TPH
- GRO
- DRO
- Total VOC's

2.7 TRANSPORTATION AND DISPOSAL

The transportation and disposal (T&D) of waste from the sites included the shipment of non-hazardous waste shipped to the Chain of Rocks facility/Milam facility. Garcia Trucking transported the special waste. The transportation of the waste was performed with tandem dump trucks.

2.7.1 Transportation of Waste

Each site was identified by an address, which was written on the manifest. The site was then assigned a 5-digit manifest document number at the time of shipment. This system ensured the trucks origin was documented.

The State of Illinois requires each special waste shipment be on an all Illinois manifest. This allowed each shipment of special waste to also be cross-referenced with the preprinted Illinois manifest document.

2.7.2 Disposal of Wastes

This project involved the removal and disposal of special non-hazardous industrial waste (non-hazardous waste) which was primarily removed from residential locations. The objective of the non-hazardous waste excavation efforts was to remove all material exhibiting concentration of total lead above

500 mg/kg, but less than 5 mg/l, when analyzed by TCLP.

Disposal characterization of waste was determined by analyzing composite samples, as directed in Section 2.6. Pre-characterization analysis was done at each site to verify depth of lead contamination. The characterization of certain waste as non-hazardous was confirmed at each site with the performance of TCLP lead analysis of composite samples.

The disposal facility subcontracted to provide non-hazardous waste disposal was the Chain of Rocks facility/Milam. OHM obtained the approved waste profile by providing analytical that was previously performed under the Rapid Response Contract.

3.0 TECHNICAL APPROACH

The stated objective of this project was to excavate and dispose of lead contaminated soil in yards of residential communities as per the Record of Decision between the USEPA, IEPA, and the potentially responsible parties (PRPs) for the Superfund site.

This section describes the general approach implemented to complete the work in the residential lots. The methods implemented to perform the work on this project fall into one category:

• Residential lots (Non-Hazardous)

The operational effort extended was supported by the technical information that was gained through implementation of the following:

- CDAP amendment/adjustment
- Transportation and disposal, Appendix A-2

3.1 PRE-CONSTRUCTION ACTIVITIES

The pre-construction activities performed during this project were predominantly associated with obtaining disposal permits; obtaining transportation permits; preparing and delivering notifications of work to the public; attending public meetings; and identifying utilities at each remedial location. Many of these pre-construction activities were performed on an on-going basis as the project proceeded from one remedial location to the next.

The permits for the disposal of non-hazardous waste were obtained prior to shipment of the waste.

Before work progressed from one remedial location to the next, the identification of utilities was coordinated from the command center by OHM's safety supervisor. The identification of the utilities was coordinated with Julie Corporation. OHM's safety supervisor would telephone Julie Corporation and notify the organization of OHM's intention to perform work at a given site. Julie Corporation would then issue a "dig number" to OHM and notify all utility companies listed to provide service for the area of concern. Typically, the utility companies would mark the utilities on the site within 48 hours of OHM's initial contact with Julie Corporation.

OHM's subcontractors who performed the transportation of waste and equipment at and through the cities of Madison, Venice, and Granite City, Illinois City obtained required transportation permits.

3.2 SAMPLING AND ANALYSIS

The sampling and analysis tasks involved the following items:

- Laboratory confirmation sampling and analysis
- Pre-characterization sampling and analysis
- Backfill sampling

As per the direction of USACE, material at the residential sites exhibiting concentrations of total lead greater that 500 mg/kg were removed and disposed.

3.2.1 Pre-Characterization Sampling and Analysis

As the project progressed, the need to establish the level of effort anticipated for each upcoming site became much more apparent. The need to pre-characterize each of the remedial locations for establishing reasonable estimates of non-hazardous waste requiring removal was made evident through incorporation into the CDAP. The site pre-characterization sampling and analysis efforts were applied to non-hazardous (stack emission) sites. The primary purpose of the pre-characterization sampling was to confirm presence of non-hazardous waste meeting the action level. The most effective and productive approaches to the pre-characterization sampling and analysis were ultimately developed for the residential lots.

3.2.2 Technical Approach to Stack Emission Lots

The technical approach to the stack emission lots differed from the residential battery casing cleanups in the respect no confirmation sampling was necessary. The reason for this was due to previous sampling results yielding a pre-determined depth per USEPA. Consequently, yards were excavated to this pre-determined depth. In addition, all waste was shipped out as special-direct to a landfill.

3.3 CHEMICAL DATA ACQUISITION PLAN AMENDMENTS/ADJUSTMENTS

3.3.1 Development of the Sampling for Backfill Material

An amendment for the sampling and analysis of backfill material was designed to show that incoming backfill material was clean to USEPA standards. This was done as composite samples on every 1000 cubic feet of backfill and run for the following analysis:

- TCLP for Cd, Cr, Pb
- PAH-IEPA Levels
- Pesticides/PCB's
- TPH
- GRO
- DRO
- Total VOC's

3.4 TRANSPORTATION AND DISPOSAL

The T & D of waste removed from the sites included the shipment of non-hazardous waste by Garcia Trucking to Chain of Rocks Landfill/ Milam in Granite City, IL.

3.3.1 Transportation of Waste

Each site was identified by an address, which was written on the manifest. The site was then assigned a 5-digit manifest document number at the time of shipment. This system ensured the truck origins were documented.

3.3.2 <u>Disposal of Wastes</u>

Disposal characterization of the waste was determined by analyzing composite samples, as described in Section 2.6. Verification of waste characterization was performed at each site through pre-characterization efforts. The characterization of certain waste as non-hazardous was confirmed at each site with the performance of total lead and TCLP lead analysis of composite samples.

The disposal facility subcontracted to provide non-hazardous waste disposal was Chain of Rocks/Milam in Granite City, IL. OHM obtained the approved waste profile by providing analytical that was previously done under Rapid Response Contract.

4.0

4.0 HEALTH AND SAFETY SUMMARY

4.1 PROJECT SUMMARY AND CONCLUSIONS

4.1.1 Summary

The following summarizes the health and safety aspects of this project:

- Task-specific hazard evaluations were performed each day at each work site prior to the start of work
- Air monitoring data was used during this project to verify appropriate personal protection was being used for site conditions. Personnel medical monitoring was performed prior to and at the end of the project to determine lead levels in the blood.
- Perimeter samples indicated total lead concentration below the action limit established in the LSSHP. Although results obtained are "after the fact," no personnel or citizens were at risk to exposure at any time.
- Personnel air sampling data indicated no detectable reading for total lead. There were no recorded cases of personnel overexposure to ambient lead levels.

4.1.2 Conclusions

Following completion of the project, the OHM Health and Safety Department made the following conclusions:

- The LSSHP was effectively implemented to address the health and safety hazards associated with each phase of site operations and to meet the requirements set forth in 29 CFR 1910.120.
- The existing LSSHP is appropriate for future phases of work at this site involving the same work activities.
- Future work should be performed in Level D PPE with appropriate air monitoring to verify the
 selection of PPE. An action level of 30mg/m3 should be used to warrant controls. Once
 monitoring shows consistent reading below the action level, the amount and frequency of air
 monitoring may be appropriately limited/reduced.
- Special attention should be paid to prevent any recordable accidents and near misses during the
 course of future work. Routine tasks should be reviewed and evaluated for potential hazards.

4.2 SITE SAFETY AND HEALTH PLAN EVALUATION

A LSSHP was issued before the start of this project to address the health and safety hazards

associated with each phase of site operations. The plan met the requirements of 29 CFR 1910.120. The phases of work addressed in the LSSHP include the following:

- Mobilization
- Installation of perimeter fence
- Soil sampling
- Excavation of contaminated soil
- Load-out of contaminated soil
- Backfill of excavation
- Restoration of disturbed areas
- Decontamination and demobilization

4.2.1 Provisions

Once on site, waste materials were designated to be directly loaded into dump trucks.

Provisions were made to address heavy equipment, excavation and other physical hazards. Hazards associated with vehicle and pedestrian traffic in work areas and roadways were controlled by the use of warning signs, Men at Work signs, and road guards to direct traffic.

4.2.2 Personal Protective Equipment

PPE visions were made to minimize exposure to lead contamination for personnel on site. Level D PPE included the following:

- Hard hat
- Safety glasses
- Steel-toed leather safety shoes/boots
- Poly tyvek coveralls
- Nylon booties (under) and Robar/Tingley boots (outer)
- Inner sample gloves, outer cloth or leather gloves

An action level of 15.0 mg/m3 of airborne lead, as determined by integrated sampling was set by USACE to upgrade the level of PPE to Level C (including use of an air-purifying respirator.) Air monitoring was performed for the duration of remedial activities to ensure proper PPE use.

4.3 SITE SAFETY

4.3.1 Accidents

Employee safety was OHM's first priority. After performing more than 9,600 man hours on this project, OHM personnel suffered no OSHA-recordable accidents or injures.

4.3.2 Preventative Measures

A number of measures were taken on site to prevent accidents and injures. Daily safety meeting were held to discuss: hazards associated with upcoming work tasks; the use of specific tools and equipment; and other chemical, physical, and environmental hazards associated with site work. Task-specific hazard evaluations were performed each day at the work sites prior to the start of work.

Controls were used to eliminate the hazards associated with vehicle and pedestrian traffic near the work locations. Warning signs were posted and guards were used to direct traffic.

A heat stress prevention program was also instituted on site. Personnel heat stress monitoring was performed to prevent heat-related illnesses during work in high ambient temperatures. Site workers' pulses, body temperatures, and blood pressures were taken before and after each break. Work-rest schedules were determined by the results of this monitoring in accordance with the LSSHP heat stress monitoring criteria.

Specific work/rest regimens were established at the start of every workday based on the specific work conditions for that day (temperatures, time of day, amount of sun or shade, etc.) Breaks were taken in shady areas as designated throughout the work shift. Personnel removed PPE and were given cool liquids to drink (e.g., juice, and water). Visual observation by a designated safety official was used to identify individuals exhibiting symptoms of heat-related illness and to take the necessary actions.

4.4 EXPOSURE MONITORING

4.4.1 Methodology

Air monitoring was performed to determine the ambient levels of total suspended particulates generated during excavation and to determine total ambient lead exposure for site personnel and perimeter emissions. At the start of each workday, wind direction was used to determine the placement of sampling instruments on site.

Personnel and perimeter samples were taken to determine the levels of total lead in the air of the personal breathing zone and at the site perimeter. Lead samples were collected and analyzed using NIOSH Method 7300 and battery-operated air sampling pumps (Gillian or equivalent) fitted with 37-millimeter (mm) mixed cellulose ester (MCE) filters (0.8-micron pore diameter).

4.4.2 Perimeter Sampling

Three perimeter samples were taken daily over the course of the work shift. One sample was taken upwind of site operations and two were taken downwind. Perimeter samples were taken above ground levels (approximately 4 to 5 feet in height) to characterize the breathing zone and to prevent contamination due to foot traffic. The pump flowrate was calibrated and set at approximately 20 liters per minute for the duration of the task (about 8 hours.)

Samples were assigned identification numbers based on an established code. The analytical laboratory used was Environmetrics, 11401 Moog Drive, St. Louis, Missouri. Standard turnaround time for

sample results was 24 to 48 hours by facsimile; original data was then returned by mail.

4.4.3 Personnel Sampling

Personnel air samples for lead were taken for a respective number of employees performing intrusive activities within the exclusion zone (one employee from each job category; at least two employees per day per site). The samples were taken in the person's breathing zone for the duration of the day's shift. Samples were collected at the end of the workday and sent to the analytical laboratory for analysis of total lead. A blank sample was included in shipment.

4.4.4 Medical Monitoring

Personnel blood lead levels were determined prior to and after the completion of work for this project.

5.0 QUANTITY SUMMARY TABLE

Quantities of material were tracked for each lot or site remediated. Table 5.1 presents a summary of these totals.

DACA45-96-D-0014 D.O. 0011 Project 20366

QUANTITY SUMMARIES

Backfill	loads	2	ω		သ	9				2				6	14	4	25	2	52		3	9	80	7	9	153
Topsoil	cu yd	21.73	21.65	32.69	11.62	10.38			21.27	11.65	33.73	22.62	32.77	7.81	30.88	10.58	52.92	10.58	33.69	29.73		53.46	33.08	131.58	22.23	636.65
CA-7	ton					13.56		14.42				28.03		9.54			28.09		14.93		29.24	43.26		14.55	26.07	221.69
CA-6	ton	27.80				41.93	14.66	57.69		73.31	32.67	14.07		69.16	15.79		158.75		30.51		30.95	52.45		15.40	27.43	662.57
Sod	sq yd	570	300	420	180	300			240	180	180	120	360	120	096	120	510	420	510	180	240	780	009	546	009	8436
Special	cu yd	60.79	77.79	56.98	35.93	8.08	11.69	41.12	40.75	53.85	57.38	30.58	54.99	66.75	127.90	18.48	342.12	42.03	320.08	25.03	55.15	116.70	63.80	99.90	69.18	1883.37
Site	Address	2012 Cleveland	2020 Cleveland	2250 Cleveland	2254 Cleveland	2029/31 Delmar	2108 Delmar	2110 Delmar	2112/14 Delmar	2124 Delmar	2032 Edison	2125 1/2 Edison	2208 Edison	2212/14 Edison	801/03 Grand	805 Grand	823 Grand	2039 State	2110 State	2150 State	2152 State	2205/07 State	2210 State	2211 State	2215 State	Totals:

6.0 VERIFICATION ANALYTICAL SUMMARY TABLE

6.1 Stack Emission Sites

Stack emission sites were not sampled for verification. This was due to the fact that a predetermined depth for excavation was given to OHM by USACE for each stack emission site.

Stack emission sites are sampled for pre-characterization analysis. Depth's from Woodward/Clyde Sampling are being reviewed by the USEPA and may result in re-sampling.

7.0 PHOTO REPRESENTATION

Photographs and videocassettes documented all sites in all phases of the Granite City project. Each property was documented with before, during, and after photographs and videos. The following sections are representative of the various types of work performed during Phases 1, 2, and 3. Not all properties - only selected representative samples - are presented in this final report, in order to minimize the volume of paper.

2012 Cleveland (Page 7-2)

Top picture – Lot before excavation Middle picture – Lot during excavation Bottom picture – Lot after restoration/sod


2112/14 Delmar (Page 7-3)

Top picture – Lot before excavation Middle picture – Lot during excavation Bottom picture – Lot after restoration/sod


2208 Edison (Page 7-4)

Top picture – Lot before excavation Middle picture – Lot during excavation Bottom picture – Lot after restoration/sod


















APPENDIX A


FLOW CHARTS

APPENDIX A-1	OPERATIONS FLOW CHART
APPENDIX A-2	TECHNICAL EFFORT FOR TRANSPORTATION AND
	DISPOSAL
APPENDIX A-3	TECHNICAL EFFORT FOR SAMPLING
APPENDIX A-4	SITE COORDINATOR FLOW CHART


OPERATIONS FLOW CHART




TECHNICAL EFFORT FOR TRANSPORTATION AND DISPOSAL



TECHNICAL EFFORT FOR SAMPLING



SITE COORDINATOR FLOW CHART



APPENDIX B - REMEDIAL LOCATION WORK DESCRIPTIONS

2012 Cleveland

2020 Cleveland

2250 Cleveland

2254 Cleveland

2029/31 Delmar

2108 Delmar

2110 Delmar

2112/14 Delmar

2124 Delmar

2032 Edison

2125 1/2 Edison

2208 Edison

2212/14 Edison

801/03 Grand

805 Grand

823 Grand

2039 State

2110 State

2150 State

2152 State

2205/07 State

2210 State

2211 State

2215 State

2012 Cleveland

Action Date: 6/3/98 Loadout: 6/15/98

Restoration Begins: 6/15/98 Restoration Completed: 6/19/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.09 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

*Grantham-trucking

OHM CORPORATION PROJECT 20366 GRANITE CITY, IL QUANTITY SUMMARY FOR

2012 Cleveland

OTHER		
CONCRETE		
SOD	CU.YDS.	270
SAND	(TONS)	
CA-7	(TONS)	
CA-6	(TONS)	27.80
-		
TOPSOIL	(TONS)	28.25
BACKFILL TOPSOIL	(LOADS) (TONS)	2 28.25

Sampling Analysis Project #20366

A PPM A PPM Street/Number Address

0 - 3" Front and Back A PPM

d Back	8	Mdd	No.
Front and	8	PPM	No.
3-6" F	8	PPM	No.

d Back	8	PPM	No.
Front and	8	Mdd	No.
3-6"	8	PPM	No.

nd Back	ပ	PPM	No.
Front and	ပ	PPM	No.
6-12"	ပ	PPM	No.

Depth Excav. (inch)

ဖ

-	No	11
	No.	62


1930 598

170 340


898 1490

329 **505**

2012 Cleveland



X - SAMPLE POINT



		,

2020 Cleveland

Action Date: 6/3/98 Loadout: 6/13/98

Restoration Begins: 6/13/98 Restoration Completed: 6/19/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 77.79 cubic yards, which was shipped to WMI-Milam for disposal.

*TCM

*Equipment utilized during excavation:

*TL-26

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2020 Cleveland

OTHER		
CONCRETE		
SOD	CU.YDS.	300
GNYS	(TONS)	
CA-7	(TONS)	
CA-6	(TONS)	
TOPSOIL	(TONS)	28.15
BACKFILL	(LOADS)	8
SPECIAL WASTE	(SNOL)	101.13

No.	No.	No.	Address
Mdd	Mdd	Wdd	Street/Number
٧	A	A	
nd Back	0 - 3" Front and Back	0 - 3"	

d Ba		Ы	Z	
3-6" Front and	8	Wdd	No.	
3-6"	œ	Mdd	No.	
쓩		V		

541

678

982

2020 Cleveland

d Back	8	Wdd	No.
3-6" Front and Back	8	PPM	No.
3-6" F	8	Mdd	No.
•			


d Back	ပ	PPM	No
Front and I	ပ	PPM	No.
6-12"	၁	PPM	No.
쓩	8	₽M	0

	Depth	Excav.	(inch)
and Back	ပ	PPM	No.
Front	၁	Mdd	No.
6-12"	၁	PPM	No.
			_


)	PPM	No.	167
	Mdd	No.	234

РР	Ž	167
PPM	No.	234

ဖ







`		
\smile		

2250 Cleveland

Action Date: 5/26/98 Loadout: 5/28/98

Restoration Begins: 5/28/98 Restoration Completed: 6/2/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 56.98 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26 *X331 *17-KW *TCM

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2250 Cleveland

T+0 *** - * : OLO	7 3 1 2 7 7 7	:000	4	1	0.110	000	1111001100	1
SPECIAL WAS IE	BACKFILL	וסקטר השטרים	و ح	- { 5	SAND	200	CONCRETE	O HER
(JONS)	(LOADS)	(LONS)	(SNOL)	(LONS)	(SNOL)	CU.YDS.		
74.07		42.50				420		

A M ò N A PPM Š. Street/Number Address

0-3" Front and Back A PPM ŝ

d Back	8	Wdd	No
Front and	8	Mdd	No
3-6" F	8	Wdd	ON

1			
3 Back	8	PPM	No.
Front and	8	Mdd	No.
3-6	8	PPM	No.

		_	
and Back	ပ	PPM	No.
Front al	ပ	PPM	No.
6-12"	ပ	PPM	No.

	၁	Ndd	No.
5	၁	PPM	No.
1	ပ	PPM	No.

Depth Excav. (inch)

	264 4
	17

381


336


358 **1476**


509 247

2250 Cleveland

က







<u> </u>		
\smile		

2254 Cleveland

Action Date: 5/28/98 Loadout: 5/29/98

Restoration Begins: 5/29/98 Restoration Completed: 6/3/98

> *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 35.93 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2254 Cleveland

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	gos	CONCRETE	OTHER
(TONS)	(LOADS)	(SNOL)	(TONS)	(TONS)	(TONS)	CU.YDS.		
46.71	5	15.11				180		

	_ က ျ	0 - 3" Front and Back	nd Back	
	4	4	4	
Street/Number	PPM	Mdd	PPM	
Address	No.	No.	No.	

	4	PPM	No.	
	V	Mdd	No.	656
,	A	PPM	No.	381 767

2254 Cleveland


and Back	ပ	PPM	No.
Front at	ပ	PPM	No.
6-12"	ပ	PPM	No.

Depth Excav. (inch)


ဖ

<u>a</u> 2	
No.	74
No.	192 438
1 2 3	

6-12	ပ	PPM	No.	192 438
i Back	m	PPM	No.	
3-6" Front and Back	8	PPM	No.	31 362
3-6" F	8	PPM	No.	226 695 430



X - SAMPLE POINT



$\overline{}$		

2029/31 Delmar

Action Date: 6/3/98 Loadout: 6/15/98

Restoration Begins: 6/15/98 Restoration Completed: 6/19/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 77.32 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2029/31 Delmar

OTHER		
CONCRETE		
SOD	CU.YDS.	300
SAND	(TONS)	
CA-7	(TONS)	13.56
CA-6	(TONS)	41.93
TOPSOIL	(TONS)	13.49
BACKFILL	(LOADS)	9
SPECIAL WASTE	(TONS)	10.50

0 - 3" Front and Back A PPM A PPM Š A PPM So. Street/Number Address

d Back	8
-ront and	8
3-6"	8

B B B B N BPM No. No.				
-	ם המכור	8	Mdd	No.
-	וטור מויי	8	PPM	No.
1 1 1 1	-	8	PPM	No.

d Back	8	PPM	No.
-ront and	8	PPM	No.
3-6" F	8	PPM	No.

nd Back	ပ	PPM	No.
12" Front and	ပ	Mdd	No.
6-12"	ပ	PPM	No.

148	2	137
1352	205	228

414

1062


999

996


2029/31 Delmar

Depth Excav. (inch)

ဖ







2108 Delmar

Action Date: 5/26/98

Loadout: 5/27/98

Restoration Begins: 5/27/98 Restoration Completed: 5/29/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.09 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2108 Delmar

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(LONS)	(LONS)	(TONS)	ับ		· !
15.20			14.66					

nd Back	4	Mdd	No.
0 - 3" Front and Back	A	Mdd	No.
0 - 3"	4	PPM	No.
		Street/Number	Address

Back	
ont and	
3-6" Fr	

202	В	Mdd	No.
ישות השונה והשכא	В	PPM	No.
2	8	Mdd	No.

Back	ا د
and E	Ĺ
ont a	ر
正	L
6-12"	C

	C	PPM	No
5	ပ	PPM	N
)	ပ	PPM	No

֡֝֝֝֝֟֝֝֝֟֝֝֟֝֝֟֝֝֓֓֓֓֝֟֝֓֓֓֓֓֓֡֝֟֝֓֓֓֡֝֟֝֓֡֓֡֝֡֡֝֓֡֡֝֡֡֡֡֝	0	Б	ž
5	ပ	PPM	No.
1			

Depth Excav. (inch)


_
÷
Q
_

1235


1598

2108 Delmar

12







онм 🕭
Corporation
Findley, Ohio

Drawn By EDJ	Checked By:
Date: 10/14/98	Approved By:
Scale: NTS	Drawing No:

2110 Delmar

Action Date: 5/26/98

Loadout: 5/27/98

Restoration Begins: 5/27/98 Restoration Completed: 5/29/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 41.12 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2110 Delmar

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	COS	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(LONS)	CU.YDS.		
53.46			57.69	14.42				

A PPM So. A M ŝ A M Š. Street/Number Address

0 - 3" Front and Back

םמכו	Ω	PPN	No.
יוטוו מווע סמכ	8	PPM	No.
9	8	PPM	No.

Back	Œ
ront and	8
3-6"	8

Dack	8	PPM	No.
-ront and	8	PPM	No.
9	8	PPM	No.

Back	C
5	
≡	
5	۷
Ē	
7	
ဖ	C

	၁	PPM	No.
5	ပ	Mdd	No.
7	ပ	₽₽M	No.

Depth Excav. (inch)


_
O
m

850


780

2110 Delmar

12







			
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \			
•			
\smile			
\smile			

2112/14 Delmar

Action Date: 6/1/98 Loadout: 6/1/98

Restoration Begins: 6/2/98 Restoration Completed: 6/2/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 40.75 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2112/14 Delmar

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(LONS)	(TONS)	(LONS)	CU.YDS.	,	
52.98		27.65				240		

0 - 3" Front and Back
A
Mdd Mdd
No. No.
+

3-6" Front and Back

nd Be	ပ	PPI	No
Front and	၁	PPM	No
6-12"	၁	Wdd	No.
		_	_
اب		l :	

-ront and Back	ပ	PPM	No.
Front ar	၁	PPM	No.
6-12"	ပ	PPM	No.

Depth Excav. (inch)

nd bac	ပ	Mdd	No.
Front and Bac	၁	Mdd	No.
71-0	၁	PPM	No.
×		-	

)	Mdd	No.	
,	PPM	No.	

409
266

PPM	No.	007
₽	No.	990

400
5 9


454

580


989

2112/14 Delmar

12







\smile		
\smile		

2032 Edison

Action Date: 5/26/98 Loadout: 5/29/98

> Restoration Begins: 5/29/98 Restoration Completed: 5/30/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 57.38 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2032 Edison

OTHER	
CONCRETE	
SOD CU.YDS.	180
SAND (TONS)	
CA-7 (TONS)	
CA-6 (TONS)	32.67
TOPSOIL (TONS)	43.85
BACKFILL (LOADS)	
SPECIAL WASTE (TONS)	74.59

A PPM ò N A PPM Š. Street/Number Address

0 - 3" Front and Back A PPM So.

ב ממ מ	8	PP	ž
-ront and	8	Mdd	No.
<u>ဂ</u>	8	Mdd	No.

d Back	8	PPM
-ront and	8	PPM
3-6"	8	PPM

d Back	8	PPM	No.
3-6" Front and Back	8	PPM	No.
3-6"	a	PPM	No.

nd Back	ပ	PPM	No
Front and	၁	PPM	No.
6-12"	၁	Mdd	No

)	Wdd	No.	
)	Mdd	No.	

Š.	34
N	276

1767

816


457

365


2032 Edison

Depth Excav. (inch)

ဖ



X - SAMPLE POINT



2124 Delmar

Action Date: 6/3/98 Loadout: 6/15/98

Restoration Begins: 6/15/98 Restoration Completed: 6/18/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 53.85 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2124 Delmar

OTHER		
CONCRETE		
gos	CU.YDS.	180
SAND	(TONS)	
CA-7	(TONS)	
CA-6	(TONS)	73.31
TOPSOIL	(TONS)	15.15
P		
BACKFILL TO	(LOADS)	2

0 - 3" Front and Back	A	PPM	No.	
Front a	4	PPM	No.	
0 - 3"	A	Mdd	No.	
		Street/Number	Address	

d Back	8	Mdd	No.
Front and	8	PPM	No.
3-6" F	മ	PPM	No

d Back	В	PPM	No.
Front and	8	PPM	No.
3-6" F	8	Mdd	No.

_			
Front and Back	ပ	Mdd	No.
Front a	၁	PPM	No.
6-12"	ပ	PPM	No.
×		5	

	ပ	Mdd	No.	
5	ပ	PPM	No.	
1	ပ	PPM	No.	

Depth Excav. (inch)

ო

<u> </u>	РР	Ž	
ပ	PPM	No.	157 676 181
ပ	PPM	No.	158 92 42


258 220


273 217

329 248 131

335 **564** 413

2124 Delmar





—			
\sim			
\smile			

2125 1/2 Edison

Action Date: 6/2/98
Loadout: 6/2/98

Restoration Begins: 6/3/98 Restoration Completed: 6/3/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 30.58 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2125 1/2 Edison

OTHER		
CONCRETE		
SOD	CU.YDS.	120
SAND	(TONS)	
CA-7	(TONS)	28.03
CA-6	(TONS)	14.07
TOPSOIL	(LONS)	29.41
BACKFILL	(LOADS)	
SPECIAL WASTE	(TONS)	39.75

Street/Number Address

2125 1/2 Edison

396 0 - 3" Front and Back A PPM No. A PPM No. 622 633 A PPM o 339 240

Back	B	PPM	
Front and	B	PPM	
3-6" F	8	PPM	

500	മ	PPM	No.
ביים ביים ביים ביים	8	Mdd	No.
- - -	8	Mdd	No.

246

and Back	ပ	PPM	No.
Front ar	၁	PPM	No.
6-12"	၁	Wdd	No.

2	၁	Ndd	No.
	ပ	Mdd	No.
7 -0	ပ	Mdd	No.

- 	PPM	No.	8
>	PPM	No.	374


	Y		
ر	Μď	70.	9

	۵	Z	
ပ	Wdd	No.	


	۵	Z	
 ပ	PPM	No.	

Depth Excav. (inch)

ന



X - SAMPLE POINT



\smile			
<u> </u>			
<u> </u>			
<u> </u>			

2208 Edison

Action Date: 5/26/98
Loadout: 5/27/98

Restoration Begins: 5/27/98 Restoration Completed: 5/30/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 54.99 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26 *TCM *X331 *17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2208 Edison

		360			B.	42.60		71.49
		(TONS) CU.YDS.	(TONS)	(TONS)	(LONS)	(TONS)	(LOADS)	(TONS)
 OTHER	CONCRETE	COS	SAND	CA-7	CA-6	TOPSOIL	BACKFILL	SPECIAL WASTE

_

No.	No.	No.	Address
PPN	Mdd	Mdd	Street/Number
4	A	A	
nd Bac	0 - 3" Front and Bac	0 - 3"	

d Bac	B	PP	2
3-6" Front and Bad	8	PPM	No.
3-6" F	8	PPM	No.
ack		Z	

d Back	8	PPM	No.
Front and	8	Mdd	No.
3-6"	8	Wdd	No.
36	Ω	PPA	N N

nd Back	ပ	PPM	No.
12" Front and	ပ	PPM	No.
6-12"	၁	PPM	No.
,			

nd Back	ပ	Mdd	No.
Front and	ပ	PPM	No.
6-12"	ပ	PPM	No.
•			

_			ł
>	Wdd	No.	
)	PPM	No.	
7			

	ပ	PPM	No.	
•	၁	¥	0.	

Depth Excav. (inch)

284
19

688


432

767


620

2208 Edison

ဖ



X - SAMPLE POINT



$\overline{}$		
•		

2212/14 Edison

Action Date: 1/23/98 Loadout: 1/23/98

Restoration Begins: 1/26/98 Restoration Completed: 1/26/98

*Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 66.75 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2212/14 Edison

CONCRETE OTHER
SOD CU.YDS. 120
SAND (TONS)
CA-7 (TONS) 9.54
CA-6 (TONS) 69.16
TOPSOIL (TONS) 10.15
BACKFILL (LOADS) 3
SPECIAL WASTE (TONS) 86.78

	ē	1	-
	0 - 0	U-S From and back	IO DACK
	⋖	∢	∢
Street/Number	PPM	PPM	Mdd
Address	No.	No.	No.

d Back	8	₩dd	ON
Front and	8	Wdd	No.
3-6" F	8	PPM	CN N
,			

			_
Dack	B	PPM	No.
-ront and	В	PPM	No.
9	8	Mdd	No.

5	၁	PPN	No.
71-0	၁	PPM	No.
שלא מלא	8	Mdd	No.
2		_	
חשם השנים השכור	8	PPM	No.

מום ממכצ	ပ	PPM	Š.
すぎこし	ပ	Mdd	No.
7-0	၁	PPM	No.
			-

Depth Excav. (inch)

ဖ

טוו מווח טמי	ပ	PPN	Š.
2 2 2	ပ	PPM	No.
71.5	၁	PPM	No.

O	РР	ž	
ပ	PPM	No.	
ე	Wdd	No.	
			ı

>	Wdd	No.	393
	PPM	No.	89
•	МЬМ	No.	61

650

151 **543**

672


561

545


2212/14 Edison

and Back	ပ	PPM	Š.
Front	ပ	PPM	No.
6-12"	ပ	PPM	No.

၁	ЬÞ	ž	
ပ	PPM	No.	
၁	PPM	No.	







онм 🕭	
Corporation	
Findley, Ohio	

Drawn By:	Checked By:
Date: 10/14/98	Approved By:
Scale: NTS	Drawing No:

801/03 Grand

Action Date: 6/3/98 Loadout: 6/18/98

Restoration Begins: 6/18/98 Restoration Completed: 6/22/98

*Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 127.90 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

801/03 Grand

OTHER
CONCRETE
SOD CU.YDS.
SAND (TONS)
CA-7 (TONS)
CA-6 (TONS) 15.79
TOPSOIL (TONS) (
BACKFILL (LOADS) 14
SPECIAL WASTE (TONS) 166.27

•	0-3"	0 - 3" Front and Back	d Back
	A	4	A
Street/Number	PPM	Wdd	PPM
Address	No.	No.	No.

V	Mdd	No.	
V	Mdd	No.	646 62
¥	PPM	No.	187 318

801/03 Grand

			_
d Back	8	Mdd	No.
Front and	8	PPM	No.
3-6" F	8	PPM	No.

631 78

170 406


0-12 1 OIL A	၁	PPM	No.
7	၁	Mdd	No.
מכא	œ	PPM	No.
בוסוב שות הסוב	6	PPM	No.
ĺ		_	


and Back	ပ	PPM	No.
-12" Front ar	ပ	Mdd	No.
6-12"	ပ	PPM	No.

Depth Excav. (inch)

9

ر	Wdd	No.	412
S	Mdd	No.	192





\sim		
\sim		

805 Grand

Action Date: 6/3/98 Loadout: 6/15/98

> Restoration Begins: 6/15/98 Restoration Completed: 6/22/98

> > *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 12 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 18.48 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

805 Grand

TE OTHER		
CONCRETE		
gos	CU.YDS.	120
SAND	(TONS)	
CA-7	(TONS)	
CA-6	(TONS)	
TOPSOIL	(TONS)	13.75
BACKFILL	(LOADS)	4
PECIAL WASTE	(LONS)	24.02

0 - 3" Front and Back A PPM ŝ A PPM Š. A PPM <u>ې</u> **Street/Number** Address

3-6" Front and B B PPM PPM No. No.

Fro		PF	Ž
6-12"	၁	Wdd	No.
			T-
d Back	8	₽₽₩	N

Back	•
g	
Ø	
on	ı
Ľ,	
5	

	၁	Mdd	No.
5	ပ	PPM	NO.
1	ပ	₽₽₩	Š

Depth Excav. (inch)

986

7

2050


947

816


850

805 Grand

812







823 Grand

Action Date: 5/26/98 Loadout: 5/28/98

Restoration Begins: 5/28/98 Restoration Completed: 6/2/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 342.12 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

823 Grand

1	OTHER		
	CONCRETE		
	SOD	CU.YDS.	510
	SAND	(TONS)	
	CA-7	(TONS)	28.09
	CA-6	(TONS)	158.75
	TOPSOIL	(LONS)	68.80
	BACKFILL	(LOADS)	25
	SPECIAL WASTE	(SNOT	444.76


A		
	⋖	4
Street/Number PPM P	Mdd Md	PPM
Address No. N	No. No.	No.

8	PPM	No.	348	866	372
4	PPM	No.			
4	PPM	No.	35	393	441
4	PPM	No.	335	934	422


823 Grand

and Back	၁	PPM	No.
Front a	ပ	PPM	No.
6-12"	၁	Mdd	No.

	Depth	Excav.	(inch)	12		
nd Back	ပ	PPM	No.			
6-12" Front and Back	၁	PPM	No.	4	203	3116
6-12"	ပ	PPM	No.	192	869	298
d Back	6	PPM	No.			
3-6" Front and Back	8	PPM	No.	g	232	2210
3-6" F	8	PPM	No.	348	866	372







	- · ·			
$\overline{}$				
·				

2039 State

Action Date: 5/28/98 Loadout: 6/1/98

Restoration Begins: 6/1/98 Restoration Completed: 6/3/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 42.03 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	dos	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
54.64	2	13.75				420		

	0 - 3"	0 - 3" Front and Back	nd Back
	4	4	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

d Ba	B	PP	2
Front and	8	PPM	VIV
3-6"	8	Mdd	VIV
		_	

ם מכל	8	PPM	Š.
בוסוו שונים בוסוו	8	PPM	No.
9	8	PPM	No.

454 1180

789


505

2039 State


Front and Back	ပ	PPM	No.
Front al	ပ	PPM	No.
6-12"	ပ	Mdd	No.
			,
쏬		Σ	٠.

Depth Excav. (inch)

ဖ



X - SAMPLE POINT



_			

Action Date: 5/26/98 Loadout: 5/28/98

Restoration Begins: 5/28/98 Restoration Completed: 6/1/98

*Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 320.08 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

OTHER		
CONCRETE		
SOD	CU.YDS.	510
SAND	(TONS)	
CA-7	(TONS)	14.93
CA-6	(TONS)	30.51
TOPSOIL	(TONS)	43.80
BACKFILL	(LOADS)	52
SPECIAL WASTE	(TONS)	416.10

0 - 3" Front and Back A M Street/Number Address

A PP. PPM No. 594 671 Š. 89 145 2110 State

d Back	æ
-ront and	8
3-6"	8

	æ	PPM	Š.
	8	PPM	No.
)	B	PPM	No.

541 444 444

26 181


ပ	PPM	No.
၁	PPM	No.
၁	PPM	No.

Depth Excav. (inch)

ဖ

PPM	No.	260
PPM	No.	19

nd Back	ပ	PPM
Front a	၁	PPM
Ē.		



X - SAMPLE POINT

2110 STATE 150' X 100'



Drawn By:	
Date: 10/14/98	Approved By:
Scale: NTS	Drawing No:

<u></u>		
~ ∙		

2150 State

Action Date: 6/1/98 Loadout: 6/3/98

Restoration Begins: 6/3/98 Restoration Completed: 6/22/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 67.09 cubic yards, which was shipped to WMI-Milam for disposal.
- *Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(SNOL)	(LOADS)	(LONS)	(LONS)	(SNOL)	(SNOL)	CU.YDS.		
2.		38.65				180		

0 - 3" Front and Back	AAA	PPM PPM PPM	No. No. No.
		Street/Number	Address


	⋖	⋖	∢	
reet/Number	₽PM	PPM	PPM	
Address	Š	Š.	No.	
2150 State	326	658		
	1093	1120		

d Back	ပ	PPM	So.
6-12" Front and B	ပ	PPM	Š.
6-12"	ပ	PPM	No.
			_
Back	മ	PPM	No.
Front and Back	8	PPM PPM	No.


Depth Excav. (inch)

ဖ

A	⋖	∢		B	Ф	മ	 ပ	ပ	ပ
PPM	PPM	PPM	L	ΡM	PPM	PPM		PPM	PPM
No.	No.	No.	_	No.	No.	No.	No.	No.	No.
326	658		(,	127	512		148	103	!
1093	1120		Ψ	603	510)		



X - SAMPLE POINT



Action Date: 6/8/98 Loadout: 6/13/98

Restoration Begins: 6/13/98 Restoration Completed: 6/22/98

*Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 55.15 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

No.	No.	No.	Address
Wdd	PPM	Mdd	Street/Number
٧	4	٧	
d Back	0 - 3" Front and Back	0 - 3"	

B		п.		
3-6" Front and	m	PPM	No.	
3-6"	8	Mdd	No.	
a ck		¥	6	

	L	I	L
d Back	6	PPM	No.
3-6" Front and	∞	PPM	No.
3-6"	8	Mdd	No.

<u> </u>		<u> </u>
6	PPM	Š.
m	PPM	No.
Δ	PPM	No.

7	<u>8</u>	ביים שום משכא
ပ	ပ	ပ
Mdd	PPM	PPM
 No.	No.	No.

Ž	P. O	E G

	1
No.	233


6-12" Front and Back

Depth Excav. (inch)


252

489

2152 State



X - SAMPLE POINT



\mathcal{L}		
\smile		
\smile		

2205/07 State

Action Date: 6/8/98 Loadout: 6/18/98

Restoration Begins: 6/18/98 Restoration Completed: 6/24/98

*Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 3 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 116.70 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

2205/07 State

OTHER		
CONCRETE		
gos	CU.YDS.	082
SAND	(TONS)	
CA-7	(TONS)	43.26
CA-6	(TONS)	52.45
TOPSOIL	(TONS)	69.50
BACKFILL	(LOADS)	9
SPECIAL WASTE	(TONS)	151.71

_

A MAd No. A PPM Š. Street/Number Address

0 - 3" Front and Back A PPM S 1157 30 504 232 30 435

2205/07 State

d Back	8	
-ront and	В	
3-6"	8	

8	PPM	No.	
8	Mdd	No.	
8	Mdd	No.	

406

149

اف			
and Back	ပ	PPM	No.
Front a	၁	PPM	No.
6-12"	၁	Mdd	Š.


)	M PF	O
-	၁	ЬР	No
2	ပ	Wdd	No.

Depth Excav. (inch)


ო

No.	417
No.	75

ack	•
a B	
≡ ≒	







		
\smile		
\sim		
•-		
_		

__Action Date: 6/3/98 Loadout: 6/13/98

> Restoration Begins: 6/13/98 Restoration Completed: 6/19/98

> > *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

*An excavation depth of 6 inches was established by USACE prior to work commencing.

*The excavation of special waste yielded a total of 63.80 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

CIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER	
(SNOT)	(LOADS)	(SNOL)	(SNOL)	(SNOL)	(LONS)	CU.YDS.			
	ļ					003			
82.94	20	43.00				3			

Street/Number	0 - 3" PPM	Front ar	A A A A A A PPM PPM
Address	9	<u>.</u>	9
	2	2	2

3-6" Front and	
•	_

쓩	æ
$\mathbf{\omega}$	
nt and	8
Ē	
30.	8

8	PPM	No.
 8	PPM	No.
8	Mdc	No.

nd Back	ပ	PPM	No.
Front and I	ပ	PPM	No.
6-12"	ပ	PPM	No.

	_		
nd Back	၁	PPM	No.
Front and	၁	PPM	No.
6-12"	၁	PPM	No.

ပ	PPM	No.
ပ	Wdd	No.

Depth Excav. (inch)

d	1	•
PPM	No.	1

38
97

845 58910


287 188


272

471

2210 State

ဖ





<u> </u>		
<u> </u>		
∵		

Action Date: 6/3/98 Loadout: 6/13/98

Restoration Begins: 6/13/98 Restoration Completed: 6/19/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 99.90 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(SNOL)	(LOADS)	(LONS)	(TONS)	(TONS)	(LONS)	CU.YDS.		
129.87	_	171.05	15.40	14.55		546		

No.	No.	No.	Address
Mdd	Mdd	PPM	Street/Number
¥	A	A	
nd Bac	0 - 3" Front and Bac	0 - 3"	

582

1909


2211 State

ō		i
3-6" Fror	8	
		Г
and Back	A	
nt an	A	


Depth Excav. (inch)

12

10	3-6" Front an	and Back	6-12	6-12" Front a	and Back
m	8	æ	ပ	ပ	ပ
×	PPM	PPM	₽	Mdd	PPM
o.	Š.	So.	No.	Š.	Š.
386	712		301	778	
<u>හ</u>	397		439	306	







Action Date: 6/3/98 Loadout: 6/13/98

Restoration Begins: 6/13/98 Restoration Completed: 6/22/98

- *Easements were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.
- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 69.18 cubic yards, which was shipped to WMI-Milam for disposal.

*Equipment utilized during excavation:

*TL-26

*TCM

*X331

*17-KW

*Subcontractors:

*WMI-landfill

*B. Garcia-trucking

QUANTITY SUMMARY FOR

OTHER		
CONCRETE		
SOD	CU.YDS.	009
SAND	(TONS)	
CA-7	(TONS)	26.07
CA-6	(TONS)	27.43
TOPSOIL	(LONS)	28.90
BACKFILL	(LOADS)	9
SPECIAL WASTE	(TONS)	89.93

A PPM A M Š A M Š Street/Number Address

0 - 3" Front and Back

רוטוו מות ממכה	8	Mdd Mdd	CN
þ	Ω	PPM	Š

d Back	8	PPM	No.
Front and	8	PPM	No.
3-6" Front	8	PPM	No.

372 472

540 325

248 **514**

760 392

2215 State

500	8	PPM	No.
שמשמ שוה ווסו	8	PPM	No.
5	8	Mdd	No.

and Back	ပ	Mdd	No.
Front	၁	PPM	No.
6-12"	ပ	PPM	No.

)	dd	N	20
)	PPM	No.	149

8	ပ
2	L
≓ a	
5	ပ
Ē	
2	


PPM PPM	_
Front ar	-

Depth Excav. (inch)

ဖ

₽₽₩	No.	204

٥	Ы	ž	
ပ	PPM	No.	







онм 🕭
Corporation
Findley, Ohio

Drawn By:	Checked By:
Date: 10/14/98	Approved By:
Scale: NTS	Drawing No:

\smile			
\smile			