FINAL REPORT FOR REMEDIATION OF LOCATIONS IN GRANITE CITY, MADISON, AND VENICE, ILLINOIS, ASSOCIATED WITH NL INDUSTRIES/TARACORP SUPERFUND SITE

PRE-PLACED CONTRACT NO. DACW45-89-D-0506 DELIVERY ORDER NO. 0017

BOOK 2 OF 2

Submitted to:

United States Army Corps of Engineers Omaha, Nebraska

Submitted by:

OHM Remediation Services Corp. a subsidiary of



November 22, 1996 Project 16473



REMEDIAL LOCATION WORK DESCRIPTIONS

1627/29 DELMAR 1626 DELMAR 1638/40 DELMAR 1641 DELMAR 1644 DELMAR 1700 DELMAR 1703 DELMAR 1704/08 DELMAR 1717/19 DELMAR 1718 DELMAR 1723 DELMAR 1725/27 DELMAR 1728 DELMAR 1627/29 EDISON 1635/37 EDISON 1638/40 EDISON 1639/41 EDISON *1642 EDISON* 1701 EDISON 1704/06 EDISON 1707 EDISON 1708/10 EDISON 1709/11 EDISON 1712/14 EDISON 1715 EDISON 1717/19 EDISON 1718 EDISON 1726 EDISON 1728 EDISON 1729 EDISON 1733/35 EDISON 1734 EDISON 807 GRAND 901 GRAND 1327 GRAND 1401/03/05 GRAND 1412 GRAND

1415 GRAND 1418 GRAND 1419/21 GRAND 1420/22 GRAND 1423 GRAND 1424 GRAND 1429 GRAND 1431 GRAND 1436 GRAND 1026 GREENWOOD 1229 IOWA 1411 MADISON 1413 MADISON 1415 MADISON 1419 MADISON 1425 MADISON 1641 MAPLE 1642 MAPLE 834 NIEDRINGHAUS 938 NIEDRINGHAUS 945 NIEDRINGHAUS 1721 OLIVE 1729 OLIVE 1747 OLIVE 1751 OLIVE 1406 STATE 1705/07 STATE 1711 WALNUT 1713 WALNUT 1717 WALNUT 1721 WALNUT 1725 WALNUT 1727 WALNUT 1741 WALNUT 1751 WALNUT



1627/29 Delmar

Action Date:6/5/96 Loadout:6/15/96

Restoration Begins:6/20/96 Restoration Completed:6/22/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 94.52 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *During excavation OHM operator hit a block wall on a garage. The wall was patched and painted during restoration.
 - *During excavation activities some sidewalks were broken and replaced after restoration of the lot.
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow
 - -sod

- *17 KW generator
- *Bobcat excavator
- *Backhoe




SITE NAME:

1627/29 Delmar

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:




OHM CORPORATION PROJECT 16473 GRANITE CITY, IL


QUANTITY SUMMARY FOR 1627/29 Delmar

١	SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
1	WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED_		
	94.52		109.67	67.55			sod		



1627/29 DELMAR





1636 Delmar

Action Date:8/19/94 Loadout:8/20/94

Restoration Begins: 8/26/94 Restoration Completed: 8/29/94

- *The remaining excavation yielded a total of 101.87 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at12 inches for this property.
- *Problems incurred:OHM removed 6 rose bushes that were meant to stay. These bushes were replaced after restoration was completed.

Equipment used:

- *JD444 loader
- *2" sub pump
- *X331 track hoe
- *TL 26 Resco backhoe
- *Subcontractors
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling stone and fill material
 - *WMI
- -landfill

SITE NAME:

1636 Delmar

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:


1636 Delmar

ა	sod					4	101.87
		CU YD	TON	TON	CUYD	LOAD	CUYD
- [SOD/SEED	SAND	CA-7	CA-6	TOPSOIL	L BACKFILL	SPECIAL



1636 DELMAR

TOTAL DIMENSIONS 137'X50'





Orem By: DZ	Checked By:
Date: 8/1/94	Approved By:
Scale:	Drawing No:

1638/40 Delmar

Action Date: 8/22/94 Loadout: 8/22/94

Restoration Begins: 8/26/94 Restoration Completed: 8/27/94

- *The remaining excavation yielded a total of 119.34 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred:Homeowner said we cracked her retaining wall; so it was patched and painted.

Equipment used:

*Homelite 11/2" pump

*generator

*2" sub pump

*TL 26 Resco backhoe

*x331 trackhoe

- *Subcontractors
 - *AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:

1638 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1638/40 Delmar

							- 10.07
4.00	Sod					<u>ئ</u>	110 37
200						100	-
-			Z	CZ			2
2=45		2	102	1) · · · · · · · · · · · · · · · · · · ·		C i
			CA-/	ر×۹		BACKFILL	SPECIA
ROCK	のロノの下口	のタスフ	C ^ 7	0 0	1000		





1641 Delmar

Action Date:8/9/94 Loadout:8/9/94 Restoration Begins:8/19/94 Restoration Completed: 8/29/94

- *The remaining excavation yielded a total of 84.78 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 6 inches for this property.
- *Problems incurred: Chased a gas line by hand excavating for about 2 hours. Then finding it to be a lead line.

Equipment used:

*Generator

*2" sub pump

*X331 track hoe

*PC 90 trackhoe

*TL 26 Resco backhoe *Roller

*JD214 backhoe

*Hand tamper

*Subcontractors

*AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:

1641 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:


1641 Delmar

1000	2 2 2 2 2 2	CU YD	
710,000	SOUNDEED		pos
	SAND	CU YD	
	-\ C\ B	NOT	
	CA CA	TON	36
	TOPSOIL	CU YD	
	BACKFILL	LOAD	12
	SPECIAL	CU YD	84.78




1641 DELMAR

TOTAL DIMENSIONS 138'X53'



<	5
OHM Corpo	ration was en
Drawn By: 17.7	Chadud B

Drawn By: DZ	Checked By:
Deta: 8/1/94	Approved By:
Scale:	Orderly No.



1644 Delmar

Action Date: 6/7/96 Loadout: 6/24/96

Restoration Begins:6/27/96 Restoration Completed:6/28/96

- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 68.55 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *During excavation OHM operator hit an underground electric wire, and replaced it.
 - *During excavation OHM operator hit a shed sitting on an adjoining property, and repaired it during restoration.
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Prochnow
 - -sod

- *17 KW generator
- *Bobcat excavator
- *JD Tractor

SITE NAME:

1644 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1644 Delmar

F	SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
	WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED	1	
	68.55		59.41		15.4		sod		



,)			

1700 Delmar

Action Date:6/5/96 Loadout:7/9/96

Restoration Begins: 7/13/96 Restoration Completed: 7/15/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 195.74 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Prochnow
 - -sod

- *17 KW generator
- *Bobcat excavator
- *JD Tractor

SITE NAME:

1700 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1700 Delmar

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
195.74	9	74.83	29.45			sod		



TOTAL DIMENSIONS: 65' X 125'



()

1703 Delmar

Action Date: 2/19/96 Loadout: 3/4/96

Restoration Begins:3/14/96 Restoration Completed: 4/2/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 208.76 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None on this site
- *Equipment utilized during excavation:
 - *TL26
 - *17 KW Generator
 - *JB214 Backhoe
 - *JD955 Tractor

- *2" Pump
- *X331 Trackhoe
 - *7 1/2 Ton Roller
 - *Hand Tamper

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Highland
 - -sod

SITE NAME:

1703 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1703 DELMAR


SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OTHER
WASTE	(LOADS)	(LONS)	(TONS)	(TONS)	(TONS)	SEED		1
208.76		156.41	57.35	12.9		gos		



1703 DELMAR

TOTAL DIMENSIONS:

بل X 142'



- .			
<u>,</u>			

1704/08 Delmar

Action Date: 3/19/96 Loadout: 3/19/96

Restoration Begins:3/28/96 Restoration Completed: 4/18/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 318.64 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *Crews had to take down 2 sections of fence in front yard and 2 sections in the back yard for excavation and loadout.
 - *Crew had to take down a telephone line running from the house to the garage.
 - *OHM had to replace a 8' section of sidewalk in the back yard.
- *Equipment utilized during excavation:
 - *TL26
 - *17 KW Generator
 - *JD955 Tractor
 - *1 Ton Box

- *Hand Tamper
- *7 1/2 Ton Roller
- *Bobcat Excavator
- *Van

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

SITE NAME:

1704/06/08 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1704/08 DELMAR

סדעבט					
TT TO OTACO	מסואכטבו בי				
	אם מסמ	SFFD		SOD	
	SAND	(SNOT)	(20.10)	9	
	CA-7	(TONO)	1	15.15	
	9-Y-O	(TONOT)	(0)(0)	15	
	TOPSOIL	(OINOT)	(020)	366.06)))))
	RACKFILL			4 I OADS	
	SPECIAL	ָ ֭֭֓֞֝֞֜֜֝֞֜֜֝֓֓֓֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֓֡֡֡֓֡֓֡֓	WASIE	218 GA))





1717/19 Delmar

Action Date: 2/19/96 Load-out: 3/13/96

Restoration Begins: 3/18/96 Restoration Completed: 4/10/96

- *An excavation depth of 16 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 177.34 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None on this site
- *Equipment utilized during excavation:
 - *Bobcat Excavator
- *Hand Tamper
- *17Kw generator
- *TL26 Loader
- *JD 955 tractor
- *7.5 TonRoller

*Van

*1 Ton Box

- *Subcontractors
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Highland
 - -sod

SITE NAME:

1717/19 Delmar

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1717/19 DELMAR


SPECIAL WASTE	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD OR SEED	CONCRETE	OTHER
177.34	1	87.71				SOD		

CONCRETE 10' X 86" CONCRETE HOUSE 47 3' 16'

1717/19 **DELMAR**

TOTAL DIMENSIONS:

50' X 145'



Action Date:7-18-96 Loadout:7-18-96

Restoration Begins: 7-24-96 Restoration Completed: 7-31-96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation special waste yielded 199.77 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM replaced front sidewalk that was broken during restoration
 - *OHM raised clean outs in backyard
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *17KW Generator
- *Roller
- *JCB Backhoe
- *JD Tractor
- *Hand Tamper
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

SITE NAME:

1718 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1718 Delmar

SP	PECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
W	ASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
	199.77	8	17.92	123.4			sod		



1718 DELMAR



, in the second		

1723 Delmar

Action Date: 3/14/96 Loadout: 3/18/96

Restoration Begins:3/19/96 Restoration Completed: 4/11/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 200.64 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM hit and broke an overhead phone line with excavator; phone company repaired the line.
 - *Equipment utilized during excavation:
 - *TL26
 - *17 KW Generator
 - *JD955 Tractor
 - *Hand Tamper
 - *Van
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *Backhoe
- *7 1/2 Ton Roller
- *Bobcat Excavator
- *1 Ton Box

SITE NAME:

1723 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1723 DELMAR


SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(LONS)	SEED		
200.64	10 LOADS	89.89	29.35	15.45		SOD		



1723 DELMAR

TOTAL DIMENSIONS:

3' X 141'



\sim	
_	

1725/27 Delmar

Action Date: 7/23/96 Load-out: 7/23/96

Restoration Begins: 7/26/96 Restoration Completed: 8/1/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 188.19 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *OHM replaced fence post damaged during excavation
- *Equipment utilized during excavation:
 - *Bobcat Excavator

*Hand Tamper

*17Kw generator

*TL26 Loader

*JD 955 tractor

*7.5 TonRoller

*JCB Backhoe

- *Subcontractors
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*Highland

-sod

SITE NAME:

1725/27 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1725/27 Delmar

SPECIAL WASTE	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD OR SEED	CONCRETE	OTHER
153.82	8	35.23	59.35	15.4		SOD		



~		
_		

1728 Delmar

Action Date:4/9/96 Loadout:4/9/96 Restoration Begins:4/11/96 Restoration Completed:4/13/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 125.56 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and replaced sidewalk.
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *JD Tractor
 - *JCB Backhoe
 - *2" pump
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *TL26 Loader
- *X331 Excavator
- *Roller

SITE NAME:

1728 Delmar


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1728 DELMAR

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(LONS)	(LONS)	(TONS)	SEED		
125.56		101.95	43.8			gos		



1627/29 Edison

Action Date:8/8/94 Loadout:8/9/94

Restoration Begins:8/23/94 Restoration Completed:8/26/94

- *The remaining excavation yielded a total of 56.52 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred:Sidewalks in the backyard were broken during excavation and replaced after the yard was completed.

Equipment used:

*Generator

*2" sub pump

*Water truck

*X331 track hoe

*TL 26 Resco backhoe *Roller

*PC 90 *Roller

*JD444 loader

*Hand tamper

*Subcontractors

*AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:

1627/29 Edison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:


1627/29 Edison

KFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
	CU YD	NOL	TON	CU YD		CU YD
					pos	



1627/29 Edison

TOTAL DIMENSIONS 137' X 50'



1635/37 EDISON

Action Date: 11/27/95 Loadout: 11/27/95

Restoration Begins: 12/14/95 Restoration Completed: 12/15/95

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 569.78 cubic yards, which was shipped to WMI-Milam for disposal.

*Problems incurred:

- *This particular lot is twice the size of a normal stack emission lot.
- * There were two days when work was stopped due to inclement weather.
- *Due to the numerous(9) underground lines a considerable amount of time was spent doing hand excavation to avoid damaging any of the utilities.
- *Surrounding a portion of this property is a fence that the homeowner wanted untouched causing OHM to work around the fence.
- *Owner had a garden planted and in exchange for digging up the garden at the same time as the rest of the property the owner took a monetary settlement which did not require OHM to return to the lot at a later date to excavate.
- *The guttering to the house ran underground which had to be carefully excavated around to prevent damage.
- *Some of the bushes on the property the owner wanted removed and others the owner wanted left in place.
- *The front steps had to be replaced with concrete.
- *The front porch of this property sits on pillars and excavation had to be carried out underneath the porch.
- *Crews found an unmarked utility line and had to wait for gas company to come out and determine if line was active or not.
- *The house sat unevenly on the lot, the left side is a large open area, the right side is a four foot area.
- *Boulevard was excavated but not all stack emission boulevards were excavated.
- *Due to residences in apartments in rear of building each night the sidewalks within the excavation perimeter had to be cleaned and blocked off from the excavation area.
- *All concrete that was broken/fell apart during excavation had to be replaced.
- *The swing set had to be reinstalled after it was in place.
- *At homeowners request the sod was hand rolled twice.
- *Equipment utilized during excavation:

*X331 Trackhoe

*7 1/2 Ton Roller

*TL26 Loader

*Concrete Saw

- *17 KW Generator
- *JBG214 Backhoe

- *JD955 Garden Tractor
- *Handroller

*Subcontractors:

- *AWS
 - -hauling special waste
- *Grantham
 -hauling topsoil
 *Highland
- - -sod supply
- *WMI
 - -landfill

SITE NAME:


1635/37 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1635/37 Edison


SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED
569.78	39 loads	373.48	15.6	16.4		sod



1635/37 EDISON

TOTAL DIMENSIONS:

60' X 138'



1

VACANT LOT 1635/37 Edison **TOTAL DIMENSIONS** 137' X 40'

, 		

Action Date: 6-5-96 Loadout: 6-5-96 Restoration Begins: 6-14-96 Restoration Completed: 6-21-96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation special waste yielded 188.19 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM replaced sidewalk that was broken during excavation
 - *OHM repaired part of gutter
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *17KW Generator
- *Roller
- *JCB Backhoe
- *JD Tractor
- *Hand Tamper
- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow
 - -sod

SITE NAME:


1638/40 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1638/40 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
188.19		184.86	15.4			sod		



1638/40 EDISON



1639/41 Edison

Action Date: 12/7/95 Loadout: 12/7/95

Restoration Begins: 12/12/95
Restoration Completed: 12/15/95

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 104.22 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM completed some concrete work after restoration was finished.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL-26
 - *7 1/2 Ton Roller
 - *Van

- *Hand Tamper
- *17 KW Generator
- *1 Ton Box

- *Subcontractors:
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*Highland

-sod

SITE NAME:

1639/41 Edison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1639/41 EDISON

)		13.25	13	122.61		104 22
						WASTE
OD/SEED CO	SAND	CA-7	CA-6	TOPSOIL	BACKFILL	SPECIAL



1642 Edison

Action Date:5/30/96 Loadout:5/31/96

Restoration Begins: 6/5/96 Restoration Completed: 6/18/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 143.67 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM took down and put back up three sections of fence.
 - *OHM paid property owner for flowers
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *JD Tractor
 - *Bobcat
 - *2" pump
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *TL26 Loader
- *Hand Tamper
- *Roller

SITE NAME:


1642 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1642 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED]	
143.67		206.84				sod		





Action Date: 6-5-96 Loadout: 6-26-96 Restoration Begins: 7-2-96 Restoration Completed: 7-16-96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 124.76 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM replaced wood fence along side of home
 - *OHM repaired part of drain line and clean out
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *17KW Generator
- *Roller
- *JCB Backhoe
- *JD Tractor
- *Hand Tamper
- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Prochnow
 - -sod

SITE NAME:

1701 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1701 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)_	(TONS)	(TONS)	(TONS)	SEED		
124.76	9	48.81	60.25			sod		

1704/06 Edison

Action Date: 2/14/96 Loadout:2/16/96

Restoration Begins: 2/19/96 Restoration Completed: 2/24/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 155.46 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *A city sidewalk that was broken was replaced after restoration was completed.
 - * A section of fence was replaced because it was broken during excavation.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *17Kw Generator
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Highland
 - -sod

- *7 1/2 Ton Roller
- *JD955 Tractor
- *JBC 214 Backhoe

SITE NAME:


1704/06 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


QUANTITY SUMMARY FOR 1704/06 EDISON

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(LONS)	(TONS)	(TONS)	(TONS)	SEED		
155.46		29.62	28.6	28.55		GOS		





TOTAL DIMENSIONS: 49' X 130'



.~		
Ò		

1707 Edison

Action Date: 2/19/96

Loadout:3/4/96

Restoration Begins:3/12/96 Restoration Completed: 4/2/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 95.46 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None on this site.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *17Kw Generator
 - *Hand Tamper
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Highland
 - -sod

- *7 1/2 Ton Roller
- *JD955 Tractor
- *Concrete Saw

SITE NAME:


1707 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1707 EDISON

\Box		
OTHER		
CONCRETE		
SODOR	SEED	gos
SAND	(TONS)	
CA-7	(TONS)	40.8
CA-6	(TONS)	29.2
TOPSOIL	(TONS)	41.74
BACKFILL	(LOADS)	
SPECIAL	WASTE	95.46



Scale:

NTS

Drawing No:

_			
_			
$\overline{}$			

1708/10 Edison

Action Date: 2/19/96 Load-out: 2/20/96

Restoration Begins: 2/21/96 Restoration Completed: 2/26/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 236.2 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *Backyard is raised about 10" above the Alley as requested by the homeowner.
- *Equipment utilized during excavation:
 - *X331 Trackhoe
- *Concrete Saw
- *17Kw generator
- *TL26 Loader
- *JD 955 tractor
- *7.5 TonRoller

- *Subcontractors
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Highland
 - -sod

SITE NAME:


1708/10 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1708/10 EDISON


SPECIAL WASTE	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD OR SEED	CONCRETE	OTHER
236.2	4		89.05	41.45		SOD		



1708/10 EDISON

TOTAL DIMENSIONS:

60' X 114'



1709/11 Edison

Action Date:3/12/96 Loadout:3/12/96

Restoration Begins:3/13/96 Restoration Completed:3/18/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 109.05 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke concrete driveway in rear of house and replaced during restoration.
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *X331 Trackhoe
 - *Bobcat
 - *JD Tractor
 - *Concrete Saw
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Highland
 - -sod

- *TL26 Loader
- *Hand Tamper
- *Roller
- *JBC214 Backhoe

SITE NAME:


1709/11 Edison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1709/11 EDISON

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
109.05		104	15.15			GOS		





1712/14 Edison

Action Date:5/13/96 Loadout:5/13/96

Restoration Begins: 5/17/96 Restoration Completed: 5/29/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 137.05 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None.
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *Hand tamper
 - *JCB Backhoe

- *TL26 Loader
- *X331 Excavator
 - *Roller

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Prochnow
 - -sod

SITE NAME:


1712/14 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1712/14 EDISON

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	SOD OR CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(LONS)	(LONS)	(TONS)	SEED		
137.05	2 LOADS		156.3	27.75		gos		



\smile		
`		

1715 Edison

Action Date:2/23/96 Loadout:2/23/96

Restoration Begins: 2/24/96 Restoration Completed: 4/3/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 101.48 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *Approximately 10 dead gas lines were found during the excavation of this yard. The gas company was told about this and sent somebody out to verify they were dead lines.
 - *Clean outs for sewer systems were found below ground level. The homeowner supplied parts and OHM raised them during restoration activities.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *JBC 214 Backhoe

- *7 1/2 Ton Roller
- *JD955 Tractor
- *Hand Tamper

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Highland
 - -sod

SITE NAME:

1715 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1715 EDISON

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
101.48	1 LOAD	115.14	50.05			gos		

DRIVEWAY HAS CONCRETE IN IT HOUSE 53' 34' 10' 10' 5' SIDEWALK **1715 EDISON**

52' X 125'



1717/19 Edison

Action Date:2/21/96 Loadout:2/21/96

Restoration Begins: 2/24/96 Restoration Completed: 3/13/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 183.98 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and replaced clean outs in the backyard
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *X331 Trackhoe
 - *Roller
 - *JBC214 Backhoe

- *TL26 Loader
- *Hand Tamper
- *JD Tractor

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Highland
 - -sod

SITE NAME:


1717/19 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1717/19 EDISON

OTHER	
CONCRETE	
SODOR	SOD
SAND	
CA-7 (TONS)	
CA-6 (TONS)	
TOPSOIL (TONS)	71.03
BACKFILL (LOADS)	8 LOADS
SPECIAL WASTE	183.98



45' X 125'



_		
•		
\		
•		
~		

1718 Edison

Action Date: 5/29/96 Loadout: 5/29/96

Restoration Begins: 5/30/96 Restoration Completed: 6/12/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 102.73 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None on this site
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *Hand Tamper

- *7 1/2 Ton Roller
- *17KW generator
- *JCB Backhoe

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

SITE NAME:


1718 Edison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1718 EDISON

OTHER		
SOD OR CONCRETE		
SODOR	SEED	gos
SAND	(TONS)	
CA-7	(TONS)	23.3
CA-6	(TONS)	84.85
TOPSOIL	(TONS)	63.84
BACKFILL	(LOADS)	2 LOADS
SPECIAL	WASTE	102.73





1726 Edison

Action Date:3/14/96 Loadout:3/14/96

Restoration Begins:3/18/96 Restoration Completed: 4/10/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 154.34, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
- *During excavation a stump was removed for the homeowner, while removing the stump a section of city sidewalk was broken, but replaced during restoration activities.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *17KW Generator

- *7 1/2 Ton Roller
- *JD955 Tractor
- *Hand Tamper

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Highland
 - -sod

SITE NAME:

1726 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1726 EDISON

OTHER	
CONCRETE	
SOD OR SEED SOD	
SAND (TONS)	
CA-7 (TONS)	
CA-6 (TONS) 59.7	
TOPSOIL (TONS) 62	
BACKFILL (LOADS) 10 LOADS	
SPECIAL WASTE 154.34	

20' X 20' CONCRETE 30' HOUSE 56' CONCRETE PIECES IN THIS AREA. SIDEWALK 4' 8, **1726 EDISON** онм 🎏 Corporation Findley, Ohio 45' X 140' Drawn By AS Checked By: Date: 2/20/96 Approved By: NTS Drawing No: Scale:

1728 Edison

Action Date: 4/11/96 Loadout: 4/12/96 Restoration Begins: 4/19/96 Restoration Completed: 5/22/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 209.74 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM found and flushed two clean outs.
 - *OHM found battery casings in front yard and tested for hazardous properties.
 - *OHM put a fence back up that was taken down during excavation.
 - *OHM replaced concrete walkways that were broken.
 - *Equipment utilized during excavation:
 - *17 KW generator
 - *Bobcat Excavator
 - *Roller
 - *JBC214 Backhoe

- *TL26 Loader
- *2" pumps
- *JD Tractor
- *Hand Tamper

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Keevin Brothers
 - -sod

SITE NAME:


1728 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1728 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
209.74		72.08	43.5	15.3		sod		



Action Date: 6-5-96 Loadout: 7-15-96

Restoration Begins: 7-18-96 Restoration Completed: 7-23-96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation special waste yielded 152.66 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and replaced sidewalk and concrete pad
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *17KW Generator
- *Roller
- *JCB Backhoe
- *JD Tractor

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

SITE NAME:


1729 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1729 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
152.66	5	64.68		14.5		sod		



.

1733/35 Edison

Action Date:3/28/96 Loadout:3/28/96

Restoration Begins: 4/12/96 Restoration Completed: 4/17/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 193.09 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM repaired drain on side of house
 - *OHM flushed a clean out that was below grade
 - *OHM replaced some sections of walkways that were broken during excavation
 - *OHM had plumber clean out drains to appease homeowner
 - *Equipment utilized during excavation:
 - *17 KW generator

*TL26 Loader

*Bobcat Excavator

*2" pumps

*Roller

*JD Tractor

- *Hand Tamper
- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow
 - -sod

SITE NAME:


1733/35 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1733/35 Edison

	SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
1	WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED	<u> </u>	
	193.09	10	60.57	14.82	15.85		sod		



NTS Drawing No:

Scale:

· ·		

1734 Edison

Action Date: 4/11/96 Loadout: 4/11/96

Restoration Begins: 4/12/96 Restoration Completed: 5/20/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 50.44 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM put a fence up that was taken down during excavation
 - *Due to rain had to pump water from the site
 - *Equipment utilized during excavation:
 - *17 KW generator
- *Bobcat Excavator

*2" pumps

*TL26 Loader

*Roller

*JD Tractor

- *JBC214 Backhoe
- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Keevin Brothers
 - -sod

SITE NAME:


1734 Edison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1734 Edison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
244.92	10	92.67	86.95	73.8		sod		



Drawing No:

807 Grand

Action Date:4/12/96 Loadout:4/12/96 Restoration Begins:4/19/96 Restoration Completed:4/19/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 50.44 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and replaced a walk in rear of house
 - *Equipment utilized during excavation:
 - *17 KW generator

*TL26 Loader

*Hand tamper

*X331 Excavator

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Prochnow
 - -sod

SITE NAME:


807 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 807 GRAND

SPECIAL WASTE	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD OR SEED	CONCRETE	OTHER
50.4		16	61.75					
		15.5						
		7.63						



<u>`</u>		
, *		

901 Grand

Action Date: 4/18/96 Loadout: 4/18/96

Restoration Begins: 5/10/96 Restoration Completed: 5/21/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 135.25 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *OHM experienced numerous rain days while working on this property
- *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *Roller

- *17 KW generator
- *Hand Tamper
- *214 Backhoe

- *Subcontractors:
 - *AWS

-hauling special waste

- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow
 - -sod

SITE NAME:


901 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 901 GRAND

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	SOD OR CONCRETE	OIHER
WASTE	(LOADS)	(TONS)	(LONS)	(LONS)	(TONS)	SEED		
125 25	910ADS	88.56	4168			gos		
07.00		00:00	20:				+	



TOTAL DIMENSIONS: 51' X 135'



Action Date: 12/13/95 Loadout: 12/14/95

Restoration Begins 12/18/95 Restoration Completed: 2/15/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 234.45 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *During excavation of soil, an Equipment Operator hit the concrete block wall of the home's crawl space; this was repaired by OHM.
 - *The woodwork on the porch was broken; OHM fixed the porch.
- *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26
 - *17 KW Generator
 - *JBG214 Backhoe

- *7 1/2 Ton Roller
- *2" Pump
- *Van
- * Ton Box

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow Landscape
 - -sod

SITE NAME:

1327 Grand


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:


1327 GRAND


SPECIAL BACKFILL TOPSOIL CA-6 CA-7 WASTE	59.4	43.75	13.88	2 LOADS	134.88
BACKFILL TOPSOIL CA-6 C.					WASTE
	CA-7 S	CA-6	TOPSOIL	BACKFILL	SPECIAL



TOTAL DIMENSIONS:

38'4" X 135'





Action Date: 10-5-94 Loadout: 10-5-94

Restoration Begins: 10-12-94 Restoration Completed: 10-12-94

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 276.04 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *TI 26

- *Bobcat Excavator
- *17KW Generator
- *Roller
- *580 Backhoe
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolfe
 - -sod

SITE NAME:

1401/03/05 Grand


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

CUANTITY SUMMARY FOR:

1401/03/05 Grand

		CU YD		
	SOD/SEED		pos	
	SAND	CU YD		
2 5	CA-7	TON		
	CA-6	TON	42.39	
	BACKFILL TOPSOIL	CU YD	244.79	
	BACKFILL	LOAD		
	SPECIAL	CU YD	276 04	





Action Date: 10-17-94 Loadout: 10-17-94

Restoration Begins: 10-26-94 Restoration Completed: 10-28-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 60.71 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *17KW Generator
- *Hand Tamper
- *580 Backhoe
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolfe
 - -sod

SITE NAME:

1412 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1412 Grand

ROCK	CU YD	
SOD/SEED		pos
SAND	CU YD	
CA-7	TON	
CA-6	TON	
TOPSOIL	CU YD	16.18
BACKFILL	LOAD	က
SPECIAL	CU YD	60.71

1412 GRAND DIMEN: DRAWN BY:AS concrete 4'6" છ 52, SHED HOUSE . 20 CONCRETE BRICK 25'6" SIDEWALK 29, GARAGE DRIVEWAY 5'6" 135'6" GARDEN

Action Date: 10-11-94 Loadout: 10-11-94

Restoration Begins: 10-27-94
Restoration Completed: 10-27-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 97.82 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and repaired the edge of blacktop driveway
 - *Equipment utilized during excavation:

*TL26

*Bobcat Excavator

*17KW Generator

*Hand Tamper

- *Subcontractors:
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

1-2-3

-landfill

*L. Wolfe

-sod

SITE NAME:

1415 Grand


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:


1415 Grand

ROCK CU YD	
SOD/SEED	pos
SAND CU YD	
CA-7 TON	
CA-6 TON	15.05
TOPSOIL CU YD	84.65
BACKFILL LOAD	5
SPECIAL CU YD	97.82



1415 GRAND

TOTAL DIMENSIONS 47' X 131'



	 	
`		
× ,		
•		
~		
_		

Action Date: 10-19-94 Loadout: 10-24-94

Restoration Begins: 10-27-94 Restoration Completed: 11-3-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 186.52 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:

*None

*Equipment utilized during excavation:

*TL26

*Bobcat Excavator

*580 Backhoe

*Roller

*17KW Generator

*Hand Tamper

*Subcontractors:

*AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*L. Wolfe

-sod

SITE NAME:

1418 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1418 Grand

SOD/SEED ROCK	CU YD	sod
SAND SOF	SU YD	
CA-7 SA	TON CL	29.95
CA-6 C	TON T	59.95 29
TOPSOIL C	CU YD 1	15.93 59
BACKFILL TO	LOAD	1-
SPECIAL	CU YD	186.52

)



Action Date: 10-13-94 Loadout: 10-14-94

Restoration Begins: 10-27-94
Restoration Completed: 10-27-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 176.57 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM broke and had to repair part of the driveway
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *580 Backhoe
- *Roller
- *17KW Generator
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolfe
 - -sod

SITE NAME:

1419/21 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1419/21 Grand

							,100
SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	KOCK S.CK
> = =	LOAD	CH YD	TON	NOT	CU YD		CU YD
2	5					700	
108.56	_		14.35			DOC	

14.3" BUILDING
136

A HOUSE
37

CONCRETE
6

SIDEWALK
5

25

26

16"

DF

1419/21 GRAND TOTAL DIMENSIONS: 136' X 25' DRAWN BY: AS

	 -	
\		
$\overline{}$		
•		
_		

-

Action Date: 10-19-94 Loadout: 10-27-94

Restoration Begins:11-11-94
Restoration Completed:11-23-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 176.57 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *TL26

*Bobcat Excavator

*580 Backhoe

*Roller

*17KW Generator

- *Subcontractors:
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*L. Wolfe

-sod

SITE NAME:

1420/22 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1420/22 Grand

ROCK	CU YD	
SOD/SEED		pos
SAND	CU YD	
CA-7	NOT NOT	
CA-6	NOT	57.4
TOPSOIL	CU YD	
BACKFILL	LOAD	8
SPECIAL	CU YD	76.57

55 CONCRETE PORCH HOUSE PORCH CONCRETE HOUSE - 30'3' SIDEWALK 51'6" WALK DRIVEWAY 56 132'3'

1420/22 GRAND
TOTAL DIMENSIONS:
10/4/94
DRAWN BY: AS
YD3

Action Date: 10-19-94 Loadout: 10-19-94

Restoration Begins: 10-27-94 Restoration Completed: 10-27-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 185.25 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
- *OHM broke a water line during restoration that was repaired by the water company.
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *580 Backhoe
- *Hand Tamper
- *17KW Generator
- *Roller

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolfe
 - -sod

SITE NAME:

1423 Grand


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1423 Grand

ROCK	CU YD	
SOD/SEED		pos
SAND	CU YD	
CA-7	TON	
CA-6	TON	43.9
TOPSOIL CA-6	CU YD TON	32.55 43.9
		,



,··		

Action Date: 11-7-94 Loadout: 11-8-94

Restoration Begins: 11-28-94 Restoration Completed: 11-30-94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded 243.91 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM had to repair a drain in the backyard
 - *Equipment utilized during excavation:
 - *TL26

- *Bobcat Excavator
- *580 Backhoe
- *Hand Tamper
- *17KW Generator
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolfe
 - -sod

SITE NAME:

1424 Grand


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:

1424Grand

ROCK	CU YD	
SOD/SEED		pos
SAND	CU YD	
CA-7	TON	
CA-6	NOF	
TOPSOIL	CU YD	152.81
BACKFILL	LOAD	5
SPECIAL	CU YD	243.91



1424 GRAND DIMENSIONS: 132' X 60' DRAWN BY:AS

. *		
\smile		
\smile		
· ·		

1429 Grand

Action Date: 10/28/94 Loadout: 10/28/94

Restoration Begins: 11/11/94 Restoration Completed: 11/28/94

- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 37.42 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *17 KW generator

*TL26 Loader

*Bobcat excavator

*Case 580

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolf
 - -sod

SITE NAME:

1429 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


OHM CURPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:

1429 Grand

ROCK CU YD	
SOD/SEED	pos
SAND	
CA-7	
CA-6	5
L TOPSOIL	
BACKFILL	2
SPECIAL	37.42

1429 GRAND
TOTAL
DIMENSIONS:
6345 SQ FT
10/4/94
DRAWN BY:AS
YD3



1431 Grand

Action Date:11/2/94 Loadout:11/2/94

Restoration Begins:11/11/94 Restoration Completed:11/28/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
 - *The excavation of special waste yielded a total of 125.16 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *7 1/2 ton Roller
 - *TL26 Loader
 - *Case 580

- *17 KW generator
- *Bobcat excavator

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolf
 - -sod

SITE NAME:

1431 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:

1431 Grand

SPECIAL	BACKFILL	L TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
CU YD	LOAD	CU YD	NOL	NOL	CU YD		CU YD
125.16	သ	34.5				pos	

٠...



SEWER SEWER

.^			

1436 Grand

Action Date: 11/7/94 Loadout: 11/18/94

Restoration Begins: 11/23/94 Restoration Completed: 11/29/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
 - *The excavation of special waste yielded a total of 339.48 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *Case 580

- *17 KW generator
- *Bobcat excavator

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolf
 - -sod

SITE NAME:

1436 Grand

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:

1436 Grand

TOPSOIL CA-6 CA-7 SAND SOU/SEED CU YD TON TON CU YD		pos			129.15	49.72	æ	339.48
TOPSOIL CA-6 CA-7 SAND SOU/SEED	CU YD		CU YD	TON	TON	CU YD	LOAD	CU YD
	ROCK	SOD/SEED	SAND	CA-7	CA-6	TOPSOIL	BACKFILL	SPECIAL



1436 GRAND TOTAL DIMENSIONS: 10/5/94 DRAWN BY: AS

1026 Greenwood

Action Date: 5/29/96 Loadout: 5/29/96

Restoration Begins: 5/31/96 Restoration Completed: 6/12/96

- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 32.2 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *During excavation OHM broke the corner of the walkway, OHM repaired the walkway during restoration activities.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller

- *17 KW generator
- *Hand Tamper
- *2" Sub pump

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *Prochnow
 - -sod

SITE NAME:

1026 Greenwood


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:


1026 Greenwood

ROCK	CU YD	
SOD/SEED		pos
SAND	CU YD	
CA-7	NOL	
CA-6	NOL	
TOPSOIL	CU YD	43.53
BACKFILL	LOAD	
SPECIAL	CU YD	32.2



1026 GREENWOOD

TOTAL DIMENSIONS: 27' X 163'



. •			
_			
\sim			

1229 Iowa

Action Date:2/6/96 Loadout:2/14/96

Restoration Begins:2/15/96 Restoration Completed:2/24/96

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 114.72 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None on this site
- *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller
 - *Backhoe
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Prochnow
 - -sod

- *17 KW generator
- *Hand Tamper
- *2" Sub pump

SITE NAME:

1229 Iowa


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1229 IOWA


					1	1		
SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SODOR	CONCRETE	OIHER
WASTE	(LOADS)	(LONS)	(LONS)	(LONS)	(LONS)	SEED		
114.72		143.47	14.5	29.1		gos		



1229 IOWA

TOTAL DIMENSIONS:

49' X 143'



		 ;		
<u> </u>				
<u> </u>				
	•			

1411 Madison

Action Date: 10/11/94 Loadout: 10/11/94

Restoration Begins: 10/25/94 Restoration Completed: 10/25/94

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 181.24 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None
- *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *Case 580

- *17 KW generator
- *Bobcat excavator

*Subcontractors:

13000

- *AWS
 - -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
 - -landfill
- *L. Wolf
 - -sod

SITE NAME:

1411 Madison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473


QUANTITY SUMMARY FOR:

1411 Madison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
CUYD	LOAD	CU YD	TON	NOT	CU YD		CU YD
181.24	9	66.1	63.3	28.36			



AREA TO BE DRIVEWAY 15'75' SEWER 13' FROM HOUSE CORNER



10/6/94 DRAWN BY:AS 1411 MADISON TOTAL DIMENSIONS:

SIDEWALK

,		
$\overline{}$		
\sim		

1413 Madison

Action Date: 10/6/94 Loadout: 10/6/94

Restoration Begins: 10/12/94 Restoration Completed: 10/20/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 76.46 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Hand Tamper
 - *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *L. Wolf
 - -sod

- *17 KW generator
- *Bobcat excavator
- *Case 580

SITE NAME:

1413 Madison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:

1413 Madison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
CU YD	LOAD	CU YD	NOL	TON	CU YD		CU YD
76.46	11		73.45				



1413 MADISON
TOTAL DIMENSIONS:

FILLED WITH GRAVEL

AREA TO BE

10/5/94 DRAWN BY: AS YD3

~		

1415 Madison

Action Date: 10/4/94 Loadout: 10/4/94

Restoration Begins: 10/17/94 Restoration Completed: 10/27/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 119.88 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None
- *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Hand Tamper
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *L. Wolf
 - -sod

- *17 KW generator
- *Bobcat excavator
- *Case 580

OHM CURPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:

1415 Madison


ED ROCK	CU YD	
SOD/SEED		
SAND	CU YD	
CA-7	TON	
CA-6	NOT	35.66
TOPSOIL	CU YD	47.86
BACKFILL	LOAD	
SPECIAL	CU YD	119.88


SITE NAME:

1415 Madison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:





\sim		
X 2		
<u> </u>		

1419 Madison

Action Date:9/30/94 Loadout:10/3/94

Restoration Begins: 10/11/94 Restoration Completed: 10/20/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 149.59 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None
- *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller
 - *Hand Tamper
- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *L. Wolf
 - -sod

- *17 KW generator
- *Bobcat excavator
- *Case 580

SITE NAME:

1419 Madison


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION GRANITE CITY, IL PROJECT 16473 QUANTITY SUMMARY FOR:

1419 Madison

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
CU YD	LOAD	CU YD	TON	NOT	CU YD		CU YD
149.59	6	80.62	46.6				



tree stump

AREA TO BE FILLED

WITH GRAVEL

1419 MADISON TOTAL DIMENSIONS: 6345 SQ FT 10/4/94 DRAWN BY: AS

_		
, m		
_		
•		
\smile		
_		

1425 Madison

Action Date: 11/2/94 Loadout: 11/2/94

Restoration Begins:11/8/94
Restoration Completed:1/17/95

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 57.61 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *2" pump
 - *TL26 Loader
 - *7 1/2 Roller

- *17 KW generator
- *Bobcat excavator
- *Case 580

- *Subcontractors:
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*L. Wolf

-sod

SITE NAME:

1425 Madison

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:

1425 Madison

	1	\neg
ROCK	CU YD	
SOD/SEED		
SAND	CU YD	
CA-7	TON	
CA-6	TON	14.35
ACKFILL TOPSOIL	CU YD	
BACKFILL	LOAD	က
SPECIAL	CU YD	57.61





DENOTES TREES

1425 MADISON TOTAL DINEMSIONS: 136'6" X 33'

DRAWN BY: AS

_			
~			
\sim			
_			
~			
~ >			
_			

1641 Maple

Action Date: 11/26/95 Loadout: 11/27/95

Restoration Begins: 11/29/95 Restoration Completed: 12/6/95

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 76.72 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *The front concrete walkway was broken during restoration and replaced after the weather broke.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller

- *17 KW generator
- *Hand Tamper
- *2" Sub pump

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
- -landfill
- *Prochnow
 - -sod

SITE NAME:

1641 Maple

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR:

1641 MAPLE

CONCRETE		
SOD/SEED		200
SAND		
CA-7		
CA-6		43.55
TOPSOIL		71.2
BACKFILL		
SPECIAL	WASTE	76.72



-·· •		

1642 Maple

Action Date: 11/26/95 Loadout: 12/3/95

Restoration Begins: 12/12/95 Restoration Completed: 2/20/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 214.93 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *The front concrete walkway is only about 3/4" thick and some spots were broken during excavation and restoration.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller
 - *J.D. Tractor
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *17 KW generator
- *Hand Tamper
- *2" Sub pump
- *Backhoe

SITE NAME:

1642 Maple

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR:

1642 MAPLE


214.93 2 LOADS	WASTE	טר בעותר טתעתרובר
163.25		וטרטטוב
47.8		CX-0
		CA-1
		OMINO
SOD		OUD/OFFD
		CONCALL



1642 MAPLE

FOTAL DIMENSIONS:

50' X 142'



\sim		
_		
-		
-		
_		

834 NIEDRINGHAUS

Action Date: 11/07/95 Loadout: 11/08/95

Restoration Begins: 11/16/95 Restoration Completed: 11/16/95

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 44.64 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *Replaced a rear walkway that was broken during excavation.
 - *A five-foot section of fence that was damaged during excavation was replaced.
- *Equipment utilized during excavation
 - *X331 Minihoe
 - *TL26
 - *1 ton box truck
 - *Van

- *Generator
- *2" pump
- *Compactor
- *Powerwasher

- *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Prochnow Landscape
 - -sod supply

SITE NAME:

834 Niedringhaus

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR:

834 NIEDRINGHAUS

BACKFILL TOPSOIL CA-6 CA-7	FILL TOPSOIL CA-6 (FILL TOPSOIL CA-6 (
CA-6	CA-6	CA-6 CA-7 SAND SOD/S
		CA-7 SAND SOD/S
CA-7	CA-7 SAND	7 SAND SOD/S
	SAND	SAND SOD/SEED



•		
· · ·		

938 Niedringhaus

Action Date: 10/31/95 Loadout: 11/6/95

Restoration Begins: 11/10/95 Restoration Completed: 11/16/95

- *An excavation depth of 6 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 100.18 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None on this site
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller
 - *444E Loader
 - *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *17 KW generator
- *Hand Tamper
- *2" Sub pump

SITE NAME:

938 Niedringhaus

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR:

938 NIEDRINGHAUS

EED CONCRETE		
SOD/SEED		SOD
SAND		
CA-7		
CA-6		
TOPSOIL		108.46
BACKFILL		
SPECIAL	WASTE	101.18



938 NIEDRINGHAUS TOTAL DIMENSIONS: OHM Corporation
Finday Ohio

Drawn By: Checked By:
AS
Date:
11/1//95 Approved By:
11/1//95 Scale: NTS Drawing No:

39' X 153'

945 Niedringhaus

Action Date: 10/24/95 Loadout: 10/25/95

Restoration Begins:11/7/95 Restoration Completed:11/9/95

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 604.93 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *During restoration a section of city sidewalk was broken and replaced.
 - *A drain pipe was flushed by OHM during restoration, because the homeowner insisted OHM had caused this problem. Later is was discovered that the drain was clogged with paper not soil.
 - *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26 Loader
 - *7 1/2 Roller
 - *444E Loader
 - *Subcontractors:
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling topsoil
- *WMI
- -landfill
- *Seed

- *17 KW generator
- *Hand Tamper
- *2" Sub pump
- *J.D. Tractor

SITE NAME:

945 Niedringhaus

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR


945 NIEDRINGHAUS

CONCR						
CONVEED!				LILLY COLUMN	מנו	
A ALIALIEV	A GUALII I	ANCHU	31014			
7.17	CA-/					
	CA-6			110+000	30.2 ION	
	TOPSOIL				464.01 TON	
	RACKFILL		_		37 I OADS	2 - 12 - 12
	IC SPECIAL		ALS VM	1	EU 03	20.100
	TUA7APROI		TYACTE	1		



945 NEIDRINGHAUS

TOTAL DIMENSIONS 118'X150"



1721 Olive

Action Date:7/9/96 Loadout:7/10/96

Restoration Begins: 7/12/96 Restoration Completed: 7/12/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 71.83 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *None
 - *Equipment utilized during excavation:
 - *17 KW generator

*TL26 Loader

*Bobcat Excavator

*JCB Backhoe

- *Roller
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

SITE NAME:

1721 Olive


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1721 Olive

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
71.83	3	47.15				sod		



Action Date:7-13-96 Loadout:7-13-96

Restoration Begins:7-16-96 Restoration Completed:7-17-96

- *An excavation depth of 3 inches was established by USACE prior to work commencing.
- *The excavation special waste yielded 43.67 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:

*None

*Equipment utilized during excavation:

*TL26

*Bobcat Excavator

*17KW Generator

*Roller

*JCB Backhoe

*Hand Tamper

*JD Tractor

*Subcontractors:

*AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*Prochnow

-sod

SITE NAME:

1729 Olive


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1729 Olive

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
43.67		60	16.25			sod		



Ĉ			

1406 State

Action Date:9/30/94 Loadout: 10/3/94

Restoration Begins: 10/7/94 Restoration Completed: 10/7/94

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 187.87 cubic yards, which was shipped to WMI-Milam for disposal.
 - *Problems incurred:
 - *OHM installed brick patio so it sloped away from the house
 - *Equipment utilized during excavation:
 - *17 KW generator

- *TL26 Loader
- *Bobcat excavator
- *Case 580

- *Roller
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *Laidlaw
 - -landfill
 - *L. Wolf
 - -sod

SITE NAME:

1406 State

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CURPORATION GRANITE CITY, IL PROJECT 16473

QUANTITY SUMMARY FOR:


1406 State

PECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD/SEED	ROCK
CU YD	LOAD	CU YD	TON	TON	CU YD		CU YD
87.87	10						



) 1406 STATE

TOTAL DIMENSIONS 126'X56'



1705/07 State

Action Date: 6/3/96 Loadout:6/3/96 Restoration Begins:6/21/96 Restoration Completed: 6/29/96

- *The remaining excavation yielded a total of 160.36 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred:Tree bark was damaged at base of walnut tree. Homeowner was difficult to work with. Crew was told to be extra careful. Repaired concrete owner not happy with thickness. OHM back to replace more concrete. Owner unhappy with yard and workers.

Equipment used:

*Generator

* JD tractor

* JD tractor

*Bobcat excavator

*Hand tamper

*TL 26 Resco backhoe *Roller

- *Subcontractors
 - *AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:

1705/07 State


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1705/07 State

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
160.36		136.37	32.55	14.35		sod		



\smile		
\smile		

1711 Walnut

Action Date: 12/6/95 Loadout: 12/6/95

Restoration Begins: 12/8/95

Restoration Completed: 12/13/95

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 234.45 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *During excavation of soil, an Equipment Operator hit the concrete block wall of the home's crawl space; this was repaired by OHM.
 - *The woodwork on the porch was broken; OHM fixed the porch.
- *Equipment utilized during excavation:

*X331 Trackhoe

*TL26

*17 KW Generator

*JBG214 Backhoe

*7 1/2 Ton Roller

*2" Pump

*Van

* Ton Box

- *Subcontractors:
 - *AWS

-hauling special waste

*Grantham

-hauling topsoil

*WMI

-landfill

*Prochnow Landscape

-sod

SITE NAME:

1711 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR:


1711 WALNUT

SPECIAL BACKFILL TOPSOIL CA-6 CA-7 SAND SODI WASTE	SOD			47.65	13.89	18 LOADS	234.45
BACKFILL TOPSOIL CA-6 CA-7 S	2						WASTE
	SOD/	SAND	CA-7	CA-6	TOPSOIL	BACKFILL	SPECIAL



1711 WALNUT

FOTAL DIMENSIONS: 48' X 132'



онм 🕭
Corporation Findley, Ohio

Drawn By:	Checked By:
Date: 10/22/95	Approved By:
Scale: NTS	Drawing No:

_		
-		
\sim		

1713 Walnut

Action Date:6/5/96 Loadout:6/22/96 Restoration Begins:6/26/96 Restoration Completed:6/27/96

- *An excavation depth of 12 inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 135.51 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None on this site
- *Equipment utilized during excavation:
 - *Hand tamper
 - *TL26 Loader
 - *7 1/2 Roller
- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow
 - -sod

- *17 KW generator
- *Bobcat excavator
- *JD Tractor

SITE NAME:

1713 Walnut


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


OHM CORPORATION PROJECT 16473 GRANITE CITY, IL

QUANTITY SUMMARY FOR 1713 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
135.51	4	49.55	73.75	15.35		sod		



1713 WALNUT TOTAL DIMENSIONS: 136'x34'



~			

Action Date: 6/5/96 Loadout: 612/96 Restoration Begins: 6/25/96 Restoration Completed: 6/25/96

- *The remaining excavation yielded a total of 33.16 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred: None.

Equipment used:

- *Generator
- * JD tractor
- *Bobcat excavator
- *Hand tamper
- *TL 26 Resco backhoe
- *Subcontractors
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling stone and fill material
 - *WMI
 - -landfill

SITE NAME:


1717 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1717 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
33.16		133.6				sod		



•		
\smile		

Action Date:6/7/96 Loadout:6/8/96 Restoration Begins: 6/25/96 Restoration Completed: 6/25/96

- *The remaining excavation yielded a total of 86.8 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 6 inches for this property.
- *Problems incurred:OHM replaced fences taken down during work on property.

Equipment used:

- *Generator
- * JD tractor
- *Bobcat excavator
- *Hand tamper
- *TL 26 Resco backhoe *Roller

- *Subcontractors
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling stone and fill material
 - *WMI
- -landfill

SITE NAME:


1721 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1721 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
86.8		48.2	48.45			sod		



33' X 139'



e.			

Action Date: 6/7/96 Loadout:6/7/96 Restoration Begins: 6/25/96 Restoration Completed: 6/25/96

- *The remaining excavation yielded a total of 130.38 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred:Concrete runners broken in driveway. Owner said to replace with rock. OHM replaced city sidewalk and driveway apron that was broken during backfill. Fixed low spot in driveway. Worked on 2 drain cleanouts. Shrubs damaged and/or stolen were replaced by paying owner.

Equipment used:

*Generator

* JD tractor

*Bobcat excavator

*JCB backhoe

*TL 26 Resco backhoe *Roller

*Subcontractors

*AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:


1725 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.


PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR 1725 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
130.38	1	203.51	44.8	46.5	8.75	sod		



TOTAL DIMENSIONS:



Action Date: 6/4/96 Loadout: 6/5/96 Restoration Begins: 6/17/96 Restoration Completed: 6/20/96

- *The remaining excavation yielded a total of 188.6 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 6 inches for this property.
- *Problems incurred:Gutter down spout damaged.

Equipment used:

*Generator

* JD tractor

*Bobcat excavator

*Roller

*TL 26 Resco backhoe

*JD214 backhoe

*Subcontractors

*AWS

-hauling special waste

*Grantham

-hauling stone and fill material

*WMI

-landfill

SITE NAME:


1727 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


QUANTITY SUMMARY FOR 1727 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
188.6		156.88	59.35	30.25		sod		



1727 WALNUT

TOTAL DIMENSIONS: 50' X 140'



\smile		

Action Date: 612/96 Loadout:6/12/96

Restoration Begins:6/25/96 Restoration Completed: 6/25/96

- *The remaining excavation yielded a total of 193.03 cubic yards of special waste, which was shipped to WMI-Milam for disposal.
- *Excavation depth average at 12 inches for this property.
- *Problems incurred:OHM replaced fence taken down during work on property.

Equipment used:

- *Generator
- * JD tractor
- *Bobcat excavator
- *Hand tamper
- *TL 26 Resco backhoe *Roller

- *Subcontractors
 - *AWS
- -hauling special waste
- *Grantham
 - -hauling stone and fill material
- *WMI
 - -landfill

SITE NAME:


1741 Walnut

Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:


QUANTITY SUMMARY FOR 1741 Walnut

SPECIAL	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD OR	CONCRETE	OTHER
WASTE	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	SEED		
193.03		131.09	28.7	46.7		sod		



1741 WALNUT

TOTAL DIMENSIONS: 50' X 140'



онм 🕭
Corporation Finday, Ohio

Drawn By:	S Checked By:
Date: 6/5/96	Approved By:
Scale: N	TS Drawing No:

~	
-	

Action Date: 11/29/95 Loadout: 11/30/95

Restoration Begins: 12/1/95

Restoration Completed: 12/13/95

- *An excavation depth of 3inches was established by USACE prior to work commencing.
- *The excavation of special waste yielded a total of 101.66 cubic yards, which was shipped to WMI-Milam for disposal.
- *Problems incurred:
 - *None on this site
- *Equipment utilized during excavation:
 - *X331 Trackhoe
 - *TL26
 - *17 KW Generator
 - *JBG214 Backhoe
 - *1 Ton Box

- *7 1/2 Ton Roller
- *2" Pump
- *JD955 Garden Tractor
- *Handroller
- *Van

- *Subcontractors:
 - *AWS
 - -hauling special waste
 - *Grantham
 - -hauling topsoil
 - *WMI
 - -landfill
 - *Prochnow Landscape
 - -sod

SITE NAME:

1751 Walnut


Stack emission sites were not sampled for verification due to the fact that a predetermined depth for excavation was given to OHM by USACE.

PRE-DETERMINED DEPTH:

QUANTITY SUMMARY FOR:

1751 WALNUT

ETE		
CONCRET		
SOD/SEED		SOD
SAND		
CA-7		
CA-6		44.4
TOPSOIL		86.73
BACKFILL		
SPECIAL	WASTE	101.66



1751 WALNUT

TOTAL DIMENSIONS:

78' X 140'

