

Field Notes:

Date: Thursday, March 8, 2007

10:30 - Arrived at Site

Met with Tony, EJ, and Les of BBLES. Chase Fortenberry of GP. Keith Krawczyk of MDEQ.

11:00 - Started tour of site

Went to Oxbow Area. Completed. Awaiting warm weather for re-vegetation.

IMG_0645

IMG_0646

IMG_0647

IMG_0648

Visited Refuse area. Silt curtain, ice catch removed. Excavation and backfilling complete. Rip/Rap installed. Instructed additional rip/rap installed further below for aesthetics when river level drops.

IMG_0650

IMG_0651

IMG_0652

Drums are in overpack, awaiting to be sampled today.

IMG_0652

Excavation of additional wastewater pipeline is complete, though the pipeline reportedly ran from former lagoons to a clarifier. Somewhere along the stretch of pipe, the PRPs discovered a manhole, for the lack of a better phrase, that they believe acted as an elbow for the pipe. Did not investigate if manhole acted as a three-way distribution, and asked for photos of excavation. (Photos are of end of pipeline)

IMG_0653

IMG_0654

Traveled back to refuse area to do a test pit of area where residuals were discovered near powerlines. Test pit had no visual signs of residuals. Area will not be excavated: residuals found tested negative for PCBs.

IMG_0655

IMG_0656

IMG_0657

IMG_0658

IMG_0659

Observed the start of drum sampling.

Went to Transformer Pad area for sampling.

IMG_0660

IMG_0661

Drove around A-Site

14:30 - Broke for Lunch

15:00 - Departed site.















DANGER
SWINGING
COUNTER WEIGHT

DANGER
SWINGING
COUNTER WEIGHT

PC
200
LC



















