

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

EPA Region 5 Records Ctr.



361609

Date: Tuesday, April 06, 2004**From:** Brian Kelly, OSC

To: Z Sadlon, EPA S Srivastavas, City of Detroit K Williams, DEQ Brian M Kelly , R Karl, EPA W Messenger, EPA K Khanna, EPA A Marouf, EPA M Hans, EPA L Dykema, MDCH T Johnson, EPA H Watkins, City of Detroit	B King, City of Detroit P Thornton, DEQ Alison Benjamin, SWDEV R Worley, EPA J El-Zein, EPA T Martin, EPA R Powers, EPA D Battaglia, EPA D Deblasio, EPA S Kitler, DEQ J Maritote, EPA L Hong, START
--	---

Subject: Sybill (a.k.a. SRS)
 111 Military Road, Detroit, MI
 Latitude: 42.3083
 Longitude: -83.1

POLREP No.:	7	Site #:	B54J
Reporting Period:		D.O. #:	
Start Date:	7/25/2003	Response Authority:	CERCLA/OPA
Mob Date:	7/25/2003	Response Type:	Time-Critical
Completion Date:	4/5/2004	NPL Status:	Non NPL
CERCLIS ID #:		Incident Category:	Removal Action
RCRIS ID #:		Contract #	
FPN#		Reimbursable Account #	

Site Description

See POLREP #1 for details.

Current Activities

Site activities to date:

September 22 - 23, 2003 - The PRP contractors continued with the waste disposal and site cleaning activities, which continued through this reporting period. OSC Kelly conducted an on-site review of the PRP contractor's air monitoring and health and safety to determine compliance with the accepted plans.

September 24 - 30, 2003 - The PRP contractors continued cleaning the ash pit and lab-packing of chemicals.

October 1 - 3, 2003 - PRP contractors have completed removal of liquid and sludge waste from AST tank 1 and completed cleaning of the scale pit and ash pit. To date, a total of 198 cubic yards of waste sludge and 46,500 gallons of waste liquids have been removed from site. Approximately 400,000 gallons of waste oil has been recycled or disposed of at Edward's Oil.

December 12, 2003 – U.S. EPA and Michigan DEQ completed a final inspection of the site. It was determined the PRPs completed the work as described in the Work Plan.

February 10, 2004 - the PRPs submitted the Final Report.

April 5, 2004 - U.S. EPA issued a completion letter.

Planned Removal Actions

None

Next Steps

None

Key Issues

PRP Removal

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ER	\$10,000.00	\$7,500.00	\$2,500.00	25.00%
RST/START	\$30,500.00	\$27,081.00	\$3,419.00	11.21%
Intramural Costs				
USEPA	\$10,000.00	\$9,500.00	\$500.00	5.00%
Total Site Costs	\$50,500.00	\$44,081.00	\$6,419.00	12.71%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.org/sybill