United States Environmental Protection Agency Region V POLLUTION REPORT

Date: Friday, August 29, 2008

From: Fredrick Micke, On-Scene Coordinator

Subject: USS LEAD

East Chicago, IN Latitude: 41.6236 Longitude: -87.4614 EPA Region 5 Records Ctr.

POLREP No.:

2

Site #:

Reporting Period:

6/9/2008

D.O. #:
Response Authority:

Start Date: Mob Date:

6/9/2008

Response Type:

CERCLA Time-Critical

Completion Date:

NPL Status:

Non NPL

CERCLIS ID #:

IND047030226

Incident Category:

Removal Action

RCRIS ID #:

Contract #

Site Description

USS LEAD East Chicago , IN - EPA Region V POLREP #2

On-Scene Coordinator - Fredrick Micke 8/29/2008

Time-Critical - Removal Action Pollution Report (POLREP) # 2

Start Date: 6/9/2008

Site Description

Site mobilization for the USS Lead removal action began on June 9, 2008. Site activities began on June 10. Excavation work began on June 12 at 4932 and 4934 Grasselli Avenue in East Chicago, IN. Excavation work on that property (a vacant lot) continues.

The required landfill approvals were received on June 16, 2008. The first load of material was sent to the landfill on the same date.

As of close of business (COB) on August 22, 2008; seven (7) properties had been completed,

4 properties were partially complete and 4 properties have not been started. None of the properties have been seeded to date. A property is considered complete when all backfill material has been put in place.

As of COB August 22, 1364 tons of contaminated-lead soil have been removed and disposed of at an approved landfill. Clean fill material placed as of August 22 totals 2160 cubic yards. The 15 properties noted above are the only properties that will addressed during this removal action.

An Action Memo Ceiling Increase was written and approved on August 13, 2008.

Cost Information is through 8/22/2008

Estimated Costs *

:	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$626,800.00	\$493,391.00	\$133,409.00	21.28%
RST/START	\$57,000.00	\$49,884.00	\$7,116.00	12.48%
Intramural Costs				
Total Site Costs	\$683,800.00	\$543,275.00	\$140,525.00	20.55%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

www.epaosc.net/usslead