



150 N. Patrick Blvd., Suite 180
Brookfield, WI 53045-5854
Telephone: (262) 879-1212
Fax: (262) 879-1220

October 16, 2007

Ms. Jennifer Hale
Weyerhaeuser Company
P.O. Box 9777
Mail Stop WTC-2G2
Federal Way, WA 98063-9777

Subject: 12th Street Landfill – Emergency Action
Status Update Report

Dear Jennifer:

This letter presents activities performed as part of the 12th Street Landfill emergency action in Plainwell, Michigan, between October 1 and October 15, 2007. Construction at the landfill were limited due to wet weather conditions. Activities completed consisted of the following:

- Completed grading east face of landfill 5:1 slope.
- Installed key trench at base edge of waterline as base for riprap material.
- Installed geofabric anchored at top and bottom.
- Installed stone riprap along shoreline.

Work to be performed over next 2 weeks (weather permitting) will be:

- Remove trees on north and south end of landfill which have visual residuals within root system.
- Place topsoil along access road and east face of landfill.
- Place turf reinforcement mat along access road and face of landfill.
- Cover sediment containment pad with general fill.
- Hydroseed access road, face and top of landfill.

Photographs of the above activities are attached. If you have any questions regarding RMT's services, please contact me at 262-879-1212.

Sincerely,

RMT, Inc.

A handwritten signature in black ink, appearing to read "James L. Hutchens".

James L. Hutchens
Sr. Project Manager

cmk/enclosures

cc: Michael Berkoff, USEPA
Jeff Keiser, CH2M Hill
Paul Bucholz, MDEQ



Photographic Log





Client Name:		Site Location:	Project No.:
Weyerhaeuser		12 th Street Landfill Plainwell Michigan	5131.04
Photo No.	Date		
1	10/5/07		
Description			
East face of landfill slope looking north.			

Photo No.	Date		
2	10/10/07		
Description			
Placing stone within keyed area at base of slope.			



Photographic Log

Client Name: Weyerhaeuser		Site Location: 12 th Street Landfill Plainwell Michigan	Project No.: 5131.04
Photo No. 3	Date 10/11/07		
Description Riprap placed along shoreline looking south.			
Photo No. 4	Date 10/11/07		
Description Grey residual material within tree roots to be removed and placed within containment pad.			