



435336

May 29, 2002

RECEIVED

Mr. Tom Daugherty
 Indiana Department of Environmental Management
 Office of Land Quality
 100 N. Senate Avenue
 Indianapolis, IN 46206-6015

MAY 31 2002
 DEPARTMENT OF
 ENVIRONMENTAL MANAGEMENT,
 OFFICE OF LAND QUALITY.

Subject: Slurry Wall Reconstruction - CQA Acceptance Report
 Gary Sanitary Landfill
 Gary, Indiana

Dear Mr. Daugherty:

Telephone

630 574 2006

On behalf of the City of Gary Department of Environmental Affairs, Earth Tech is submitting 3 copies of the report referenced above for your review and approval.

Facsimile

The repair to the slurry wall, discussed in late 2001 and early 2002, has been completed as of early May 2002. The work performed and results obtained are contained in the attached report. As follow-up to your January 30, 2002 letter, this CQA Report is being submitted within 30 days of construction completion.

630 574 2007

If you have any questions, please call me at (630) 574-2006

Sincerely,

Earth Tech, Inc.

Andrew J. Querio, P.E.
 Project Manager

attachment

cc: Ms Daniela Klesmith (IDEM)
 Ms. Rose Myers (IDEM)
 Dorreen Carey (City of Gary Department of Environmental Affairs)
 Bob Strimbu (City of Gary Department of Environmental Affairs)
 Mr Otho Lyles / Dan Buss (Northlake)

L:\WORK\Gary\44567\ENGR\wall repair cover letter.doc

Construction Quality
Assurance Acceptance
Report

RECEIVED

MAY 31 2002

DEPARTMENT OF
ENVIRONMENTAL MANAGEMENT
OFFICE OF LAND QUALITY

Slurry Wall Repair
Gary Landfill
Gary, Illinois

Prepared for
The City of Gary, Indiana
Department of Environmental Affairs

Prepared by.
Earth Tech, Inc.
3121 Butterfield Road
Oak Brook, IL 60523
(630) 574-2006

May 29, 2002

TABLE OF CONTENTS


Certification of CQA Officer	
1.0 Background	1
2.0 Reference Construction Documents	1
3.0 Construction Summary	1
4.0 Construction Quality Assurance Activities.....	2
5.0 Laboratory Testing of Construction Materials.....	3
6.0 Conclusions.....	4

LIST OF ATTACHMENTS

1. Daily CQA Field Reports
2. Field Density Test Report (Nuclear Density Testing)
3. Laboratory Test Results
4. Photo Documentation, Slurry Wall Repair
5. Record Drawings

Certification of CQA Officer

I hereby affirm that the information provided by Earth Tech, Inc., contained within this Construction Acceptance Report covering the Slurry Wall Repair at Gary Landfill, is accurate and complete to the best of my knowledge and belief, and that the construction has been performed in substantial conformance with the engineering design.



Indiana Professional Engineering Registration Number: PE10000070
Expires: 7/31/02

1.0 Background

Gary Landfill, as with most landfills, has a landfill gas-monitoring program for fugitive gas in the soil outside of the limits of waste. Gas is monitored via a series of perimeter wells, where gas, can be detected. At gas probe GP-4, landfill gas migration monitoring indicated that fugitive gas was present in the soil.

A soil-bentonite slurry cut-off wall had been constructed in the past as a barrier to offsite migration of landfill gas and leachate. It was suspected that a portion of the slurry wall was missing along its top in the vicinity of GP-4. Test holes were made and confirmed the presence of a gap in the slurry wall. A detailed solution for execution of repairs to the slurry wall was transmitted to the Permits Branch at the Indiana Department of Environmental Management via letter dated January 10, 2002. The concept for the repair as described in the letter and implemented here was for the top of the slurry wall to be repaired by placement of a compacted clay plug. Design calculations enclosed in the letter demonstrated that the provided clay material would serve as a functional replacement of the slurry wall.

2.0 Reference Construction Documents

- Letter to IDEM: Containment Effectiveness, Compacted Clay Wall vs. Soil-Bentonite Slurry Wall, Gary Landfill – prepared by Earth Tech, Inc., dated January 10, 2002
- Specifications and CQA requirements included in the letter report referenced above

3.0 Construction Summary

Earth Tech provided continuous and full-time CQA monitoring and observation of repairs as performed by Northlake Excavation and Demolition, Inc. (Gary, Indiana). Work occurred on April 25 and 26, 2002, and May 3, 2002, and is documented by this report.

The location of the slurry wall repair was previously located and identified by field stakes on the East edge of the site near gas probe GP-4. The marked location for excavation was a line of about 70 feet in length, running in a north-south orientation, with the north limit approximately 5 feet south of GP-4. A Tractor Backhoe was used to unearth the top of the existing soil-bentonite slurry cutoff wall. The excavated trench was through sandy soil that had little cohesive strength so that as the depth of the trench increased, so too did the width. For this reason it was decided that the slurry wall repair would be done in sections defined in length by the reach of the track hoe. The missing top of the slurry wall was located and followed down to a depth of approximately 7 feet. Isolated perched water from off site began to seep into the trench, so the first lifts of the clay repair were placed as two 1-foot thick lifts. Subsequent lifts were placed, compacted, and tested in 6-inch lifts. The compacted clay plug was placed to a width of approximately 5-feet or more.

The excavation continued south from the end of the first repair (30 feet south of GP-4) for another 20 feet. The top of the slurry wall was exposed and capped with clay as before. The maximum depth was about 6 feet and likewise experienced some ground water infiltration. The first lift was placed 1-foot thick, after which succeeding lifts placed were in 6-inch increments.

On the second day of operations, the third repair section continued from 50 to 70 feet south of GP-4, where the top of the existing slurry wall was found largely intact. The final trench depth here was only about 4 feet and no offsite groundwater seepage was observed. All lifts were placed in 6-inch increments, each of which were compacted and tested as before. A final lift was placed across the entire area of the repair, after which the surface was roughly graded.

Compaction of the clay was performed by pressure applied by a sheep's hoof roller compactor and/or the track hoe scoop.

The third day of activities involved the application of black dirt topsoil. The surface was restored to blend with existing grades. Seed and straw was then applied to the location of the slurry wall repair to complete the repairs.

The Earth Tech CQA Monitor's daily field reports are provided in Attachment 1.

4.0 Construction Quality Assurance Activities

The CQA monitor observed excavation of soils overlying the existing slurry wall and visually inspected construction of clay plug repair. In-situ soil tests were performed using a nuclear density gauge, test method ASTM D2922, to verify the repair met project specifications for percent compaction and moisture content. A copy of the nuclear density test gauge calibration certificate is included in the Earth Tech CQA Monitor's first daily report. A total of 28 tests were performed for the 11 lifts, which satisfies the project requirement of one test per lift. Generally, the initial lift placed was compacted but was not tested; testing was conducted on the subsequent lifts placed. Results of field nuclear density tests are provided in Attachment 2. All test results met the project requirements of greater than or equal to 95% of the maximum standard proctor dry density, and greater than or equal to the optimum moisture content, to a maximum of +4%.

Moisture control during compaction was verified by water content measurements made with the nuclear density gauge and by performing laboratory moisture content tests (oven dry method) on soil samples obtained at randomly selected nuclear density gauge test locations. Density values were verified using laboratory results from Shelby tube samples to check the density values obtained with the nuclear density gauge. A comparison of the two methods can be found in Table 1. Dry densities obtained with the nuclear density gauge averaged 5.5 pounds per cubic foot lower than those obtained utilizing the laboratory procedure. Moisture contents measured by the moisture/density gauge averaged 2.1 percent higher than the laboratory moisture contents. The results are reasonable and represent the accuracy one would expect using these test procedures.

Table 1
Comparison of Density Tests/Nuclear Gauge vs. Lab Results

Moisture/Density Gauge Test Number	Moisture/Content		Dry Density (pcf)	
	Laboratory	M/D Gauge	Laboratory	M/D Gauge
1-4	17.9	19.7	112.1	106.1
3-5	15.7	18.1	115.2	110.2
Average	16.8	18.9	113.7	108.2
Difference		2.1		5.5

5.0 Laboratory Testing of Construction Materials

5.1 Pre-Construction Testing

The geotechnical laboratory of Great Lakes Soil and Environmental Consultants in Burr Ridge, Illinois performed pre-construction testing of the clay material delivered to the site for repair of the slurry wall. Three bulk samples were evaluated for grain size, Atterberg limits, standard proctor, and permeability. Laboratory reports of pre-construction testing are provided in Attachment 3 and results are summarized in Table 2. The pre-construction test results met the project specifications. (Please note that the original specification stated in the 1/10/02 letter report indicated $LL \geq 25\%$; this specification was mistakenly incorrectly stated. An LL value $\geq 20\%$ is a more typical specification referenced for clay, and therefore, was intended for this project. All LL values were greater than or equal to 22 and are therefore considered acceptable. In addition, the original specification stated in the 1/10/02 letter report indicated Clay Content $\geq 25\%$ at 0.002 mm size; this specification was also mistakenly incorrectly stated. A Clay Content value $\geq 20\%$ at 0.005 mm size is a more typical specification referenced for clay, and therefore, was intended for this project. All Clay Content values were greater than or equal to 37% at 0.005 mm size, and also were greater than 25% at 0.002 mm size, and are therefore considered acceptable)

Table 2
Enterprise Trucking Clay

Sample ID	Passing #200 (%)	Liquid Limit (%)	Plasticity Index	Clay Content greater than 0.005 mm (%)	USCS	Max. Dry Density (pcf)	Optimum Moisture (%)	Permeability (cm/sec)
S#1	78.4	26	12	50.2	CL	112.0	17.0	2.1×10^{-8}
S#2	71.2	22	10	37.1	CL	119.5	13.5	6.4×10^{-8}
S#3	61.1	23	11	41.9	CL	117.0	13.5	9.1×10^{-8}

5.2 Construction Testing

A bulk sample of clay material that was placed in the repair was tested for grain size, Atterburg limits, and standard proctor. Laboratory test results are included in Attachment 3 and results are summarized in Table 3. The project specifications were met.

In addition, two undisturbed tube samples (ST-1 and ST-2) were taken and tested for permeability. Results indicate permeabilities $\leq 1 \times 10^{-7}$ cm/sec were achieved (approximately 5×10^{-8} cm/sec achieved). Laboratory test results are included in Attachment 3. The project specifications were met.

Table 3
Clay Placed in Repair

Sample ID	% Passing #200	Liquid Limit	Plasticity Index	Clay Content greater than 0.005 mm (%)	USCS	Max. Dry Density (pcf)	Optimum % Moisture
CS-1	72.3	25	12	43.3	CL	114.5	14.5

6.0 Conclusions

In summary, based upon our observations and test results, Earth Tech concludes that the work represented by this report is in substantial conformance with generally accepted construction practices and the approved repair as proposed in the January 10, 2002 letter.

Attachment 1
Daily CQA Field Reports

Owner City of Gary
 Project Slurry Wall Reconstruction
 Project No 44567.01.01

Report No 1
 Page 1 of 4
 Date Apr 25, 2002

Weather AM Sunny & Windy PM Sunny & Windy
 Temp (°F) High 55 Low 41 Rain N/A

Contractor(s) Northlake Excavation and Demolition
 Contractor(s) Super(s) Dan Buss

Moisture Density Gauge Calibration Density 28.35 Moisture 67.8

CQA Personnel on-Site	Hours	Equipment Used	No
R. McCormick	8	BOMAG BW172 PC-2 Compactor	1
A. Queris	9	DAEWOO SLAR 220 LC-V Trackhoe	1
E. E. Fein	6	Troxler Model 3440, SN: 23590	1

Type of Inspection Observation & Troxler nuclear density test. (Troxler calibration certificate is attached)

Procedures Used Troxler used to measure properties of compacted clay backfill in 6" lift increments

Location of Construction East side of Gary landfill, adjacent and south of GP-4.

Location of Samples Taken One Shelby tube (ST-1), Horizontal sample of lift #4

Project: Gary Landfill Slurry Wall Reconstruction Report No.: 1

Date Apr 25, 2002

Page 2 of 4

Materials Used Clay from on site stockpile.

Results of CQA Activities and Summary of Test Data Area of slurry wall repair is adjacent to Burr St. on the East edge of landfill property. The staked out line for excavation is about 70 ft in length, running North-south with the North end approximately 5 ft south of GP-4. A trackhoe began excavating at the North end of the staked out line. Excavation proceeded down to make contact with the existing slurry wall. Excavation followed the slurry wall top down to about 7 ft below sidewalk elevation. At approximately 30 ft south of GP-4 the top of the slurry wall turned toward the surface. At this time excavation stopped to allow application of clay backfill. The first lifts were placed in two one-foot thick lifts in part to block water infiltrating from the East. Density tests were taken for each subsequent 6 inch lift. Excavation then continued from 30-50 ft south of GP-4, which was similarly backfilled and tested.

Summary of Meetings Held Spoke with IDEM official who arrived on site to observe repair progress. Attached is a copy of his field report.

Meeting Attendees

Gary Wagner (IDEM)

Robert McCormack (ET)

Sam Eftein (ST)

Antonio Querio (ET)

Signatures

Robert W. McCormack

CQA Technician

John J. Querio

CQA Officer

#59

AGUINAGA TECHNICAL SERVICES INC

SERIAL NO: 23590 DATE: 02-11-02

DENSITY STANDARD COUNT: 2,884

-----COUNT AT-----
 DEPTH 1.752 2.151 2.648
 ----- g/cc -----
 --- A --- --- B --- --- C ---

BS	1,217	826	552	3.25953	1.29725	-0.08635
50	4,166	2,734	1,679	10.49585	1.18318	-0.12464
100	4,215	2,614	1,479	12.94504	1.27083	-0.06541
150	3,398	1,975	1,023	13.45996	1.40314	-0.02699
200	2,362	1,263	604	14.31340	1.65380	-0.02997
250	1,489	742	333	12.92605	1.86273	-0.02221
300	893	411	188	14.58745	2.25157	-0.02755

WHERE: DENSITY IN g/cc = $\frac{1}{B} * \frac{\ln(\text{-----})}{R + C}$

R = RATIO = $\frac{\text{COUNT}}{\text{STD CNT}}$

MOISTURE STANDARD COUNT: 697

---COUNT AT---
 0.000 0.384
 --- g/cc ---
 --- F --- --- E ---

32 293 0.97404 0.04591

WHERE: MOISTURE IN g/cc = $\frac{(R - E)}{F}$

This instrument was found to be mechanically sound and electronically stable, both prior to and after its calibration. All data listed above, apply to this instrument only. The calibration was performed at:

AGUINAGA TECHNICAL SERVICES
 1924-C Calumet Drive
 Sheboygan, WI 53081

Recalibrate in accordance with manufacturer recommendations.



REPORT AND COMMENTS OF AGRICULTURAL AND SOLID WASTE COMPLIANCE

State Form 47272 (R / 1-00) / IN-IRCF-8-95

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF LAND QUALITY

Page _____ of _____

Date (month, day, year) 4/25/02	Time AM <input type="checkbox"/> PM <input checked="" type="checkbox"/>	County Lake
Name of facility Gary Landfill		
Location Gary		
Permit number — 	Or Non-permitted <input type="checkbox"/>	
Inspected by Brian Wagner		
Comments Missing Slurry Wall Construction		

The slurry wall along the east perimeter of the landfill was being repaired. A portion approximately 75' in length and 6-7 feet deep was constructed. Earthtec was contracted to get a project manager for construction of a compacted clay berm before the "missing" slurry wall was located.

The existing soil was excavated from 2' until a monolithic wall face a distance of approximately 75' to the south. The soil was excavated to a depth where the slurry wall was identified by visual inspection (approximately 6-7').

Clay was compacted using the excavator and a Deere 172 crawler compactor. Due to signage next to the excavation the ~~over~~ 2' of compaction was constructed using the excavator only. The width of the clay plug was visually approximately 5' with no end walls required to support the excavation.

Quality Control checked undisturbed samples and in-situ full density testing.

4/25/02
Brian Wagner
FBI

Owner City of Gary
 Project Slurry Wall Reconstruction
 Project No 44567.01.01

Report No 2
 Page 1 of 2
 Date Apr 26, 20

Weather AM Overcast P.M. N/A
 Temp ("F) High 55 Low 40 Rain N/A

Contractor(s) Northlake
 Contractor(s) Super(s) Dan Buss

Moisture Density Gauge Calibration Density 2833 Moisture 676

CQA Personnel on-Site	Hours	Equipment Used	No
R. McCormack	4	BOMAG BW 172 PC-2 Compactor	1
A. Querio	8	DAEWOO SLAR 220 LC-V Trackhoe	1
		Troxler Model 3440, SN: 23690	1

Type of Inspection Observation & Troxler nuclear density test.

Procedures Used Troxler to evaluate dry density, % moisture content, and % compaction of optimal for back fill clay repair material

Location of Construction East edge of landfill between property fence and Burr St., just south of GP-4.

Location of Samples Taken One sheltty tube was taken from the 5th lift of the third excavation portion. One bulk sample of clay was also taken.

Project Gary land fill Slurry Wall

Report No. 2

Date Apr 26, 2002

Page 2 of 2

Materials Used clay from on site stock pile

Results of CQA Activities and Summary of Test Data Continued excavation of material over slurry wall, started today's excavation at approximately 50' south of GP-4. The slurry wall was found intact approx. 2 ft below the surface. Excavation progressed along top of existing slurry wall and south about 20 ft. The slurry wall top did not vary appreciably, however the track hoe made inadvertent contact which required excavation to a depth of about 4 ft. Traxler tests were performed on 6" lift intervals of recompacted clay fill. Compacting was performed by a combination of the track hoe scoop pressure and the BOMAG compactor. One final lift was applied and compacted across the entire length of the repair.

Summary of Meetings Held N/A

Meeting Attendees

N/A

Signatures

Ruthie McElveen

CQA Technician

John J. Reiter

CQA Officer

Owner City of Gary
 Project Slurry wall Reconstruction
 Project No 44567.01.01

Report No 3
 Page 1 of 2
 Date May 3, 2002

Weather AM Cloudy PM Partly cloudy
 Temp (°F) High 60 Low 45 Rain NA

Contractor(s) Northlake
 Contractor(s) Super(s) Dan Buss

Moisture Density Gauge Calibration Density NA Moisture NA

CQA Personnel on-Site	Hours	Equipment Used	No
R. McCormack	4	Track-type Dozer	1
A. Querio	8		

Type of Inspection Observation

Procedures Used Visual inspection & documentation

Location of Construction East side of landfill, just south of GP 4

Location of Samples Taken NA

Project: City of Gary

Report No.: 3

Date May 3, 2002

Page 2 of 2

Materials Used Top soil, seed, and straw

Results of CQA Activities and Summary of Test Data. Loads of black dirt top soil was applied and spread out to match existing grades. Grass seed was then applied, after which straw laid out, to cover the entire area of the slurry wall repair.

Summary of Meetings Held N/A

Meeting Attendees

N/A

Signatures

D.H.S. Mck

CQA Technician

John Bier
CQA Officer

Attachment 2

Field Density Test Report (Nuclear Density Testing)

Field Density Test Report (Nuclear Density Test)



E A R T H E C H

A **tyco** INTERNATIONAL LTD COMPANY

Date Apr 25 2007

Project. Sherry Wall Repair

Page 1 of 3

Daily Report No.: 1

Project No. 44567.01.01

Computer Backcheck: N/A

Technician: R. McClelland

Computer Entry: N/A

For more information about the study, contact Dr. Michael J. Kryszak at (319) 356-4000 or email at mj.kryszak@uiowa.edu.

* Project Requirements. 15 Min. % Compaction 17.0 Min. % Moisture Req.

Field Density Test Report (Nuclear Density Test)



E A R T H  T E C H

A **tyco** INTERNATIONAL LTD COMPANY

Date Apr 25, 2007

Project: Slurry Wall Repair

Daily Report No., 1

Project No. 44567 01.01

Technician. R. McCormack

Computer Entry. N/A

Page 2 of 3

* Project Requirements

Min. % Compaction

170

Min. % Moisture Req.

Field Density Test Report (Nuclear Density Test)

Date. April 26, 2002
Daily Report No.. 2
Technician. R. McCormick

Project Slurry Wall Repair

Computer Ba

Page 3 of 3

* Project Requirements

Min. % Compaction

17.0

Min. % Moisture Req

Attachment 3
Laboratory Test Results

Pre-Construction Testing

Enterprise Trucking
Sample #1



Great Lakes Soil & Environmental Consultants, Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945


**GRAIN SIZE ANALYSIS
(ASTM D422)**

Project	Gary Landfill					
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.: Mr. Andy Querio					
File No.	2315	Sample #	S#1	Date Tested	2/1/2002	Tested by

AK

SM

Sample Location	Northside Stock Pile
Sample Description	Gray Clay (ENTERPRISE TRUCKING CO., INC.)



% + 3"	% Gravel	% Sand	% Silt	% Clay
0.0	7.2	14.4	28.2	50.2

Sieve Size	Percent Passing	Liquid Limit, L_L	Plastic Limit, P_L	Plasticity Index, PI
3.0"	100.0	26 ✓	14	12 ✓
1.5"	100.0			
1.0"	100.0			
3/4"	100.0			
1/2"	98.1			
3/8"	95.6			
No. 4	92.8			
No. 10	81.3			
No. 40	88.0			
No. 100	83.0			
No. 200	78.4			

Remarks:




Great Lakes Soil & Environmental Consultants Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945

MOISTURE - DENSITY
RELATIONSHIP CURVE
ASTM D698-91

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.. Mr. Andy Querio						
File No.	2315	Sample #	S#1	Date Tested	2/1/2002	Tested By	AK
						QC By	SM

Sample Location	Northside Stock Pile						
Sample Description	Gray Clay (ENTERPRISE TRADING CLAY)						
Type of Proctor	Standard	Method:	A	Mold Size, in.	4	Hammer Weight, lb.	5.5
No. of Layers	3	No. of Blows per Layer	25			Drop, in.	12



Zero Air Void Curve Specific Gravity 2.76

Results	Maximum Dry Density, pcf	112.0	Optimum Moisture Content, %	17.0	Natural Moisture Content, %	18.3
---------	--------------------------	-------	-----------------------------	------	-----------------------------	------

Remarks	
---------	--



Great Lakes Soil & Environmental Consultants, Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph: (630) 321-0944 Fax: (630) 321-0845

**COEFFICIENT OF PERMEABILITY -
ASTM D5084
(FLEXIBLE WALL)**

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook IL 60523 Attn: Mr Andy Quercio						
File #	2315	Date Tested	2/7/2002	Tested by:	AK	QC by:	SB
Sample ID:	S#1	Location	Northside Stock Pile				
Sample Description	Gray Clay	(ENTERPRISE TRUCKING S.A.V.) of					

Specimen Data

Final

Diameter:	10.16	cm	Area, A:	81.1	sq cm
Height, L:	5.79	cm	Volume, V:	469.4	cu cm
Mass of Sample:	967.7	g - - -	Moisture Content:	-19.0	% ✓

Final

Diameter:	10.10	cm	Area, A:	80.1	sq cm
Height, L:	5.70	cm	Volume, V:	456.7	cu cm
Mass of Sample:	964.30	g	Moisture Content:	20.2	%
			Wet Density	131.8	pcf
			Dry Density	109.6	pcf
			Deg of Saturation	98.3	

Test Data

Permeant	<u>De-aired Tap Water</u>
Cell Pressure	<u>80.0 psi</u>
Top Pressure	<u>75.0 psi</u>
Bottom Pressure	<u>77.0 psi</u>
Gradient.	<u>24.3</u>

Average Permeability = 2.1E-08 cm/sec

Remarks:

Enterprise Trucking
Sample #2




Great Lakes Soil & Environmental Consultants, Inc.
333 Bione Drive, Burr Ridge, IL 60521 Ph. (830) 321-0944 Fax. (830) 321-0945

**GRAIN SIZE ANALYSIS
(ASTM D422)**

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.: Mr. Andy Querlo						
File No.	2315	Sample #	S#2	Date Tested	2/18/2002	Tested by	MC
						Qc by	SM

Sample Location	Northside Stock Pile
Sample Description	Gray Clay (ENTERPRISE TRUCKING CLAY)



% + 3"	% Gravel	% Sand	% Silt	% Clay
0.0	6.3	22.5	34.1	37.1

Sieve Size	Percent Passing	Liquid Limit, L_L	Plastic Limit, PL	Plasticity Index, PI
3.0"	100.0	22	12	10
1 5"	100.0			
1 0"	100.0	Soil Classification: CL	Soil Description: Lean Clay with Sand	System: USCS
3/4"	100.0			
1/2"	98.0			
3/8"	95.6			
No. 4	93.7			
No. 10	92.2			
No. 40	88.6			
No. 100	76.8			
No. 200	71.2			

Remarks:




Great Lakes Soil & Environmental Consultants Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph: (630) 321-0944 Fax (630) 321-0945

MOISTURE - DENSITY
RELATIONSHIP CURVE
ASTM D698-91

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.: Mr Andy Querlo						
File No.	2315	Sample #	S#2	Date Tested	2/19/2002	Tested By	AK
						Qc By	SM

Sample Location	Northeide Stock Pile						
Sample Description	Gray Clay. (<i>ENTERPRISE TRUCKING CLAY</i>)						
Type of Proctor	Standard	Method:	A	Mold Size, In.	4	Hammer Weight, lb.	5.5
No. of Layers	3	No. of Blows per Layer	25			Drop, in.	12



Zero Air Void Curve Specific Gravity: 2.75

Results	Maximum Dry Density, pcf	Optimum Moisture Content, %	Natural Moisture Content, %
	119.5	13.5	

Remarks



Great Lakes Soil & Environmental Consultants, Inc
333 Shore Drive, Burr Ridge, IL 60521 Ph. (630) 321-0944 Fax. (630) 321-0945

**COEFFICIENT OF PERMEABILITY -
ASTM D5084
(FLEXIBLE WALL)**

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn: Mr. Andy Querio						
File #	2315	Date Tasted	2/28/2002	Tested by:	AK	QC by:	SB
Sample ID:	S#2	Location	Enterprise Stock Pile				
Sample Description	Gray Clay	(ENTERPRISE TRUCKING corp)					

Specimen Data

Initial

Diameter	10.16	cm	Area, A:	81.1	sq cm
Holght, L:	5.82	cm	Volume, V:	471.8	cu cm
Mass of Sample,	991.0	g	Moisture Content:	-15.5	%

Final

Diameter,	10.15	cm	Area, A'	80.9	sq cm
Height, L:	5.80	cm	Volume, V:	469.3	cu cm
Mass of Sample:	993.30	g	Moisture Content:	19.1	%
			Wet Density	132.1	pcf
			Dry Density	110.9	pcf
			Deg of Saturation	95.8	

Test Data

Permeant:	Deionized water
Cell Pressure	80.0 psf
Top Pressure	75.0 psf
Bottom Pressure	77.0 psf
Gradient:	24.2

Remarks:

Enterprise Trucking
Sample #3




Great Lakes Soil & Environmental Consultants, Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph: (630) 321-0944 Fax: (630) 321-0945

**GRAIN SIZE ANALYSIS
(ASTM D422)**

Project	Gary Landfill					
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn., Mr Andy Querio					
File No.	2315	Sample #	S#3	Date Tested	2/16/2002	Tested by MC
					Qc by SM	

Sample Location	East Side Stock Pile
Sample Description	Gray Clay (ENTERPRISE TRUCKING CLAY)



% + 3"	% Gravel	% Sand	% Silt	% Clay
0.0	6.4	32.5	19.3	41.9

Sieve Size	Percent Passing	Liquid Limit, L_L	Plastic Limit, PL	Plasticity Index, PI
3.0"	100.0	23	12	11
1.5"	100.0			
1.0"	100.0			
3/4"	100.0			
1/2"	97.6			
3/8"	95.4			
No. 4	93.6			
No. 10	92.2			
No. 40	87.0			
No. 100	67.2			
No. 200	61.1			

Remarks:	




Great Lakes Soil & Environmental Consultants Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph: (630) 321-0944 Fax: (630) 321-0945

MOISTURE - DENSITY
RELATIONSHIP CURVE
ASTM D698-81

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.: Mr. Andy Querio						
File No.	2315	Sample #	S#3	Date Tested	2/19/2002	Tested By	AK
						Qc By	SM

Sample Location	East Side Stock Pile						
Sample Description	Gray Clay (ENTERPRISE TRACKING CLAY)						
Type of Proctor	Standard	Method:	A	Mold Size, in.	4	Hammer Weight, lb.	5.5
No. of Layers	3	No. of Blows per Layer		25		Drop, in.	12



Zero Air Void Curve Specific Gravity 2.75

Results	Maximum Dry Density, pcf	Optimum Moisture Content, %	Natural Moisture Content, %
	117.0	13.5	

Remarks



Great Lakes Soil & Environmental Consultants, Inc
333 Shore Drive, Burr Ridge, IL 60521 Ph. (630) 321-0944 Fax. (630) 321-0945

**COEFFICIENT OF PERMEABILITY -
ASTM D5084
(FLEXIBLE WALL)**

Specimen Data

Initial

Diameter:	10.15	cm	Area, A:	80.9	sq cm
Height, L:	5.82	cm	Volume, V:	470.9	cu cm
Mass of Sample	970.8	g	Moisture Content:	15.5	%

Final

Diameter:	10.10	cm	Area, A:	80.1	sq cm
Height, L:	5.82	cm	Volume, V:	466.3	cu cm
Mass of Sample:	964.00	g	Moisture Content:	16.7	%
			Wet Density	131.7	pcf
			Dry Density	112.8	pcf
			Deg of Saturation	89.2	

Test Data

Permeant:	De-aired Tap Water
Cell Pressure	80.0 psi
Top Pressure	75.0 psi
Bottom Pressure	77.0 psi
Gradient:	24.2

Average Permeability = 9.1E-08 cm/sec

Remarks: _____

Construction Testing




Great Lakes Soil & Environmental Consultants, Inc.

333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945

**GRAIN SIZE ANALYSIS
(ASTM D422)**

Project	Gary Landfill					
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.: Mr. Andy Querio					
File No.	2315	Sample #	C S-1	Date Tested	4/30/2002	Tested by
					MC	Qc by

Sample Location	
Sample Description	Gray Clay



% + 3"	% Gravel	% Sand	% Silt	% Clay
0 0	0 0	27.7	29 1	43.3

Sieve Size	Percent Passing	Liquid Limit, L _L	Plastic Limit, PL	Plasticity Index, PI
3 0"	100 0			
1 5"	100 0	25	13	12
1 0"	100 0			
3/4"	100 0			
1/2"	100 0			
3/8"	100 0			
No. 4	100 0			
No. 10	97 9			
No. 40	92 8			
No. 100	80 0			
No. 200	72 3			

Remarks	




Great Lakes Soil & Environmental Consultants Inc.
333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945

MOISTURE - DENSITY
RELATIONSHIP CURVE
ASTM D698-91

Project	Gary Landfill						
Client	Earth Tech, Inc. 3121 Butterfield Road, Oak Brook, IL 60523 Attn.. Mr. Andy Querio						
File No.	2315	Sample #	CS-1	Date Tested	4/30/2002	Tested By	NP
						Qc By	SM

Sample Location							
Sample Description	Gray Clay						
Type of Proctor	Standard	Method:	A	Mold Size, in.	4	Hammer Weight, lb.	55
No. of Layers	3	No. of Blows per Layer		25		Drop, in.	12



Zero Air Void Curve Specific Gravity 2.75

Results			
Maximum Dry Density, pcf 114.5	Optimum Moisture Content, % 14.5	Natural Moisture Content, % 17.4	

Remarks



Great Lakes Soil & Environmental Consultants, Inc
333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945

**COEFFICIENT OF PERMEABILITY -
ASTM D5084
(FLEXIBLE WALL)**

Specimen Data

Initial

Diameter	7 10	cm	Area, A	39 6	sq cm
Height, L	6 70	cm	Volume, V	265 3	cu cm
Mass of Sample	561 8	g	Moisture Content	17.9	%
			Wet Density	132 2	pcf
			Dry Density	112 1	pcf

Final

Diameter	7.05	cm	Area, A	39.0	sq cm
Height, L	6.65	cm	Volume, V	259.6	cu cm
Mass of Sample	561.10	g	Moisture Content	18.6	%
			Wet Density	134.9	pcf
			Dry Density	113.7	pcf
			Deg of Saturation	100.5	

Test Data

Permeant	De-aired Tap Water
Cell Pressure	80.0 psi
Top Pressure	75.0 psi
Bottom Pressure	77.3 psi
Gradient	24.1

Average Permeability = **5.9E-08** cm/sec

Remarks	



Great Lakes Soil & Environmental Consultants, Inc
333 Shore Drive, Burr Ridge, IL 60521 Ph (630) 321-0944 Fax (630) 321-0945

**COEFFICIENT OF PERMEABILITY -
ASTM D5084
(FLEXIBLE WALL)**

Specimen Data

Initial

Diameter	7.05	cm	Area, A	39.0	sq cm
Height, L	6.72	cm	Volume, V	262.3	cu cm
Mass of Sample	560.5	g	Moisture Content.	15.7	%

Wet Density	133.3	pcf
Dry Density	115.2	pcf

Final

Diameter	7 10	cm	Area, A	39 6	sq cm
Height, L	6 70	cm	Volume, V	265 3	cu cm
Mass of Sample	560 70	g	Moisture Content	17.0	%
			Wet Density	131.9	pcf
			Dry Density	112 8	pcf
			Deg of Saturation	89 4	

Test Data

Permeant	De-aired Tap Water
Cell Pressure	80.0 psi
Top Pressure	75.0 psi
Bottom Pressure	77.3 psi
Gradient	24.1

Average Permeability = 4.8E-08 cm/sec

Remarks: _____

Attachment 4

Photo Documentation Slurry Wall Repair

Photo Documentation Slurry Wall Repair



Photo # 1 (Facing south). Site before repair work began. View is looking south with Burr St. on the left and Gary Landfill on the other side of the fence. GP-4 is the 3 ft tall rectangular structure protruding from the grass in the lower right corner of the photo.




Photo # 2 (Facing southwest). Excavation at approximately 6 feet in depth with offsite groundwater accumulation. GP-4 is just out side of the photo, but would be near the lower right.

Photo Documentation Slurry Wall Repair



Photo # 3 (Facing southwest and down). The existing slurry wall is exposed and can be seen here as the bluish gray colored material in the sandy soil.



Photo # 4 (Facing south). The clay repair material is placed in lifts of 6 inches thick and receives compaction from the downward pressure of the track hoe scoop.

Photo Documentation Slurry Wall Repair



Photo # 5 (Facing southwest). The clay repair material is placed in lifts of 6 inches thick and achieves compaction by using a sheep's hoof roller compactor.




Photo # 6 (Facing north east). The repair to the slurry wall was made in three increments. The second repair increment is being excavated here. Where the people are standing is the first repair increment, which has received compacted clay repair material.

Photo Documentation Slurry Wall Repair



Photo # 7 (Facing southeast). After compaction a smooth surface was made using the track hoe scoop where in-situ soil testing was performed with nuclear density test equipment.




Photo # 8 (Facing north). The final lift of clay was placed across the entire area of repair and compacted. Rough grading was made in preparation for placement of topsoil.

Photo Documentation Slurry Wall Repair




Photo # 9 (Facing south). Topsoil was placed and spread to transition smoothly with former grades. Then grass seed was applied to areas devoid of vegetation.





Photo # 10 (Facing north). Straw was applied to complete the seeding activities.

Attachment 5

Record Drawings



CALCULATION SHEET

PAGE ____ OF ____


PROJECT NO _____

CLIENT CITY OF GARY, IN. SUBJECT SLURRY WALL
PROJECT GARY LANDFILL REPAIR

Prepared By AST DATE 5/24/82

Reviewed By _____ DATE _____

Approved By _____ DATE _____

FIGURE 2

PAGE ____ OF ____


PROJECT NO. _____

Prepared By ATG DATE 5/24/02

Reviewed By _____ DATE _____

Approved By _____ DATE _____

CLIENT CITY OF GARY, IN. SUBJECT SLURRY WALL REPAIR
 PROJECT GARY LANDFILL



Site Gary Development Corp LF County Lake

Activity Cover LF & certify closed

Date Notes

8-09-99 Site inspection & meeting w/ RR representative -
see file report

11-24-99 Final approval letter sent for UST Waiver

11-08-99 Site inspection w/ Greg Overtoom & Jeff
Sewell - did GPS on GWM wells

12-08-99 Meeting w/ Adriane & Aaron - see notes en file

3-10-00 Meeting @ NWRC - see notes

4-01-00 Site meeting - see notes

4-12-00 Teleconference call w/ Adriane - see notes

5-08-00 Site meeting w/ DNR & Railroad - see notes

5-23-00 Met Barry Osterholz (DNR) at office in Resissala

5-31-00 Committee meeting @ NWRC - see notes

04 Aug '10

Probable GDC site
near the airport.