

U.S. ENVIRONMENTAL PROTECTION AGENCY
 POLLUTION/SITUATION REPORT
 Portage Creek Area - Removal Polrep

US EPA RECORDS CENTER REGION 5



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
 Region V

Subject: POLREP #29
 Progress
 Portage Creek Area
 059B05
 Kalamazoo, MI
 Latitude: 42.2839750 Longitude: -85.5791570

To: Sam Borries, U.S. EPA
 Jason El-Zein, U.S. EPA
 John Maritote, U.S. EPA
 Mike Ribordy, U.S. EPA
 Mark Mills, Michigan DNR
 Daria Devantier, MDEQ
 Paul Bucholtz, MDEQ
 Debbie Jung, City of Kalamazoo
 Lisa Williams, U.S. FWS
 Todd Goeks, NOAA
 Valincia Darby, Department of Interior
 Mark Johnson, ATSDR

From: Craig Thomas, On-Scene Coordinator

Date: 6/21/2013

Reporting Period: 6/8/2013 - 6/21/2013

1. Introduction

1.1 Background

Site Number:	059B05	Contract Number:	EP-S5-09-05
D.O. Number:	0087	Action Memo Date:	7/5/2011
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	NPL	Operable Unit:	05
Mobilization Date:	9/26/2011	Start Date:	8/30/2011
Demob Date:		Completion Date:	
CERCLIS ID:	MID006007306	RCRIS ID:	NA
ERNS No.:		State Notification:	Yes
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Fund-lead removal action

1.1.2 Site Description

See POLREP #1

1.1.2.1 Location

See POLREP #1

1.1.2.2 Description of Threat

See POLREP #1

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See POLREP #1

2. Current Activities**2.1 Operations Section****2.1.1 Narrative**

Contaminated sediment removal and backfilling operations were completed in SA3A, and demobilization of equipment, materials and supplies to SA1C commenced. Preparations are underway for contaminated sediment removal operations in SA1C & SA1B.

2.1.2 Response Actions to Date

From June 8 to June 21, EPA and ERRS contractors conducted the following activities:

Site Activities - John Street Staging Area

- Treated 22,412 gallons of potentially contaminated contact water in EPA's mobile wastewater treatment plant, for a total of 937,561 gallons treated to date;
- Received contaminated sediments excavated from SA3A;
- Loaded out 2395.60 tons of contaminated sediments for transport & disposal at approved landfill facilities; and
- Continued work area perimeter air monitoring for dust.

Site Activities - SA5A

- Awaiting property owner approval before implementing site specific restoration plan.

Site Activities - SA3A

- Completed contaminated sediment dredging operations in grids SA3A-7 to SA3A-8;
- Loaded out contaminated sediments and transported to John Street staging pad;
- Completed backfilling in grids SA3A-7 to SA3A-8 according to Restoration Plan;
- Commenced demobilization of equipment, materials and supplies to SA1C staging area; and
- Conducted work area perimeter air monitoring for dust.

GRID	TOTAL ESTIMATED EXCAVATION DEPTH (in)	FINAL CONFIRMATION PCB RESULT (mg/kg)
SA3A-7	48	0.10
SA3A-8	48	0.12

ND: non-detect dup: duplicate sample location

Site Activities - SA1B&C

- Began mobilizing equipment, supplies and materials to staging area;
- Began construction of isolation de-watering (groundwater) system; and
- Began construction of creekwater bypass pumping system.

Project Management Activities

- Continued weekly progress meetings with City of Kalamazoo, including property owners upon request;
- Obtained approval of draft area specific restoration plan for SA3A;
- Continued discussions with property owners regarding consent to access in SA1A; and
- Continued finalizing Technical Memo for dredging operations in SA1B & SA1C.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

See POLREP #1

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
TSCA contaminated sediments	solidified sediment	none		disposal	Wayne Disposal, Belleville, MI
Non-TSCA contaminated sediments	solidified sediment	2395.60 tons	NTSCA-261 to NTSCA-309	disposal	C&C Landfill, Marshall, MI

2.2 Planning Section

A summary of removal activities that are anticipated to take place from June 22 to July 8 include:

Site Activities - John Street Staging Area

- Continue treatment of contact water from the staging pad sump with mobile wastewater treatment plant.

Site Activities - SA3A

- Demobilize remaining equipment, materials and supplies to SA1C staging area.

Site Activities - SA1B & SA1C

- Complete construction of creekwater bypass pumping system;
- Begin installation of sheet pile coffer dams to isolate excavation area;
- Complete construction of isolation de-watering (ground water extraction) system;
- Initiate creekwater bypass pumping and isolation de-watering in preparation for contaminated sediment excavation activities; and
- Begin receiving and stockpiling backfill aggregates.

Project Management Activities

- Continue weekly progress meetings with City of Kalamazoo, including property owners upon request;
- Continue development of area specific restoration plan for SA1B & SA1C;
- Finalize Technical Memo for dredging operations in SA1B & SA1C and share with property owners;
- Obtain approval of area specific restoration plan for SA5A and begin restoration work (planting) if possible;
- Finalize area specific restoration plan for SA3A in consultation with property owners; and
- Obtain consent to access from remaining property owners in SA1A.

2.2.1 Anticipated Activities

See POLREP #2

2.2.1.1 Planned Response Activities

See above

2.2.1.2 Next Steps

See above

2.2.2 Issues

None

2.3 Logistics Section

The current resources present on site during this reporting period include:

- Office trailers
- Portable restrooms & hand-washing stations
- Portable generators

- Submersible pumps
- Equipment storage container
- ERRS work crews and subcontractor work crews
- START sampling contractor
- Security subcontractor personnel
- Heavy equipment
- Water truck
- Street sweeper
- Mixing box
- Frac (water) tanks
- Pressure wash trailer
- Bypass pumps & piping
- Sheet piling
- Mobile wastewater treatment plant
- Monitoring Equipment
- Traffic control structures & roadway signage
- Mobile light towers

2.4 Finance Section

2.4.1 Narrative

See table

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$10,289,265.00	\$7,829,219.00	\$2,460,046.00	23.91%
TAT/START	\$400,000.00	\$350,720.00	\$49,280.00	12.32%
Intramural Costs				
Total Site Costs	\$10,689,265.00	\$8,179,939.00	\$2,509,326.00	23.48%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

Craig Thomas, Paul Ruesch and Andrew Maguire serve as safety officer(s). The HASP is reviewed and signed by all site personnel. All new personnel, including sub-contractors, are provided a site orientation and safety briefing. Safety meetings are held each morning with all site workers.

Staff from the Federal Occupational Health regional office performed a safety audit of the site on May 19. No significant issues were identified.

2.6 Liaison Officer

Craig Thomas, Paul Ruesch and Andrew Maguire serve as liaison(s) with local officials and interested parties.

2.7 Information Officer

See Section 2.6

2.7.1 Public Information Officer

See Section 2.6

2.7.2 Community Involvement Coordinator

Don DeBlasio - U.S. EPA

3. Participating Entities

3.1 Unified Command

N/A

3.2 Cooperating Agencies

U.S. Environmental Protection Agency
 Michigan Department of Environmental Quality
 Michigan Department of Agriculture and Rural Development
 Michigan Department of Natural Resources
 U.S. Fish and Wildlife Service
 City of Kalamazoo:
 Department of Public Services
 Parks and Recreation Department
 Economic Development Department
 Community Planning & Development
 Public Safety Department
 Fire Department
 Police Department
 Redevelopment Department
 Bronson Methodist Hospital
 Kalamazoo Nature Center

4. Personnel On Site

U.S. EPA - 3
 START contractor (Weston Solutions) - 1
 ERRS contractor (Environmental Quality Management, Inc) - 11
 Baker Corporation - 2
 Fulton Trucking - 1
 Matt's Underground Utility Construction - 4
 Grand-Davo Crane Service - 2

TOTAL PERSONNEL = 24

5. Definition of Terms

C&D - Construction and Demolition (waste)
 ERRS - Emergency and Rapid Response Services
 FOSC - Federal On Scene Coordinator
 U.S. FWS - United States Fish and Wildlife Service
 HASP - Health and Safety Plan
 mg/kg - milligrams per kilogram
 mg/m3 - milligrams per cubic meter
 MDARD - Michigan Department of Agriculture and Rural Development
 MDEQ - Michigan Department of Environmental Quality
 NA - Not Applicable
 NOAA - National Oceanic and Atmospheric Administration
 NPL - National Priorities List
 NRDA - Natural Resource Damage Assessment
 PCB - polychlorinated biphenyl
 ppm - parts per million
 PRPs - Potentially Responsible Parties
 RTK GPS - Real Time Kinematic Global Positioning System
 SA - Slope Area
 START - Superfund Technical Assessment and Response Team

U.S. EPA - United States Environmental Protection Agency

6. Additional sources of information

6.1 Internet location of additional information/report

See the project website at <http://www.epaosc.org/portagecreekarea>.

6.2 Reporting Schedule

The next POLREP will be generated on July 8.

7. Situational Reference Materials

See the project website at <http://www.epaosc.org/portagecreekarea>.

Additional information on the overall Kalamazoo River Project can be found at <http://www.epa.gov/Region5/cleanup/kalproject/index.htm>.

